

PUTTING GREENS STATUS (GREENS 1 – 18)

Subgrade Drainage • Foundation Matrix • Soil Profiling

| GREEN    | CURRENT TECHNICAL & AGRONOMIC STATE                                                                                                                                                   | MILESTONE STATUS          |
|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|
| Green 1  | Red volcanic loam spread; volcanic pumice aggregate applied and leveled; subgrade drainage trenches excavated (Sep 15).                                                               | TRENCHED & PUMICE LEVELED |
| Green 2  | Red volcanic loam spread; volcanic pumice aggregate applied and leveled; subgrade drainage trenches excavated (Sep 15).                                                               | TRENCHED & PUMICE LEVELED |
| Green 3  | Red volcanic loam spread; volcanic pumice applied and leveled; subgrade drainage trenches excavated (Sep 15); fairway 4 approach leveled.                                             | TRENCHED & PUMICE LEVELED |
| Green 4  | Red volcanic loam spread; volcanic pumice applied and leveled; subgrade drainage trenches excavated (Sep 15); fairway playing corridor cleared.                                       | TRENCHED & PUMICE LEVELED |
| Green 5  | Ready. Fully established mature championship putting green turfgrass under active pop-up sprinkler irrigation conditioning.                                                           | READY • ESTABLISHED TURF  |
| Green 6  | Riversand added and leveled during initial construction stages; red volcanic loam spread; subgrade drainage trenches excavated (Sep 15); perimeter containment berm shaped.           | RIVERSAND LEVELED         |
| Green 7  | Subgrade layout and internal grade contours staked and marked with white lime boundary grid; prepared for foundation excavation.                                                      | STAKED & LAYOUT MARKED    |
| Green 8  | Riversand applied during earlier phases but remains unleveled; red volcanic loam spread; subgrade drainage trenches excavated (Sep 15); surrounding slopes graded.                    | RIVERSAND UNLEVELED       |
| Green 9  | Architectural shaping completed; red volcanic loam spread; volcanic pumice applied and graded; subgrade drainage trenches excavated (Sep 15).                                         | TRENCHED & PUMICE GRADED  |
| Green 10 | Hardcore foundation fractured; perforated PVC drainage lines net-wrapped; red volcanic loam spread; volcanic pumice applied and leveled; drainage trench cut (Sep 14).                | PUMICE LEVELED & TRENCHED |
| Green 11 | Hardcore sub-base stabilized; separation membrane placed; red volcanic loam spread; volcanic pumice aggregate spread and leveled; subgrade drainage trenches excavated.               | TRENCHED & PUMICE LEVELED |
| Green 12 | Hardcore stone foundation packed; separation membrane placed; red volcanic loam spread; volcanic pumice aggregate spread and leveled; subgrade drainage trenches excavated.           | TRENCHED & PUMICE LEVELED |
| Green 13 | Hardcore rock fractured; red volcanic loam spread; volcanic pumice leveled; subgrade drainage trenches excavated (Sep 14).                                                            | TRENCHED & PUMICE LEVELED |
| Green 14 | Hardcore base and moisture-barrier membrane installed; red volcanic loam spread; volcanic pumice sub-base graded; sole remaining green on course awaiting drainage trench excavation. | AWAITING FINAL TRENCHING  |
| Green 15 | Hardcore rock fractured; separation membrane installed; red volcanic loam spread; volcanic pumice graded; subgrade drainage trenches excavated (Sep 14).                              | TRENCHED & PUMICE GRADED  |
| Green 16 | Hardcore foundation bed fractured and packed; separation membrane installed; red volcanic loam spread; volcanic pumice graded; subgrade drainage trenches excavated (Sep 14).         | TRENCHED & PUMICE GRADED  |
| Green 17 | Hardcore rock grid packed; red volcanic loam spread; separation membrane installed; volcanic pumice graded; subgrade drainage trenches excavated (Sep 14).                            | TRENCHED & PUMICE GRADED  |
| Green 18 | Hardcore rock fractured; red volcanic loam spread across foundation and collars; volcanic pumice aggregate leveled; subgrade drainage trenches excavated (Sep 15).                    | TRENCHED & PUMICE LEVELED |

CHAMPIONSHIP TEEBOXES STATUS (TEES 1 – 18)

Playing Platforms • Graded Elevations • Surrounds

| teebox | current technical & earthwork state                                                                                               | platform status           |
|--------|-----------------------------------------------------------------------------------------------------------------------------------|---------------------------|
| Tee 1  | Platform leveled, graded, and compacted with mass murrum fill during course bulk earthmoving.                                     | PLATFORM LEVELED          |
| Tee 2  | Foundation fill dumped and platform rough-leveled using 8 tipper truckloads of structural fill.                                   | FILL PLACED & LEVELED     |
| Tee 3  | Foundation fill dumped and platform rough-leveled using 8 tipper truckloads of structural fill.                                   | FILL PLACED & LEVELED     |
| Tee 4  | Championship launch platform precision-graded and leveled to design elevation.                                                    | PRECISION LEVELED         |
| Tee 5  | Playing platform leveled, compacted, and adjusted to align with fairway playing corridor.                                         | PLATFORM COMPACTED        |
| Tee 6  | Precision leveling and compaction completed along the boundary tree corridor.                                                     | PLATFORM LEVELED          |
| Tee 7  | Finalized. Elevated plateau leveled, compacted, and reinforced with a perimeter protective earth berm along fence line.           | FINALIZED • BERM COMPLETE |
| Tee 8  | Graded, leveled, and contour-adjusted to match fairway transitions and surrounds.                                                 | CONTOUR ADJUSTED          |
| Tee 9  | Playing platform leveled and surrounding perimeter ground graded (Sep 1).                                                         | PLATFORM LEVELED          |
| Tee 10 | Graded and compacted platform serving the start of the back-nine playing corridor.                                                | PLATFORM COMPACTED        |
| Tee 11 | Rough shaping, elevation grading, and Backhoe subsoil leveling completed (Sep 7).                                                 | SHAPED & GRADED           |
| Tee 12 | Dual platforms established: primary championship tee resized; new forward Ladies' Tee platform constructed (Sep 5).               | DUAL PLATFORMS COMPLETE   |
| Tee 13 | Rough shaping, elevation grading, and Backhoe subsoil leveling completed (Sep 7).                                                 | SHAPED & GRADED           |
| Tee 14 | Protected platform: heavy earthen soil barrier embankment constructed along the boundary fence line (Sep 2).                      | BARRIER BERM FORMED       |
| Tee 15 | Leveled platform and primary irrigation tie-in zone; main HDPE waterline laid along boundary trench from gate to Tee 15 (Sep 15). | IRRIGATION MAINLINE NODE  |
| Tee 16 | Platform leveled, filled, and surface contours profiled.                                                                          | PROFILE GRADED            |
| Tee 17 | Playing platform precision-leveled, filled, and compacted.                                                                        | PRECISION LEVELED         |
| Tee 18 | Championship tee platform leveled; perimeter approach cleared and graded (Sep 1).                                                 | PLATFORM LEVELED          |

OPERATIONS SYNTHESIS

Subgrade drainage trenching is executed across 17 of 18 championship putting greens (94.4% network completion), leaving only Green 14 for final trench cut. Volcanic pumice sub-base aggregate has been spread and leveled across active complexes, with red volcanic loam distributed across all greens (excluding Green 7 in layout stage and Green 5 in mature turf). All 18 championship teebox platforms are graded, stabilized, and aligned with fairway corridors.