

# Daily Operations & Site Progress Report

Comprehensive update across Mucheru World of Golf earthworks & drainage, Chaka Farms dairy yield, grounds & canine unit, Kabete Residence sentry painting & tank slab masonry, and Amani Cottage security enhancements.

|                                                                                                       |                                                                                         |                                                                                         |                                                                                             |                                                                                        |
|-------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|
| <div>DRAINAGE TRENCHES</div> <div>Greens 1, 2 &amp; 3</div> <div>100% Complete <span>100</span></div> | <div>HAULAGE &amp; HOURS</div> <div>48 Trips</div> <div>8 hrs 45 mins total shift</div> | <div>TOPSOIL STRIPPING</div> <div>Greens 11 &amp; 12</div> <div>Active earthworks</div> | <div>CHAKA DAIRY YIELD</div> <div>6.5 Litres</div> <div>Morning: 3.5L   Evening: 3.0L</div> | <div>ACTIVE SITES</div> <div>4 Locations</div> <div>Golf · Farm · Kabete · Amani</div> |
|-------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|



## 1. Mucheru World of Golf

Drainage trenching completion, green stripping, rotavator soil breaking, dam wall shaping to murram, and hardcore rock delivery & placement

Overseen by: Mr. Gichuhi & Ken

### Sub-Surface Drainage Trenches — Greens 1, 2 & 3 (100% Complete)

- Drainage Trenches Completed:** Sub-surface drainage trench excavation for **Green No. 1, Green No. 2, and Green No. 3** is officially **100% complete 100**.
- Execution:** Excavation crews hand-dug straight grid trench lines into the prepared sub-base, maintaining precise depth and alignment for effective sub-surface runoff and irrigation management.

#### 100 Milestone Achieved — Greens 1, 2 & 3 Drainage Trenches Complete

All drainage channel excavation across Greens 1, 2, and 3 has been fully completed and inspected, paving the way for immediate hardcore rock layer placement.

### Green Stripping (Greens 11 & 12) & Rotavator Soil Breaking (7 Greens)

- Topsoil Stripping — Greens 11 & 12:** Mechanical stripping of topsoil on **Green No. 11 and Green No. 12** commenced and progressed smoothly throughout the day.

- **Rotavator Soil Breaking:** Tractor-mounted rotavator equipment was deployed to till, loosen, and pulverize compacted soil across all **7 greens stripped yesterday**, preparing smooth seedbed/layer profiles.

#### [Rotavator Soil Breaking Video Documentation](#)

 [Rotavator Breaking Soil — Field Operation](#)

 [Rotavator Soil Pulverization — Progress Clip](#)



### Dam Basin Shaping & Deep Excavation to Murram Level

 **8h 45m Work** |  **48 Trips**

- **Wall Shaping & Scouring:** The Sunward SWE210 heavy excavator continued shaping retaining walls and scouring the main dam basin perimeter.
- **Murram Level Reached:** Heavy excavation proceeded deep down to the stable **murram rock layer** across the entire basin floor, securing an impermeable bottom foundation.
- **Earth Haulage Log:** Tipper trucks logged a total of **48 trips** moving excavated earth out of the dam pit. Total work hours logged for the shift: **8 hours 45 minutes**.

#### [Dam Murram Level Excavation Video Documentation](#)

 [Digging to Murram Level — Heavy Excavator Operations](#)



### Hardcore Rock Delivery & Laying — Greens 1, 2 & 3

- **Material Delivery:** Haulage and delivery of coarse **hardcore quarry rocks** for **Greens No. 1, 2, and 3** is actively in progress.
- **Laying Hardcore — Green No. 3:** Manual placement and sub-base laying of hardcore rocks on **Green No. 3** is currently underway to form the stable foundation layer.



### Golf Project Visual Documentation





### **Greens 11 & 12 Topsoil Stripping**

Tractor pulling disc plough to strip and turn topsoil layer on Greens 11 and 12 under overcast weather.



### **Rotavator Soil Breaking**

Tractor operating rotavator attachment across stripped green, generating dust plume as it pulverizes soil blocks.



### **Rotavated Field Profile**

Wide perspective of tilled green surface after rotavator soil breaking, fine tilth ready for drainage work.



### **Drainage Trench Excavation**

Work crew using pickaxes, shovels, and wheelbarrows to excavate sub-surface drainage trenches across prepared green soil.



### **Completed Trenching Grid**

Clean, straight-line drainage trenches excavated across green surface, establishing complete sub-surface drainage network.



### **Completed Drainage Trenches — View 2**

Alternate angle of completed drainage channels with white chalk survey lines visible along trench edges.



### **Hardcore Rock Laying — Green 3**

Workmen manually placing coarse quarry hardcore stones into prepared sub-base on Green No. 3.



### **Dam Floor Scraped to Murrum**

Sunward SWE210 excavator bucket scraping loose subsoil away to reveal solid reddish-brown murrum rock floor.





**Dam Basin Wall & Floor Shaping**

Full view of Sunward SWE210 excavator positioned in dam basin, shaping perimeter slope walls down to murrum depth.



**Dam Soil Loading Operations**

Sunward SWE210 excavator loading excavated dam soil into white FAW tipper truck inside dam pit.



**Earth Haulage — Tipper Truck**

Blue tipper truck exiting dam excavation pit carrying load of excavated earth along haulage road.



**Dam Excavation & Tipper Truck Loading**

Sunward SWE210 heavy excavator operating alongside blue tipper truck inside the dam excavation basin pit.

**2. Chaka Farms — Dairy, Canine & Grounds**



**Maintenance**

Dairy yield logging, cattle spraying, kennel sanitation, obedience drills, pathway hedge trimming, and landscape irrigation



**Dairy Production & Livestock Care**

Overseen by: **Kamandau**

- **Milking Yield Log:** Daily milk collection recorded across morning and evening milking sessions.
- **Cattle Spraying:** Morning cattle spraying routine successfully completed for tick, fly, and parasite prevention across the herd.

| SESSION    | MORNING    | EVENING    | TOTAL DAILY YIELD |
|------------|------------|------------|-------------------|
| Milk Yield | 3.5 Litres | 3.0 Litres | 6.5 Litres        |





## Canine Unit — Kennel Sanitation, Socialization & Command Drills

Overseen  
by:

Willy

- **Kennel Cleaning & Hygiene:** Thorough washing and sanitation of all dog kennels completed.
- **Kennel Manners:** Daily discipline and kennel etiquette routines enforced.
- **Off-Leash Socialization:** Conducted off-leash walking sessions and socialization drills with farm goats and kids (baby goats) under strict handler supervision.
- **Obedience Command Drills:** Intensive training sessions focused on core obedience commands: **Paw, Sit, Down, Obedience, and Patience** commands.

### Canine Unit Training & Socialization Video Documentation

-  [Commands Training — Main Obedience Session](#)
-  [Commands Training — Drill 01 \(Sit, Paw & Down\)](#)
-  [Commands Training — Drill 02 \(Patience & Hold\)](#)
-  [Walking Off-Leash & Socializing with Goats](#)



## Pathway Bougainvillea Trimming

Overseen by: **Kimondo**

- **Hedge Trimming & Pruning:** Kimondo spent the day trimming overgrowth and shaping the bougainvillea flowers along the primary compound driveway and walking pathway.



## Lawn & Paddock Irrigation & Guesthouse Flower Care

Overseen by: **Willy**

- **Grass & Paddock Irrigation:** Willy operated the irrigation sprinkler system across the main compound lawn grass and pasture paddock.
- **Guesthouse Floral Care:** Hand watering and maintenance of potted plants, hanging baskets, and floral displays at the guesthouse veranda terrace.



## Gardening & General Grounds Maintenance

Overseen by: **Monica & Margaret**

- **Gardening Works:** Ongoing flower bed cultivation, weeding, sweeping, and general groundskeeping across all residential and farm zones.



## Chaka Farms Visual Documentation



### Kimondo Trimming Bougainvillea

Kimondo walking along gravel entrance driveway pruning and shaping pink bougainvillea hedge line.



### Trimmed Pathway Bougainvillea

Neatly manicured bougainvillea hedge running parallel to gravel driveway and shaded acacia lawn.



### Compound Lawn Irrigation

High-pressure rotary sprinklers irrigating lawn grass field under acacia tree canopy.



### Lawn Grass Sprinkler Care

Pop-up sprinkler spraying green turf near white garden furniture set under umbrella shade.



### Paddock Water Lines Setup

Black polyethylene water supply pipes connected and routed across paddock field for pasture irrigation.



### Guesthouse Hanging Ferns

Ornamental wrought iron stand holding healthy green hanging asparagus ferns on guesthouse veranda.



### Guesthouse Veranda Terrace

Freshly watered terracotta-tiled upper terrace featuring potted ornamental plants and climbing ivy.



### 3. Kabete Residence — Painting, Masonry &



## Domestic Care

Sentry house wall & ceiling painting, door & furniture staining, storage tank slab construction, fireplace clearance, and pet feeding

#### Sentry House Paint Works & Furniture Staining

- **Interior Wall Preparation:** Painter in protective overalls prepped and sanded interior plaster walls at the sentry house.
- **Ceiling Paint Works:** Application of fresh white ceiling paint inside the sentry using extension rollers.
- **Sentry Door Painted:** Metal security entrance door at the sentry painted in sleek matte black finish.
- **Sentry Seats & Benches:** Outdoor wooden sentry benches painted in durable weather-resistant black paint.
- **Sentry Furniture Painted:** Timber desks, tables, and X-back wooden chairs sanded and stained in deep rich mahogany wood tones.

#### Water Storage Tank Slab Construction Continues

- **Masonry Blockwork:** Masons continued laying cut grey stone blocks with mortar to build perimeter walls and internal chamber dividers for the main water storage tank foundation slab.
- **Reinforcement:** Continuous metal **hoop iron strips** embedded between block courses to reinforce structural integrity against lateral soil and water pressure.

#### Fireplace Area Site Clearance

- **Clearance in Progress:** Work crew cleared accumulated soil, loose rubble, and broken masonry around the circular outdoor fireplace pit to prepare the area for upcoming ground upgrades.

#### Domestic Pet Care (Kabete Residence)

- **Evening Feeding Routine:** Evening meal service provided for golden retriever *Ajabu* and resident cats on the tiled veranda.

## 📷 Kabete Residence Visual Documentation



### Sentry Interior Wall Preparation

Painter wearing red protective coveralls sanding plaster wall near electrical outlets inside sentry.



### Sentry Ceiling Painting

Painter using long extension roller to apply fresh white ceiling coat inside sentry house.



### Sentry Door — Painted Black

Full view of freshly painted black metal security door with glass panes at sentry stone entrance.



### Sentry Bench — Painted Black

Sturdy wooden bench seat painted in protective black finish, positioned outside near sentry wall.



### Sentry Desk — Stained Finish

Solid timber writing desk stained in rich dark wood finish resting outside sentry wall.



### Sentry Wooden Chair — Finished

Classic X-back wooden dining chair newly varnished in dark amber stain staged on patio.





### Residence Courtyard View

Interior perspective looking through black iron security window grilles toward sentry wall and courtyard palm tree.



### Fireplace Pit Masonry & Base

Cut stone blocks laid with wet mortar forming circular masonry wall around fireplace pit base.



### Storage Tank Wall Construction

Mason seated on block wall laying heavy stone masonry units around central tank slab pit.



### Hoop Iron Wall Reinforcement

Galvanized hoop iron metal straps laid horizontally across stone masonry wall joints for structural bonding.



### Fireplace Area Clearance

Circular brick masonry fireplace pit with excavated earth and loose stone rubble piled along perimeter.



### Ajabu — Evening Feeding

Golden dog Ajabu enjoying dinner from a bowl on the terracotta tiled veranda floor.



### Resident Cats — Evening Meal

Three resident cats eating evening meal from individual bowls on tiled floor inside Kabete residence.



## 4. Amani Cottage — Security Installation

Perimeter security enhancement and CCTV camera system installation



### Security System Installation — CCTV Surveillance

- **CCTV Installation:** Technical installation of pan-tilt-zoom smart CCTV security cameras completed at Amani Cottage to provide full perimeter monitoring and security overview.



### Amani Cottage Visual Documentation



#### Amani CCTV Camera Installation

Smart dual-antenna pan-tilt CCTV camera installed on interior wood console next to timber-framed window.

DN

Compiled by Dennis Ndirangu