

Daily Operations Progress Report

Mucheru World of Golf Dam 3 excavation complete (9h SWE210) & 47 tipper trips, Dam 2 deepening, Tee Box 7 levelling (8h loader), Green 11 drainage trenches & Greens 12, 13, 17 preparation; Chaka Farms dairy yield (6.0L), canine unit training & timber staging; Kabete Residence storage tank slab plastering complete, filter base slab, pump house roofing, fireplace clearance, river grills paintwork & utility shelves; Amani Cottage grounds landscaping, shrub pruning & interior housekeeping.

ACTIVE SITES & ACCOMPLISHMENTS

4 Sites Active

Dam 3 Excavation & Tank Slab Plastered

EARTHMOVING & HAULAGE

17 hrs | 47 Trips

KES 175,500 Total Expenditure

DAIRY MILK PRODUCTION

6.0 Litres

Morning: 3.5L | Evening: 2.5L

KABETE MASONRY & UPGRADES

100% Tank Slab

Filter Base Cast | River Grills Painted



Mucheru World of Golf

Overseen by: Mr. Gichuhi & Ken



Water Infrastructure: Dam 3 Excavation Complete, Dam 2 Deepening & Machinery Log

- Dam 3 Excavation Complete (100%):** Full excavation of the **Dam 3** retention basin was successfully concluded today. The Sunward SWE210 hydraulic tracked excavator completed all sub-grade excavation, base leveling, and side-slope profiling.
- Dam 2 Deepening in Progress:** Earthmoving operations advanced deepening works on **Dam 2** to maximize overall water storage capacity for the golf course irrigation network.
- Machinery & Haulage Operations:** The excavator operated for **9 hours** (@ KES 8,500/hr = KES 76,500), the front loader operated for **8 hours** (@ KES 6,500/hr = KES 52,000), and dumping tippers completed **47 haulage trips** (@ KES 1,000/trip = KES 47,000). Total daily earthmoving expenditure totaled **KES 175,500.00**.



Key Accomplishment: Dam 3 Basin Excavation 100% Complete

The major excavation and shaping of Dam 3 have been completed to design depth and perimeter specification, creating a primary water reservoir for course-wide irrigation.

EQUIPMENT / RESOURCE	OPERATING VOLUME / HOURS	UNIT RATE (KES)	TOTAL COST (KES)	OPERATIONAL SCOPE & LOCATIONS
Hydraulic Excavator	9 Hours	@ KES 8,500 / hr	KES 76,500.00	Dam 3 basin excavation completion & Dam 2 deepening
Front Loader (Backhoe)	8 Hours	@ KES 6,500 / hr	KES 52,000.00	Tee Box No. 7 levelling & dumped soil grading
Damping Tipper Lorries	47 Trips	@ KES 1,000 / trip	KES 47,000.00	Excavated soil haulage from Dam 3 to damping zones
Total Daily Machinery & Haulage Operations			KES 175,500.00	



Aerial Overview of Dam 3 Basin

High-angle drone view showing the fully excavated Dam 3 basin, backhoe loader on the bed floor, and blue excavator on the upper bank with green sub-bases in the background.



Heavy Earthmoving & Soil Haulage

Sunward SWE210 hydraulic excavator loading excavated soil into a tipper dump truck along the embankment during final excavation stages.



Basin Floor Profiling & Deepening

Tracked excavator shaping the inner slopes and base elevations of Dam 3 to ensure proper hydrological flow and water retention.



Longitudinal View of Excavated Basin

Wide perspective down the length of the completed Dam 3 reservoir showing cleanly graded banks and level bed ready for subsequent stages.



Completed Dam 3 Basin Profile

Full view of the finished excavation basin highlighting uniform depth, stable embankment side-slopes, and perimeter vehicle access tracks.



Finished Dam 3 Earthworks

Ground-level confirmation of the completed Dam 3 excavation looking toward the earthen stockpiles and perimeter tree lines.

 [Video Log 1: Dam 3 Excavation Complete](#)

[View on Drive ↗](#)

 [Video Log 2: Dam 3 Excavation Progress](#)

[View on Drive ↗](#)

 [Video Log 3: Finished Dam 3 Basin Overview](#)

[View on Drive ↗](#)

 [YouTube: Dam 3 Excavation Aerial & Earthmoving](#) [Watch on YouTube ↗](#)

Tee Box Construction: Tee Box No. 7 Levelled & Graded

- **Tee Box No. 7 Leveling Complete:** Earthworks and mechanical grading for **Tee Box No. 7** were completed today using the XGMA front loader during its 8-hour shift.
- **Sub-base Preparation:** The tee box surface was leveled to specification, establishing the precise elevation and slope for turf establishment.

Key Accomplishment: Tee Box No. 7 Levelling Complete

Mechanical grading and surface leveling for Tee Box No. 7 have been successfully finalized.



XGMA Loader Grading Tee Box No. 7

Front loader spreading and leveling soil across Tee Box No. 7 to achieve the required uniform grade and compaction.



Green Construction: Green No. 11 Drainage Trenches & Greens 12, 13, 17 Preparation

- **Green No. 11 Drainage Trenches Complete:** The full network of sub-surface drainage trenches for **Green No. 11** was excavated and completed according to the herringbone drainage layout. Perimeter white markings clearly define the green boundary.
- **Greens No. 12, 13 & 17 Marking Preparation Done:** Site clearing, earth raking, and surface grading were completed across the planned areas for **Greens 12, 13, and 17** in preparation for immediate boundary line marking and excavation.

🎯 Key Accomplishment: Green No. 11 Drainage Trenching Complete

Green No. 11 sub-surface trenching has been fully excavated and outlined, preparing the sub-base for gravel, drainage pipes, and geo-textile membrane.



Green No. 11 Drainage Trench Network

Cleanly cut drainage trenches forming the sub-surface drainage grid for Green No. 11, enclosed within chalk boundary perimeter markings.



Detailed View of Green No. 11 Trenches

Central trunk trench and lateral feeder channels excavated to uniform depth across the Green No. 11 foundation.



Ground Crew Grading Zone for Greens 12, 13 & 17

Field team raking, breaking soil clods, and leveling the ground in preparation for engineering boundary marking.



Surface Preparation & Soil Removal

Workers using wheelbarrows and spades to clear high spots and level the expanse for upcoming green demarcation.



Cleared Green Zone Ready for Marking

Wide open area graded and prepped for laying out perimeter marking stakes and chalk guidelines for Greens 12, 13, and 17.



Chaka Farms

Overseen by: Kamandau, Willy, Margaret, Monica & Kinoti

 Dairy Production & Livestock Feeding Logs

Daily dairy yields were recorded in Litres across morning and evening milking sessions under the supervision of **Kamandau**, with direct ration allocations provided to goat kids.

SESSION	GROSS YIELD (LITRES)	GOAT KIDS RATION (LITRES)	NET AVAILABLE (LITRES)	SUPERVISOR
Morning Milking	3.5 L	0.5 L	3.0 L	Kamandau
Evening Milking	2.5 L	0.5 L	2.0 L	Kamandau
Total Daily Production	6.0 Litres	1.0 Litre	5.0 Litres	Kamandau

 Dairy Yield Summary

Total daily milk output reached **6.0 Litres** (3.5L morning / 2.5L evening). **1.0 Litre** total was allocated for goat kid nourishment (0.5L morning and evening), leaving 5.0 Litres net production.



Canine Unit Training, Paddock Socialization & Office Lawn Irrigation

- **Kennel Sanitation & Manners:** Thorough cleaning and disinfection of kennel facilities, reinforced with crate and kennel manners discipline.
- **Morning Off-Leash Walking & Field Exercise:** Dogs completed structured morning off-leash field walking drills to build endurance, focus, and recall responsiveness.

- **Afternoon Spin & Paw Commands:** Handlers conducted agility training focusing on spin commands and paw placement responsiveness in the afternoon.
- **Paddock Socialization with Goats:** Controlled exposure and socialization exercises conducted while goats grazed in the paddocks to reinforce non-reactive behavior around livestock.
- **Obedience & Patience Drills:** Structured patience drills conducted to instill discipline during feeding and handling routines.
- **Office Lawn Irrigation:** Willy conducted lawn irrigation routines around the farm management office compound.

 **Video Log: Canine Patience & Obedience Training** [View on Drive ↗](#)

 **Video Log: Morning Off-Leash Walking Routine** [View on Drive ↗](#)

Compound Cleanliness & Inter-Site Timber Transfer

- **General Compound Cleanliness & Maintenance:** Margaret and Monica carried out comprehensive sweeping, tidying, and maintenance across the general farm compound and walkways.
- **Timber Movement from Golf Site:** Kinoti supervised the transfer and neat stacking of timber poles moved from the Mucheru Golf site to the farm storage yard for upcoming farm structures and fencing projects.



Timber Staged at Chaka Farm

Neatly stacked forestry timber poles transferred from Mucheru Golf site and organized safely at the Chaka Farm holding yard.



Kabete Residence

Overseen by: **Njoki**

Water Infrastructure: Main Tank Slab Plastering Complete, Filter Base Slab & Pump House Roofing

- **Main Storage Tank Slab Plastering Complete (100%):** Masonry plastering and structural surface rendering for the circular foundation slab supporting the elevated main water storage

tank were successfully completed today. The masonry team applied a bonding coat, followed by rough cast rendering and finished with a smooth, uniform cement screed across the curved perimeter wall and top slab surface.

- **Filter Base Slab Complete:** Construction, formwork casting, and smooth cement finishing of the dedicated concrete base slab for the water filtration unit adjacent to the stone retaining wall was finalized, providing a stable foundation for filtration equipment.
- **Water Pump House Roofing in Progress:** Timber batten assembly and interlocking clay tile roofing for the protective enclosure sheltering the pressure booster pump, electronic pressure controller, and green PPR manifold connections progressed steadily on-site.
- **Main Water Pump Roof Paint Works:** The fabricated structural steel framework for the water pump shelter roof was cleaned, primed, and coated in protective gloss black paint against the retaining stone wall.

Key Accomplishment: Main Storage Tank Slab Plastering & Filter Base Complete

The circular masonry foundation for the elevated water storage tank has been 100% plastered with a smooth, weather-sealed cement finish, alongside the completed water filter concrete base slab.



Elevated Water Tank & Masonry Foundation

Overview of the circular stone masonry base beneath the steel water tank tower undergoing surface preparation and plastering.



Top Slab Surface Mortar Leveling

Detailed view of the circular tank slab top surface and stone edging receiving initial cement mortar leveling.



Mason Applying Curved Wall Plaster

Mason applying rough cement plaster and rendering the curved exterior stone wall of the water storage tank base.



Plaster Layer Applied to Curved Wall

Fresh mortar coat smoothed evenly across the cylindrical profile of the tank foundation.



Precision Edge & Plumb Leveling

Straight-edge leveling tool used to achieve a clean, smooth, and plumb finish along the top edge and curved wall.



Completed Smooth Tank Slab Plastering

Finished smooth cement plaster coat fully cured across the top surface and curved perimeter wall of the main water tank slab.



Finished Filter Base Concrete Slab

Completed and smoothly rendered concrete base slab constructed adjacent to the retaining wall to support water filtration apparatus.



Water Pump House Clay Tile Roofing

Clay roof tiles fitted onto the pump shelter roof structure housing the electric booster pump, controller, and piping manifolds.



Pump House Metal Framework Paintworks

Painter applying gloss black protective paint coating to the steel framework of the water pump shelter roof.

Grounds Upgrades: Fireplace Demolition, River Grills Paintwork & Storage Shelves

- **Clearance & Demolition at Fireplace (Ongoing):** Field workers continued deep red soil excavation and demolition of the old stone masonry within the sunken outdoor fireplace pit area bordering the river terrace.
- **Grills Next to the River Paint Works Complete:** Anti-corrosive black gloss painting was fully completed on the metal perimeter safety grill railings bordering the river bank path.

- **Shelves Next to Hanging Lines Painted:** Multi-tiered wooden storage and drying racks positioned against the exterior wall beneath the tiled eave next to the clothes hanging lines were coated in protective reddish-terracotta timber paint.
- **Hooks for Shelves Behind Main House Installed:** Custom wooden dowel peg hooks on support battens were installed along the upper timber wall inside the utility storage area behind the main house.

🎯 **Key Accomplishment: River Trail Perimeter Grills Painting Complete**

All metal safety railings and grillwork bordering the river path have been fully coated in weather-resistant protective black paint.



Fireplace Pit Excavation & Demolition

Workers using pickaxes and shovels to clear rubble, break old stone foundations, and excavate red soil in the sunken fireplace zone.



River Trail Metal Grills Painting Complete

Freshly coated black metal perimeter railings along the lush river trail providing safety and rust protection.



Painted Utility Drying & Storage Shelves

Multi-tiered timber utility shelves finished with reddish-terracotta protective paint along the exterior wall by the hanging lines.



Custom Wall Storage Peg Hooks Installed

Row of wooden dowel peg hooks fitted onto timber framing inside the utility storage area behind the main house.



Amani Cottage

Overseen by: **Edwin & Domestic Housekeeper**

🌿 **Grounds Landscaping, Weeding & Shrub Pruning**


- **Entire Compound Sweeping:** Edwin swept and cleared all compound lawns, paved stone pathways, and veranda borders.

- **Flower Bed & Rockery Weeding:** Thorough manual weeding carried out across the front flower beds and the ornamental stone rockery garden.
- **Flower & Shrub Pruning:** Pruned decorative garden shrubs, trimmed variegated bushes with hedge shears, and removed spent foliage from potted Arum lilies on the stone patio.
- **Tree Sapling Care:** Inspected and cultivated root zones for young staked saplings in the front lawn.



Hedge & Shrub Pruning

Hedge shears utilized to shape and maintain healthy growth on ornamental variegated shrubs in the cottage gardens.



Potted Plant Care & Deadheading

Pruning spent leaves and conditioning potted white Arum lilies (*Zantedeschia*) situated on the veranda patio.



Weeded & Aerated Garden Beds

Cleanly weeded rosemary and flower borders alongside the stone foundation wall of Amani Cottage.



Tree Sapling Cultivation

Young sapling protected with wooden stakes, featuring hoed and weeded topsoil ring for enhanced water and nutrient uptake.

Comprehensive Interior Housekeeping & Carpet Care

- **Carpet Washing & Cleaning:** Floor carpets and rugs were thoroughly washed, sanitized, and sun-dried along the exterior stone veranda.
- **Interior Dusting & Living Space Tidying:** Complete dusting of all furniture, stone fireplace, coffee tables, and decorative fixtures.
- **Upstairs & Downstairs Deep Clean:** Deep floor cleaning, surface sanitization, and room arrangement conducted across both upstairs and downstairs sections of the residence.



Pristine Living Room Interior

Overhead view of the immaculate living room, featuring arranged sectional seating, dusted tables, polished stone floors, and clean stone fireplace.



Carpet Washing & Sun Drying

Patterned floor mats and carpets washed, cleaned, and laid out along the stone patio ledge for drying.



Compiled by Dennis Ndirangu

Operations & Project Management | Daily Field Progress Verification

Mucheru World of Golf • Chaka Farms • Kabete Residence • Amani Cottage