

Daily Operations & Multi-Site Summary

Comprehensive overview of site development, earthworks, residential maintenance, livestock management, and security alerts.

GOLF PROJECT

**Dam
Excavation**

24 Truckloads dumped on
Tee Boxes

DAILY MILK YIELD

7.0 Litres

Morning: 3.5L | Evening:
3.5L

KABETE RESIDENCE

**Tank &
Security**

Tank structure & Pagora
CCTV

FACILITY HAZARD

Severe Risk

Washroom roof collapse
hazard



1. Golf Project (Macheru World of Golf)

Dam excavation, green levelling, soil rotavating, stone pitching & security incident

Overseen by: **Mr. Gichuhi & Ken**

Dam Excavation & Soil Transport

- **Dam Excavation Resumed:** Earth excavation operations at the dam resumed today at **2:00 PM** upon arrival of the second haulage truck.
- **Soil Haulage to Tee Boxes:** Excavated dam soil was transported and dumped across three key tee box sites:
 - • **Tee Box 3:** 8 truckloads dumped
 - • **Tee Box 4:** 8 truckloads dumped
 - • **Tee Box 2:** 8 truckloads dumped

 [Dam Excavation Video Documentation](#)

 [Loading Excavated Soil onto Trucks](#)

Greens Earthworks & Soil Processing

- **Green No. 2 Levelling:** Manual levelling and grading of Green No. 2 continued smoothly.
- **Green No. 18 Topsoil Stripping:** Stripping of topsoil on Green No. 18 was carried out using a tractor-drawn agricultural plough.

- **Rotavator Soil Processing:** Following plough stripping, soil blocks on Green No. 18 were thoroughly broken down and pulverized using the tractor rotavator attachment.
- **Equipment Care:** Applied **2 Litres of CC** to the tractor for routine maintenance and operating efficiency.

Greens Earthworks & Rotavator Video Documentation

-  [Stripping Top Layer Using Plough \(Part 1\)](#)
-  [Stripping Top Layer Using Plough \(Part 2\)](#)
-  [Breaking Soil Blocks Using Rotavator](#)
-  [Rotavator in Operation](#)

Drainage Infrastructure & Landscaping

- **Stone Pitching Completed:** Stone pitching along the primary drainage channel was successfully completed today, securing channel walls against erosion.
- **Palm Tree Irrigation:** Routine watering of potted palm trees prepared for future course landscaping was conducted.

Security Incident — Property Theft

Post Wire Straighteners Stolen (3 Locations)

Fence post wire straighteners were reported stolen from **3 distinct locations** along the perimeter boundary fence line. Security surveillance and perimeter checks have been notified for investigation.

Golf Project Visual Documentation



Dam Excavation Resumed

Sunward excavator digging earth at dam site after 2:00 PM.



Dam Excavation Site Overview

Basin view of ongoing dam excavation and soil earthworks.



Green No. 2 Levelling

Manual earth levelling and wheelbarrow work on Green 2.



Green No. 2 Levelling Team

Work crew spreading and levelling earth on Green 2.



Green No. 18 Topsoil Stripping

Ploughing top layer soil on Green 18 before rotavating.



Site Supervision

Field brief and progress inspection with site workers.



Drainage Stone Pitching Completed

Finished stone masonry lining along primary drainage channel.



Palm Tree Irrigation

Watering bagged palm tree saplings in nursery area.



Theft Location 1 — Fence Posts

Missing wire straighteners along perimeter fence line.



Theft Location 2 — Wire Tensioner

Close-up of tampered fence post straightener location.



Theft Location 3 — Tampered Wires

Damaged tension wires where straighteners were removed.



2. Chaka Farms & Facility Operations

Main house joinery, groundskeeping, critical structural hazard alert, canine unit & dairy



Main House & Guest House Furnishings

Overseen by: **Dennis & Mr. Gichuhi**

- **Bedroom Mirror Installation:** Wall-mounted the custom wood-framed mirror in the main house bedroom.
- **Live-Edge Table Refinishing:** Hand-sanded, smoothed, and repolished two live-edge timber tables:
 - • Live-edge table on the **guest house rooftop patio**.
 - • Live-edge table inside the **main house**.



Grounds Maintenance & Staff Update

Overseen by: **Margaret & Monica**

- **Compound Sanitation:** General tidying, sweeping, and maintenance of compound pathways.
- **Driveway Flower Trimming:** Trimmed and neatened decorative bougainvillea hedge along main driveway in the afternoon.

i Staff Attendance Note — Margaret Wanjiku

Margaret Wanjiku was granted medical leave on Friday, Aug 7th by Mr. Gichuhi for a hospital checkup (unreported yesterday). She recovered well and checked in for full duties today, Aug 8th.



Immediate Safety & Structural Hazard Alert

⚠ Washroom Roof / Ceiling Collapse Hazard

The compound washroom roof/ceiling is **severely deteriorated**, with major concrete and plaster chunks already detached and fallen onto the floor, leaving exposed structural rebar. This presents an **immediate injury hazard** of further structural collapse. Immediate repair and restricted entry are urgently advised.

📷 Maintenance & Safety Visual Documentation



Mounting Bedroom Mirror

Mounting framed timber mirror in bedroom.



Mounted Bedroom Mirror

Completed bedroom mirror installation.



Sanding Live-Edge Table

Hand-sanding rooftop table surface before polish.



Applying Wood Varnish Finish

Applying protective polish finish to live-edge table.



Guest House Rooftop Table Finished

Fully smoothed and repolished live-edge table.



Driveway Flower Hedge Trimming

Afternoon trimming of bougainvillea flower hedges.



CRITICAL HAZARD: Washroom Ceiling
Cracked & collapsed ceiling with exposed structural rebar.



Fallen Concrete Debris
Heavy concrete debris scattered across washroom floor.

 Canine Unit — Care & Training

Overseen by: **Willy**

- **Kennel Sanitation:** Complete cleaning, washing, and tidying of dog kennels.
- **Kennel Manners:** Conducted routine kennel behavior and discipline routines.
- **Off-Leash Walking & Socialization:** Guided off-leash walking session and controlled socialization with livestock (sheep/goats).

 Canine Unit Training Video Documentation

-  [Walking Off-Leash](#)
-  [Walking Off-Leash & Socializing with Sheep](#)



Dog Kennels — Sanitation & Manners
Cleaned kennels and off-leash obedience routines.

 Livestock Management & Dairy Yield

Overseen by: **Kamandau**

- **Shed & Pen Sanitation:** Thorough cleaning and washing of both the cow shed and goat pen sub-structure.

SESSION	MORNING	EVENING	TOTAL YIELD
Milk Yield	3.5 Litres	3.5 Litres	7.0 Litres

Livestock & Dairy Sanitation



Cleaning Cow Shed Floor

Scrubbing and pressure cleaning cow shed stone floor.



Cow Shed Water Washing

Flushing cow shed channels and paved floor with water.



Cleaning Goat Pen Sub-Structure

Sanitizing ground area beneath elevated wooden goat pens.

Security Status (Chaka Farms — Near Brookside / Honi)

Status: No New Activity

No new activity reported on Chaka Farms near Brookside (Honi). Standard perimeter monitoring maintained — **no incidents to report.**



3. Facility Maintenance & Security (Kabete Residence)

Water tank structure, slab foundation, joinery, grounds irrigation & CCTV camera installation

Overseen by: **Njoki**



Water Tank Structure & Slab Foundation

- **Tank Support Structure Commenced:** Timber framing and assembly commenced for the main water tank elevated support structure.

- **Main Tank Slab Foundation:** Excavation and stone masonry foundation work underway for the main tank concrete slab base.

🪵 Exterior Joinery — Storage Cabinet

- **Storage Shelf / Cabinet Completed:** Completed the custom wooden outdoor storage cabinet with double doors and tiled overhang behind the main house.

🏠 Groundskeeping & CCTV Security Systems

- **Lawn Irrigation:** Sprinkler irrigation carried out across the main house lawn grass.
- **CCTV Installation at Pagora:** Installed Hikvision surveillance cameras under the Pagora pergola structure to enhance property security coverage.

🐾 Domestic Pets & Care

- **Pets Feeding & Evening Care:** Evening feeding and care for resident pets at Kabete Residence (dog *Ajabu* and cats *Rio* & *Ico*).

📷 Kabete Residence Visual Documentation



Tank Support Structure Started

Timber framing for elevated water tank support.



Water Tank Framing Structure

Constructing elevated timber tank frame.



Tank Slab Foundation Excavation

Excavated trenches for main tank slab base.



Storage Cabinet Construction

Joiner building wooden storage cabinet behind house.



Storage Cabinet Open Frame

Interior view of completed timber cabinet structure.



Storage Cabinet Completed

Finished cabinet with double doors & tiled overhang.



Lawn Irrigation — Main Yard

Pop-up sprinklers watering main lawn grass.



Lawn Irrigation — Side Garden

Sprinkler irrigation along side garden terrace.



CCTV Camera Installation at Pagora

Installing Hikvision security camera under pergola.



Ajabu — Dinner Time

The dog Ajabu having evening meal at residence.



Rio & Ico — Evening Meal

Cats Rio and Ico enjoying evening dinner.