

Daily Operations Report

Operations update covering Mucheru World of Golf (Green 7 hardcore placement over ballast trenches & full red soil application, Green 18 reshaping, Dam 1 liner completion, Dam 3 liner interconnection, sand & pumice material deliveries, and drainage pipeline installation to Maina's place) and Chaka Farms (daily dairy milk production and allocations, livestock veterinary notice regarding the sick goat, canine meals, kennel cleaning, and leash walking).

GREEN 7 FOUNDATION

Hardcore & Red Soil

Rocks placed over ballast
• Red soil fully applied

WATER INFRASTRUCTURE

Dam 1 & Dam 3 Liners

Dam 1 finishing liner • Dam 3 liners connected

COURSE MATERIALS & PIPES

2 Lorries • Pipeline

1 sand • 1 pumice • Pipe laid to Maina's place

CHAKA FARMS DAIRY & DOGS

5.0L Gross • 3.5L Net

1.5L allocations • Kennel cleaned • Leash walking

Executive Summary • 27th September 2026

Summary of key operations and milestones across active project sites for Sunday, 27th September 2026:

- Mcheru World of Golf:** Under the supervision of Mr. Gichuhi and Ken, operations advanced across putting greens, water storage dams, material logistics, and course piping. On Green 7, workers placed and broke hardcore rocks over the ballast stone layer that covers the subgrade PVC drainage pipes and trenches, followed by the full application and leveling of red soil across the green bed and apron surrounds. Mr. Gichuhi's pickup truck was deployed to haul hardcore rocks directly from Green 1 to Green 7. Green 18 was actively reshaped and resized by the ground crew. In water storage infrastructure, work on setting up the Dam 1 heavy-duty liner reached its final stages, while on Dam 3 the crew connected and joined the previously placed liner sheets along the channel bed. Material deliveries included 1 lorry of river sand and 1 lorry of volcanic pumice unloaded on site. Additionally, the team worked on the water and drainage piping running along the fence line up to Maina's place.
- Chaka Farms:** Dairy milking supervised by Kamandau yielded 5.0 Litres in total gross production (2.5L in the morning and 2.5L in the evening). From this harvest, 1.5 Litres were disbursed for scheduled allocations (1.0L for goat kids and 0.5L for Maasai), leaving a net farm balance of 3.5 Litres. Regrettably, the sick goat that was examined and treated by the visiting veterinarian on Friday, 25th September was found dead on Sunday morning. Canine unit care was overseen by Mwangi, who cooked meals for the dogs, completed thorough kennel cleaning, and walked the dogs on leash.

Operations Highlights • Key Milestones Achieved

Major milestones completed today include Green 7 hardcore rock placement over ballast trenches and full red soil application, Green 18 reshaping, Dam 1 liner installation nearing completion, Dam 3 liner panel interconnection, fresh sand and pumice deliveries, fence-line piping up to Maina's place, and a reconciled dairy reserve of 3.5 Litres at Chaka Farms alongside livestock monitoring.



Course Engineering, Green Construction, Dam Liners & Material Logistics

Field operations on Sunday, 27th September 2026 progressed smoothly under Mr. Gichuhi and Ken, focusing on putting green sub-base construction, earthwork shaping, dam liner setup, material deliveries, and utility piping:

- **Green 7 Hardcore Placement & Red Soil Application:** Site workers placed and broke down hardcore rocks directly over the clean ballast stone layer that encases the subgrade PVC drainage pipes and herringbone trenches. Following the rock layer placement, red soil was fully applied and leveled across the entire green bed and apron perimeter, bringing Green 7 into its proper structural shape.
- **Hardcore Haulage with Pickup:** Mr. Gichuhi's pickup truck was utilized to haul loads of hardcore rocks from the stockpiles at Green 1 over to Green 7, supplying the necessary rock material directly to the green site for manual placement.
- **Green 18 Reshaping & Resizing:** The site crew worked on Green 18, reshaping the contours and resizing the playing platform using red soil fill and edge grading to align with design standards.
- **Dam 1 Liner Installation:** Technicians and workers advanced into the final phase of setting up the heavy-duty polythene dam liner across the floor and embankment slopes of Dam 1, securing edges and finalizing basin coverage.
- **Dam 3 Liner Connection:** The team interconnected the dam liners that were previously laid out along the channel of Dam 3, joining and sealing overlapping sheets to establish a unified watertight membrane.
- **Material Deliveries:** Material logistics brought in 1 lorry load of clean river sand and 1 lorry load of volcanic pumice aggregate, both staged on site for upcoming green foundation and sub-base works.
- **Drainage & Water Piping to Maina's:** Plumbing and drainage workers installed water and drainage pipework along the perimeter trench line, extending the pipeline run all the way up to Maina's place.

Mucheru Engineering Summary

Green 7 reached a major structural stage with hardcore rocks placed over ballast trenches and red soil fully spread and leveled. Dam 1 liner setup reached its final phase, Dam 3 liners were joined together, Green 18 was reshaped, 2 lorries of materials were received, and drainage piping was completed up to Maina's place.

 Material Deliveries & Site Logistics Log

Logged by: Mr. Gichuhi & Ken

Summary of raw materials and haulage operations recorded on Sunday, 27th September 2026:

MATERIAL / RESOURCE	QUANTITY / TRIPS	DESTINATION / SITE ACTIVITY	STATUS & NOTES
River Sand	1 Lorry	Course Material Staging	Delivered and unloaded on site for upcoming greens surface layers
Volcanic Pumice	1 Lorry	Course Material Staging	Delivered and stockpiled for sub-base compaction work
Hardcore Rocks	Multiple Trips (Pickup)	Hauled from Green 1 to Green 7	Transported using Mr. Gichuhi's pickup and placed over ballast trenches
Red Loam Soil	Site Applied	Green 7 & Green 18	Fully applied and leveled across Green 7; used for reshaping Green 18
Drainage / Water Piping	Pipeline Run	Perimeter Fence to Maina's	PVC / HDPE pipes laid along boundary trench with control valves

Site Logistics Note

Materials delivered today support ongoing sub-base and drainage works across the golf course. Hardcore haulage from Green 1 to Green 7 using the pickup ensured timely rock infill over the drainage trenches prior to red soil application.



Course Engineering & Agronomy Status Audit — Putting Greens (1 – 18)

Comprehensive 18-hole putting green status ledger tracking foundation bases, pumice compaction, riversand spreading, contouring, and drainage connections. Highlighting updates on September 27, 2026:

GREEN	CURRENT TECHNICAL & AGRONOMIC STATE	MILESTONE STATUS
Green 1	Clean riversand hauled and 100% fully applied across entire foundation bed over compacted volcanic pumice sub-base ready for final leveling (Sep 25); hardcore rocks hauled from Green 1 to Green 7 (Sep 27); received 1 lorry red soil (Sep 26); drainage outlet marked (Sep 26).	RIVERSAND FULLY APPLIED
Green 2	Clean riversand applied and spread across the entire green bed over compacted volcanic pumice sub-base (Sep 23); received 1 lorry red soil delivery (Sep 26); drainage outlet alignment marked with chalk (Sep 26).	RIVERSAND APPLIED
Green 3	Clean riversand hauled and actively applied across green foundation surface ready for leveling (Sep 22); received 1 lorry red soil delivery (Sep 26); drainage outlet alignment marked with chalk (Sep 26).	RIVERSAND APPLIED
Green 4	Surrounding soil around Green 4 leveled to ground level using Backhoe Loader (Sep 24); clean riversand spread (Sep 22); received 1 lorry red soil delivery (Sep 26); drainage outlet alignment marked with chalk (Sep 26).	SURROUNDS LEVELED
Green 5	Subgrade drainage trenching line fully connected into Dam 2 outfall (Sep 21); ready; fully established mature championship putting green turfgrass under active sprinkler irrigation; received 1 lorry red soil delivery (Sep 26).	TURF READY • DRAINAGE TIED
Green 6	Received 1 lorry red soil delivery on green surrounds (Sep 26); drainage outlet alignment marked with chalk (Sep 26); palm planting advanced to Green 6 (Sep 23); raised soil barrier berm pushed back (Sep 21).	RED SOIL IN • PALMS PLACED
Green 7 TODAY	Hardcore rocks hauled from Green 1 with pickup, placed, and broken over ballast-covered slit PVC drainage pipes; red soil fully applied and leveled across the entire green bed and apron surrounds (Sep 27); polythene membrane and herringbone drainage installed (Sep 26).	HARDCORE & RED SOIL APPLIED
Green 8	Riversand applied earlier remains unleveled (Sep 20); received 1 lorry red soil delivery (Sep 26); drainage outlet alignment marked with chalk (Sep 26); subgrade drainage trenches excavated.	RIVERSAND UNLEVELED
Green 9	Clean riversand application completed across the entire green surface ready for final leveling (Sep 23); received 1 lorry red soil delivery (Sep 26); drainage outlet alignment marked with chalk (Sep 26).	RIVERSAND APPLIED
Green 10	Stockpiled soil hill near Green 10 cut into and reshaped using Backhoe Loader (Sep 24); volcanic pumice sub-base compacted with roller (Sep 20); received 1 lorry red soil delivery (Sep 26); drainage outlet alignment marked with chalk (Sep 26).	SOIL RESHAPED • COMPACTED
Green 11	Volcanic pumice sub-base compacted with vibratory roller compactor (Sep 20); received 1 lorry red soil delivery (Sep 26); drainage outlet alignment marked with chalk (Sep 26); membrane placed; drainage cut.	PUMICE COMPACTED
Green 12	Volcanic pumice sub-base compacted with vibratory roller compactor (Sep 20); received 1 lorry red soil delivery (Sep 26); drainage outlet alignment marked with chalk (Sep 26); membrane placed; drainage cut.	PUMICE COMPACTED
Green 13	Red soil apron surrounds precision leveled and graded by site crew following additional red loam filling (Sep 25); received 1 lorry red soil delivery (Sep 26); drainage outlet alignment marked with chalk (Sep 26); pumice compacted (Sep 20).	APRON LEVELED • PUMICE COMPACTED
Green 14	Earthen barrier berm raised and reshaped along green boundary using Backhoe Loader (Sep 23); received 1 lorry red soil delivery (Sep 26); drainage outlet alignment marked with chalk (Sep 26); pumice compacted (Sep 20).	BARRIER BERM RAISED
Green 15	Boundary with Green 10 reshaped; volcanic pumice compacted with vibratory roller (Sep 20); outfall drainage connected to Dam 1 (Sep 17); received 1 lorry red soil delivery (Sep 26); drainage outlet alignment marked with chalk (Sep 26).	BOUNDARY RESHAPED • COMPACTED
Green 16	Protective earthen barrier berm between Tee 16 and Green 16 reworked, graded, and reinforced using Backhoe Loader (Sep 25); received 1 lorry red soil delivery (Sep 26); drainage outlet alignment marked with chalk (Sep 26); pumice compacted (Sep 20).	TEE-GREEN BARRIER REWORKED
Green 17	Red soil apron surrounds precision leveled and graded by site crew following additional red loam filling (Sep 25); protective barrier berm reshaped (Sep 25); received 1 lorry red soil delivery (Sep 26); drainage outlet alignment marked with chalk (Sep 26).	APRON LEVELED • BERM RESHAPED
Green 18 TODAY	Site crew actively reshaping and resizing Green 18 foundation bed and perimeter with red soil and stone edging (Sep 27); adjacent protective barrier moved and mound contoured (Sep 25); received 1 lorry red soil (Sep 26); pumice compacted (Sep 20).	RESHAPING & RESIZING

Course Engineering Status Audit — Championship Teeboxes (1 – 18)

Audited by: Dennis

Comprehensive 18-hole championship teebox platform audit tracking earthwork leveling, structural embankments, and playing corridor alignments. Preserved day-to-day continuity as of September 27, 2026:

TEEBOX	CURRENT TECHNICAL & EARTHWORK STATE	PLATFORM STATUS
Tee 1	Championship launch platform completely reshaped, cut, and graded to design elevation using Backhoe Loader (Sep 24); received 1 lorry red soil delivery (Sep 26).	PLATFORM RESHAPED
Tee 2	Playing launch platform completely reshaped, contoured, and graded using Backhoe Loader (Sep 24); received 1 lorry red soil delivery (Sep 26).	PLATFORM RESHAPED
Tee 3	Playing launch platform completely reshaped, contoured, and graded using Backhoe Loader (Sep 24); received 1 lorry red soil delivery (Sep 26).	PLATFORM RESHAPED
Tee 4	Championship launch platform completely reshaped, cut, and graded using Backhoe Loader (Sep 23); received 1 lorry red soil delivery (Sep 26).	PLATFORM RESHAPED
Tee 5	Launch platform completely reshaped, cut, and graded using Backhoe Loader (Sep 22); received 1 lorry red soil delivery (Sep 26); palm trees planted along boundary corridor.	PLATFORM RESHAPED
Tee 6	Precision leveling and compaction completed; fresh delivery of 1 lorry red loam topsoil unloaded at platform surrounds (Sep 26).	RED SOIL IN • LEVELED
Tee 7	Dual launch platforms completely reshaped and precision contour-leveled using XGMA backhoe loader (Sep 20); received 1 lorry red soil delivery (Sep 26).	DUAL PLATFORMS RESHAPED
Tee 8	Graded, leveled, and contour-adjusted; fresh delivery of 1 lorry red loam topsoil unloaded directly on platform (Sep 26).	RED SOIL IN • GRADED
Tee 9	Playing platform leveled and surrounding perimeter ground graded (Sep 1); received 1 lorry red soil delivery (Sep 26).	PLATFORM LEVELED
Tee 10	Graded and compacted platform serving the start of the back-nine playing corridor; received 1 lorry red soil delivery (Sep 26).	PLATFORM COMPACTED
Tee 11	Rough shaping, elevation grading, and Backhoe subsoil leveling completed (Sep 7); received 1 lorry red soil delivery (Sep 26).	SHAPED & GRADED
Tee 12	Dual platforms established: primary championship tee resized; new forward Ladies' Tee platform constructed (Sep 5); received 1 lorry red soil delivery (Sep 26).	DUAL PLATFORMS COMPLETE
Tee 13	Playing platform completely reshaped, contour-cut, and precision leveled to design elevations using Backhoe Loader (Sep 25); received 1 lorry red soil delivery (Sep 26).	PLATFORM RESHAPED
Tee 14	Playing platform reshaped, elevation precision-leveled, and protective boundary embankment reinforced (Sep 16); received 1 lorry red soil delivery (Sep 26).	RESHAPED & LEVELED
Tee 15	Playing platform completely shaped and contour-leveled with backhoe loader (Sep 19); received 1 lorry red soil delivery (Sep 26); main HDPE waterline laid in boundary trench (Sep 15).	SHAPED & LEVELED
Tee 16	Protective earthen boundary barrier between Tee 16 and Green 16 reshaped, graded, and reinforced using Backhoe Loader (Sep 25); received 1 lorry red soil delivery (Sep 26); platform leveled (Sep 20).	BARRIER BERM REWORKED
Tee 17	Championship launch platform completely reshaped, contour-cut, and precision-graded to design elevation using Backhoe Loader (Sep 25); received 1 lorry red soil delivery (Sep 26).	PLATFORM RESHAPED
Tee 18	Championship tee platform leveled; perimeter approach cleared and graded (Sep 1); received 1 lorry red soil delivery (Sep 26).	PLATFORM LEVELED

OPERATIONS SYNTHESIS • COURSE PROGRESS RATES

Greens Status (18 Holes): 1 green (Green 5) has established turfgrass under active sprinkler irrigation with drainage connected to Dam 2. 6 greens (Greens 1, 2, 3, 4, 8, 9) have clean riversand applied, with Green 1 reaching 100% full coverage. 10 greens (Greens 10 – 18, and Green 1) have completed compacted volcanic pumice sub-bases. Green 7 advanced today with hardcore rocks placed over ballast-covered PVC pipes, and red soil fully applied and leveled across the bed. Green 18 is undergoing active reshaping and resizing. Fresh deliveries of 1 lorry sand and 1 lorry volcanic pumice were received.

Teebox Status (18 Holes): All 18 playing platforms maintain their shaped elevations, with red soil staged across platforms. 12 playing platforms (Tees 1, 2, 3, 4, 5, 7, 12, 13, 14, 15, 16, 17) are fully reshaped and precision graded, while Tees 6, 8, 9, 10, 11, and 18 remain stable in compacted earthworks.

Water Storage & Infrastructure: Dam 1 liner installation is nearing completion with heavy-duty liner sheets placed across the basin. Dam 3 liners were joined and connected along the channel. Drainage and water piping along the perimeter fence was completed up to Maina's place.

Photographic Field Evidence — Mucheru World of Golf

Sequential field photography documenting Green 7 hardcore haulage and placement, red soil application, Green 18 reshaping, material deliveries, pipeline installation, and dam liner progress:



Green 7 Materials — Hauling Hardcore Rocks

Mr. Gichuhi's pickup truck loaded with hardcore rocks backed up to Green 7, with workers unloading rocks for the green sub-base.



Green 7 Sub-Base — Placing Hardcore Over Ballast

Laborers manually placing and breaking hardcore stones across the green bed, covering the ballast layer that protects the PVC drainage pipes.



Green 7 Foundation — Red Soil Perimeter Application

Overview of Green 7 showing the central hardcore rock layer with red loam soil spread across the entire surrounding apron and edge.



Green 7 Shaping — Moving & Leveling Red Soil

Site crew transporting red soil via wheelbarrows from the stockpile, spreading and leveling the soil smoothly across Green 7.



Green 18 Earthwork — Reshaping & Resizing

Ground crew shaping and resizing Green 18 using red loam soil and stone edging to establish the designated green dimensions.



Material Logistics — Volcanic Pumice Delivery

Fresh delivery of 1 lorry load of grey volcanic pumice material unloaded and stockpiled on site for course sub-base construction.



Utility Infrastructure — Pipeline with Control Valves

Close view of the pipeline trench along the perimeter fence line showing installed pipes and dual blue control valves.



Boundary Pipeline — Drainage Piping to Maina's Place

Long view of the excavated boundary trench and laid pipework extending alongside the perimeter fence and access road towards Maina's place.



Dam 1 Infrastructure — Liner Setup Progress

Heavy-duty black dam liner sheets spread and secured across the excavated reservoir floor and slopes of Dam 1 in its final stages.



Dam 3 Seaming — Interconnecting Liner Panels

Site technicians aligning and joining adjacent panels of the heavy-duty polythene liner along the bed and slopes of Dam 3.



Dam 3 Reservoir — Connecting Laid Liners

Overview of the work crew deployed along the excavated Dam 3 basin, connecting the previously placed dam liner sheets.



Dairy Production, Nutrition Disbursements & Canine Unit Care

Operations conducted at Chaka Farms on Sunday, 27th September 2026 focused on livestock milking yield reconciliation and working dog care:

- **Dairy Milking Yield (Kamandau):** Kamandau oversaw morning and evening milking sessions, recording 2.5 Litres in the morning and 2.5 Litres in the evening, achieving a total gross dairy cow yield of 5.0 Litres.
- **Milk Disbursements & Farm Balance (Kamandau):** Deductions drawn out of total production totaled 1.5 Litres, comprising 1.0 Litre for goat kids (0.5L morning and 0.5L evening rations) and 0.5 Litre allocated to Maasai. This leaves a net farm reserve balance of 3.5 Litres.
- **Livestock Veterinary Notice (Kamandau):** The sick goat that had been examined and treated by the visiting veterinarian on Friday, 25th September was unfortunately found dead on Sunday morning.
- **Canine Unit Care & Routine (Mwangi):** Mwangi managed the farm dogs today, preparing and cooking their meals, carrying out thorough kennel cleaning, and walking the dogs on leash for their daily exercise.

Chaka Farms Operations Summary

Dairy milking completed reliably with 5.0L gross yield, 1.5L in scheduled rations and allocations, leaving 3.5L in net farm stock. Regrettably, the sick goat treated on Friday was found dead on Sunday morning. Working dogs were fed, their kennels cleaned, and leash walks completed under Mwangi.

Dairy Milking Yield & Utilization Ledger

Milking Supervisor: Kamandau

Quantitative breakdown of gross dairy production, scheduled disbursements, and net farm inventory for Sunday, 27th September 2026:

PRODUCTION / ALLOCATION CATEGORY	MORNING SESSION	EVENING SESSION	DAILY TOTAL	ACCOUNTING IMPACT
Gross Dairy Cow Milk Production	2.5 L	2.5 L	5.0 L	Gross Inflow (Total Harvested)
Goat Kids Milk Ration	0.5 L	0.5 L	-1.0 L	Disbursement (Nutrition Ration)
Maasai Allocation	—	—	-0.5 L	Disbursement (Staff Allocation)
Total Allocations & Disbursements Deducted			-1.5 L	Total Outflow
Net Remaining Farm Reserve Balance			3.5 L	Net Farm Inventory

Dairy Ledger Reconciliation Note

All milk yields are recorded strictly in Litres (L). Allocations and rations (1.5L total) are deducted directly from the gross harvest (5.0L), leaving an exact net farm reserve balance of 3.5 Litres.

D

Compiled by Dennis

Daily Operations Report • Sunday, 27th September 2026