

Daily Operations Report

Daily operations summary covering Mucheru World of Golf, Chaka Farms, and Amani Cottage.

ACTIVE OPERATIONS SITES 3 Sites Active Mucheru World of Golf, Chaka Farms & Amani Cottage	GOLF COURSE EARTHWORKS Dam 2 & Tees 7, 16 Dam 2 embankment & liner prep; dual Tee 7 & Tee 16 reshaping; Green 15 & 10 boundary	PUMICE SUB-BASE COMPACTION Greens 10 – 18 Roller compaction completed with Joe's crew backfilling unlevelled depressions	CHAKA DAIRY PRODUCTION 5.5 Litres 3.0L morning / 2.5L evening; 2.0L allocations, 3.5L net farm reserve
--	---	---	---

Multi-Site Daily Operations Summary

Operations across all three active project locations advanced on Sunday, 20th September 2026:

- Mcheru World of Golf:** Extensive course construction and agronomy operations were carried out under the oversight of Mr. Gichuhi and Ken, with on-site inspection and technical supervision by Carol and Joe Kamau. Mechanical compaction of the volcanic pumice sub-base was executed across nine consecutive putting greens (Greens 10 through 18) using a walk-behind vibratory roller compactor, with Joe's crew manually backfilling and leveling all unlevelled hollows and depressions ahead of rolling. Heavy earthworks focused on Dam 2 embankment construction and slope profiling in preparation for dam liner installation, with the farm tractor trailer being loaded by both front loaders (XGMA backhoe loader and ACE Phantom loader) and dumping structural fill at Dam 2. Dedicated teebox reshaping advanced with the XGMA backhoe loader (7.50 operating hours) precision-leveling both platforms of Teebox 7 and the championship launch platform of Teebox 16. In addition, the boundary earth berm separating Green 15 and Green 10 was reshaped, and 1 tipper lorry load of clean riversand was delivered to the site stockpile.
- Chaka Farms:** Dairy livestock operations under the supervision of Kamandau logged a gross milk yield of 5.5 Litres (3.0L morning and 2.5L evening). Routine allocations and disbursements drawn from the gross yield totaled 2.0 Litres—comprising 1.0L for young goat kids (0.5L morning and 0.5L evening), 0.5L for Gladys, and 0.5L for Maasai—leaving a net farm reserve balance of 3.5 Litres. In addition, working canine unit care was overseen by Mwangi, including kennel enclosure sanitization, fresh dietary meal cooking, and structured on-leash exercise.
- Amani Cottage:** Grounds maintenance and domestic housekeeping were executed, featuring comprehensive lawn and garden irrigation, compound sweeping, interior mirror cleaning, and returning freshly washed carpets to the upstairs sitting room and master bedroom.

Daily Accomplishment Highlights

Dam 2 embankment earthworks and slope preparation for dam liner completed; both Teebox 7 platforms and Teebox 16 platform reshaped and leveled; Green 15 and 10 boundary berm sculpted; volcanic pumice sub-bases compacted across Greens 10 through 18 with unlevelled parts filled; 1 lorry of riversand delivered; 7.50 XGMA backhoe hours logged; 5.5L gross dairy production recorded and canine care executed at Chaka Farms; and Amani Cottage lawn irrigation, sweeping, mirror cleaning, and carpet reinstallation completed.



Course Construction, Bulk Earthmoving & Pumice Compaction

Course engineering, earthmoving, and agronomic foundation works advanced under the oversight of Mr. Gichuhi and Ken, with technical inspection and site supervision conducted by Carol and Joe Kamau:

- **XGMA Backhoe Loader Operations (7 Hours 30 Mins):** The yellow XGMA backhoe loader logged 7 hours and 30 minutes (7.50 operating hours), executing precision platform grading on Teeboxes 7 and 16, reshaping the boundary dividing Green 15 and Green 10, and loading structural fill into the tractor trailer for Dam 2.
- **Dam 2 Embankment Construction & Liner Preparation:** Heavy earthmoving focused on Dam 2 embankment construction. Both the XGMA backhoe loader and the lime-green ACE Phantom loader loaded excavated soil into the farm tractor trailer, which hauled and dumped structural fill along the Dam 2 perimeter embankments to establish uniform slopes and grades ahead of dam liner installation.
- **Reshaping Both Number 7 Teebox Platforms:** The XGMA backhoe loader completely reshaped and precision-leveled both platforms of Teebox 7 along the perimeter boundary fence line, reinforcing the elevated launch plateaus and sculpting protective shoulder berms.
- **Reshaping Teebox 16:** Ground grading and elevation profiling were executed on Teebox 16, establishing a smooth, level launch platform aligned with the back-nine fairway playing corridor.
- **Reshaping Green 15 & Green 10 Boundary:** Machine and manual grading sculpted the raised soil boundary berm separating Green 15 and Green 10, establishing clean perimeter definition, apron transitions, and water runoff contours.
- **Compacting Volcanic Pumice Sub-Base on Greens 10 – 18:** Mechanical compaction was performed across the volcanic pumice aggregate beds on Greens 10 through 18 using a walk-behind vibratory roller compactor to lock the sub-base profile into final design grade.
- **Joe's Crew Pumice Leveling & Backfilling:** Working alongside the vibratory roller, Joe's crew utilized shovels and wheelbarrows to backfill unlevelled hollows and low spots with volcanic pumice aggregate during compaction, ensuring an even, uniform foundation across the putting greens.
- **Riversand Delivery (1 Tipper Lorry):** One commercial tipper lorry delivered a full load of clean riversand to the golf course stockpile, staged for putting green rootzone layer blending and topdressing.

Key Accomplishments — Mucheru World of Golf

Dam 2 embankment profiled and graded in preparation for dam liner installation; dual Teebox 7 platforms and Teebox 16 launch platform reshaped and precision-leveled; Green 15 & 10 boundary earth berm sculpted; volcanic pumice beds across Greens 10 through 18 fully compacted with unlevelled areas backfilled; 1 lorry of riversand received; and 7.50 machine hours logged on the XGMA backhoe loader.

Heavy Machinery Utilization & Fleet Logistics

Fleet Oversight: Ken & Mr. Gichuhi

Consolidated operational machinery log recording heavy equipment hours and site deployment for Sunday, 20th September 2026:

EQUIPMENT / MACHINE	ASSIGNED SITE ACTIVITY	OPERATING HOURS	HOURLY RATE (KES)	TOTAL COST (KES)
Backhoe Loader (XGMA) Operated on site	Reshaping both #7 teeboxes, reshaping Teebox 16, reshaping Green 15 & Green 10 boundary berm, and loading tractor trailer with soil for Dam 2 embankment	7.50 hrs (7 h 30 min)	KES 6,500.00	KES 48,750.00
Total Daily Machinery Utilization		7.50 hrs	—	KES 48,750.00

 Fleet Operations & Material Delivery Log

The XGMA backhoe loader logged 7 hours and 30 minutes (7.50 hrs) executing course shaping and earthmoving. Working in tandem, the lime-green ACE Phantom loader and the XGMA loader loaded the farm tractor trailer with structural fill for Dam 2 embankment construction. In addition, 1 commercial tipper lorry delivered clean riversand to the golf site stockpile for putting green agronomic layer blending.



Course Engineering & Agronomy Status Audit — Putting Greens (1 – 18)

Audited by: Dennis

Comprehensive 18-hole putting green status ledger detailing foundation bases, pumice compaction, contouring, and drainage connections. Highlighting incremental updates on September 20, 2026:

GREEN	CURRENT TECHNICAL & AGRONOMIC STATE	MILESTONE STATUS
Green 1	Volcanic pumice stone sub-base mechanically compacted with vibratory roller compactor (Sep 19); red loam spread; pumice aggregate leveled; subgrade drainage trenched (Sep 15).	PUMICE COMPACTED
Green 2	Volcanic pumice stone sub-base mechanically compacted with vibratory roller compactor (Sep 19); red loam spread; pumice aggregate leveled; subgrade drainage trenched (Sep 15).	PUMICE COMPACTED
Green 3	Volcanic pumice stone sub-base mechanically compacted with vibratory roller compactor (Sep 19); red loam spread; fairway 4 approach leveled; subgrade drainage trenched (Sep 15).	PUMICE COMPACTED
Green 4	Volcanic pumice stone sub-base mechanically compacted with vibratory roller compactor across bean-shaped complex (Sep 19); architectural contouring complete (Sep 16); drainage trenched.	RESHAPED & PUMICE COMPACTED
Green 5	Ready. Fully established mature championship putting green turfgrass under active pop-up sprinkler irrigation conditioning.	READY • ESTABLISHED TURF
Green 6	Elevated soil border berm shaped between Green 6 and Green 15 (Sep 19); outfall trenching paused awaiting engineering advice; riversand added and leveled; subgrade drainage cut.	SOIL BORDER SHAPED
Green 7	Subgrade drainage trenching actively excavated across layout grid (Sep 16); white lime grade contours established; sub-base preparation advancing.	TRENCHED & SUBGRADE PREP
Green 8	Riversand applied earlier remains unleveled; clean riversand delivery received on site stockpile (Sep 20); red volcanic loam spread; subgrade drainage trenches excavated (Sep 15).	RIVERSAND UNLEVELED
Green 9	Architectural shaping completed; red volcanic loam spread; volcanic pumice applied, graded, and compacted; subgrade drainage trenches excavated (Sep 15).	TRENCHED & PUMICE GRADED
Green 10 TODAY	Boundary with Green 15 reshaped; volcanic pumice compacted with vibratory roller, with Joe's crew backfilling unlevelled depressions with pumice (Sep 20); apron expanded (Sep 18); drainage cut.	BOUNDARY RESHAPED • COMPACTED
Green 11 TODAY	Volcanic pumice sub-base compacted with vibratory roller compactor; Joe's crew filled unlevelled low spots with pumice during compaction (Sep 20); hardcore stabilized; membrane placed; drainage cut.	PUMICE COMPACTED
Green 12 TODAY	Volcanic pumice sub-base compacted with vibratory roller compactor; Joe's crew filled unlevelled low spots with pumice during compaction (Sep 20); hardcore packed; membrane placed; drainage cut.	PUMICE COMPACTED
Green 13 TODAY	Volcanic pumice sub-base compacted with vibratory roller compactor; Joe's crew filled unlevelled low spots with pumice during compaction (Sep 20); hardcore rock fractured; red loam spread; drainage cut.	PUMICE COMPACTED
Green 14 TODAY	Volcanic pumice sub-base compacted with vibratory roller compactor; Joe's crew filled unlevelled low spots with pumice during compaction (Sep 20); subgrade drainage trenched (Sep 15); hardcore base and membrane installed.	PUMICE COMPACTED
Green 15 TODAY	Boundary with Green 10 reshaped; volcanic pumice compacted with vibratory roller, with Joe's crew backfilling unlevelled depressions with pumice (Sep 20); outfall drainage connected to Dam 1 (Sep 17); membrane placed.	BOUNDARY RESHAPED • COMPACTED
Green 16 TODAY	Volcanic pumice sub-base compacted with vibratory roller compactor; Joe's crew filled unlevelled low spots with pumice during compaction (Sep 20); hardcore foundation bed packed; membrane installed; drainage cut.	PUMICE COMPACTED
Green 17 TODAY	Volcanic pumice sub-base compacted with vibratory roller compactor; Joe's crew filled unlevelled low spots with pumice during compaction (Sep 20); drainage trench connecting to Dam 3 excavated (Sep 18); membrane installed.	PUMICE COMPACTED • CONNECTED
Green 18 TODAY	Volcanic pumice sub-base compacted with vibratory roller compactor; Joe's crew filled unlevelled low spots with pumice during compaction (Sep 20); organic bean contouring complete (Sep 16); hardcore fractured; drainage cut.	RESHAPED • PUMICE COMPACTED

Course Engineering Status Audit — Championship Teeboxes (1 – 18)

Audited by: Dennis

Comprehensive 18-hole championship teebox platform audit tracking precision earthwork leveling, structural embankments, and playing corridor alignments. Preserved day-to-day continuity as of September 20, 2026:

TEEBOX	CURRENT TECHNICAL & EARTHWORK STATE	PLATFORM STATUS
Tee 1	Platform leveled, graded, and compacted with mass murrum fill during course bulk earthmoving.	PLATFORM LEVELED
Tee 2	Foundation fill dumped and platform rough-leveled using 8 tipper truckloads of structural fill.	FILL PLACED & LEVELED
Tee 3	Foundation fill dumped and platform rough-leveled using 8 tipper truckloads of structural fill.	FILL PLACED & LEVELED
Tee 4	Championship launch platform precision-graded and leveled to design elevation.	PRECISION LEVELED
Tee 5	Playing platform leveled, compacted, and adjusted to align with fairway playing corridor.	PLATFORM COMPACTED
Tee 6	Precision leveling and compaction completed along the boundary tree corridor.	PLATFORM LEVELED
Tee 7 TODAY	Dual launch platforms completely reshaped and precision contour-leveled using XGMA backhoe loader (Sep 20); elevated plateaus reinforced and perimeter protective earth berms sculpted along fence line.	DUAL PLATFORMS RESHAPED
Tee 8	Graded, leveled, and contour-adjusted to match fairway transitions and surrounds.	CONTOUR ADJUSTED
Tee 9	Playing platform leveled and surrounding perimeter ground graded (Sep 1).	PLATFORM LEVELED
Tee 10	Graded and compacted platform serving the start of the back-nine playing corridor.	PLATFORM COMPACTED
Tee 11	Rough shaping, elevation grading, and Backhoe subsoil leveling completed (Sep 7).	SHAPED & GRADED
Tee 12	Dual platforms established: primary championship tee resized; new forward Ladies' Tee platform constructed (Sep 5).	DUAL PLATFORMS COMPLETE
Tee 13	Playing platform completely reshaped, contour-leveled, and perimeter shoulders graded to match fairway transition (Sep 16).	RESHAPED & LEVELED
Tee 14	Playing platform reshaped, elevation precision-leveled, and protective boundary embankment reinforced (Sep 16).	RESHAPED & LEVELED
Tee 15	Playing platform completely shaped and contour-leveled with backhoe loader (Sep 19); primary irrigation tie-in zone established; main HDPE waterline laid along boundary trench (Sep 15).	SHAPED & LEVELED
Tee 16 TODAY	Playing launch platform completely reshaped and precision-leveled using XGMA backhoe loader (Sep 20); surface contours profiled to integrate cleanly with fairway approach corridor.	RESHAPED & LEVELED
Tee 17	Playing platform widened and expanded to increase launch surface area; filled, compacted, and edge transitions graded (Sep 16).	WIDENED & LEVELED
Tee 18	Championship tee platform leveled; perimeter approach cleared and graded (Sep 1).	PLATFORM LEVELED

OPERATIONS SYNTHESIS

Course engineering achieved substantial milestones on Sunday, 20th September 2026. Sub-base pumice compaction was executed across nine consecutive putting greens (Greens 10 through 18) using a walk-behind vibratory roller compactor, with Joe's crew working in unison to backfill and level unlevelled low spots with pumice ahead of rolling. Heavy earthworks focused on Dam 2 embankment construction and slope profiling in preparation for the dam liner, with the farm tractor trailer being loaded by both front loaders and dumping structural soil at Dam 2. Dedicated teebox reshaping advanced with both platforms on Teebox 7 and the platform on Teebox 16 contour-leveled and graded by the XGMA backhoe loader (7.50 operating hours). In addition, boundary reshaping was executed for Greens 15 & 10, and 1 tipper lorry load of clean riversand was delivered to the site stockpile for putting green rootzone blending.

Photographic Field Evidence — Mucheru World of Golf

Sequential field photography capturing Dam 2 embankment construction, teebox reshaping, green boundary works, pumice compaction, and riversand delivery:



Loading Soil for Dam 2 Embankment

Lime-green ACE Phantom loader loading excavated structural soil into the red tractor tipping trailer to haul fill to Dam 2.



Dam 2 Embankment Construction

Lime-green ACE Phantom loader grading and shaping the earthen embankment slope of Dam 2 in preparation for dam liner installation.



Dam Embankment Slope Profiling

Detailed view of heavy loader equipment shaping compacted embankment slopes along the perimeter of the excavated dam basin.



Reshaping Both Teebox 7 Platforms

Elevated launch platforms of Teebox 7 being reshaped and graded along the perimeter boundary fence line, with haulage tractor visible in the distance.



XGMA Backhoe Loader Teebox Shaping

Yellow XGMA backhoe loader leveling soil mounds and contouring the launch platform during dedicated teebox earthworks.



Teebox Platform Earthwork Grading

Wide perspective of the XGMA backhoe loader profiling teebox elevations and smoothing adjacent approach slopes.



Reshaping Teebox 16 Launch Platform

XGMA backhoe loader positioned on the playing corridor of Teebox 16, precision-leveling the platform surface.



Green 15 & 10 Boundary Reshaping

Raised earth boundary berm and barrier reshaped along the perimeter fence line, establishing defined borders and water runoff contours.



Vibratory Compaction of Pumice Sub-Base

Site operative operating the walk-behind vibratory roller compactor to lock and stabilize the volcanic pumice bed across the green.



Pumice Compaction on Putting Greens

Mechanical roller compactor making passes across the volcanic pumice layer to achieve uniform compaction density and design grade.



Joe's Crew Backfilling Pumice Depressions

Joe's crew using shovels and sacks to fill and level uneven depressions with volcanic pumice aggregate in coordination with roller compaction.



Compacted Pumice Sub-Base Bed

Completed volcanic pumice foundation bed showing smooth, firm compaction finish, edge membrane barrier, and red loam apron surrounds.



Riversand Delivery Discharging on Site

Commercial tipper lorry discharging 1 full load of clean, coarse riversand at the golf course materials staging depot.



Delivered Riversand Stockpile

Fresh stockpile of high-grade riversand staged on site, prepared for putting green rootzone layer blending and topdressing.



 Dairy Production & Farm Operations Summary

Dairy livestock operations were conducted under the direct supervision of Kamandau, tracking daily milk yields, calf rations, and staff disbursements for Sunday, 20th September 2026:

- **Gross Dairy Milk Yield (5.5 Litres):** Total daily milk harvest reached 5.5 Litres, comprising 3.0 Litres recorded during the morning milking session and 2.5 Litres harvested during the evening session.
- **Goat Kids Milk Allocation (1.0 Litre):** A dedicated nutrition ration of 1.0 Litre was disbursed from the daily harvest to feed the young goat kids (0.5 Litre morning ration and 0.5 Litre evening ration).
- **Staff & Household Milk Disbursements (1.0 Litre):** Authorized daily allocations included 0.5 Litre disbursed to Gladys and 0.5 Litre disbursed to Maasai.
- **Net Remaining Farm Reserve Balance (3.5 Litres):** After total deductions and disbursements of 2.0 Litres were drawn from the gross yield of 5.5 Litres, a net balance of 3.5 Litres was retained in the farm reserve.

Daily Accomplishment Highlights — Chaka Farms

Dairy milking yields logged consistently at 5.5 Litres gross; all young goat kid rations provided on schedule (1.0L total); staff allocations disbursed (1.0L total); and a net balance of 3.5 Litres secured in the farm reserve.

 Dairy Milking Yield & Utilization Ledger

Milking Supervisor: Kamandau

Quantitative breakdown of gross dairy production, scheduled nutrition disbursements, and net farm inventory for Sunday, 20th September 2026:

PRODUCTION / ALLOCATION CATEGORY	MORNING SESSION	EVENING SESSION	DAILY TOTAL	ACCOUNTING IMPACT
Gross Dairy Cow Milk Production	3.0 L	2.5 L	5.5 L	Gross Inflow (Total Harvested)
Goat Kids Milk Ration	0.5 L	0.5 L	- 1.0 L	Disbursement (Nutrition Ration)
Gladys Allocation	—	—	- 0.5 L	Disbursement (Staff Allocation)
Maasai Allocation	—	—	- 0.5 L	Disbursement (Staff Allocation)
Total Allocations & Disbursements Deducted			- 2.0 L	Total Outflow
Net Remaining Farm Reserve Balance			3.5 L	Net Farm Inventory

 Dairy Ledger Reconciliation Note

In strict compliance with farm accounting standards, all milk yields are recorded in Litres (L). Rations and staff disbursements (2.0L total) are deducted directly from the gross harvest (5.5L), yielding an exact net farm reserve balance of 3.5 Litres.

Canine Unit Care, Nutrition & Exercise Log

Overseen by: Mwangi

Attentive daily care, nutritional dietary preparation, kennel sanitation, and leashed exercise routines were conducted for the Chaka Farms working canine unit under the direct oversight of Mwangi for Sunday, 20th September 2026:

- **Kennel Cleaning & Sanitation:** Comprehensive washing, waste clearing, and hygiene disinfection of the dog kennel stalls and sleeping quarters were performed to maintain clean, comfortable, and sanitary living conditions.
- **Nutritional Meal Preparation (Cooking for the Dogs):** Mwangi prepared and cooked fresh, wholesome dietary meals for the canine unit dogs, ensuring balanced nutrition, proper hydration, and optimal vitality.
- **Structured Leashed Walking Exercise:** The dogs were exercised through disciplined on-leash walking sessions around the farm perimeter pathways, reinforcing leash manners, physical fitness, and behavioral control.

Key Accomplishments — Canine Unit Care

Kennel stalls thoroughly cleaned and disinfected; nutritious meals freshly cooked and fed; and structured on-leash walking exercise completed under Mwangi's oversight.



Grounds Maintenance, Lawn Irrigation & Interior Housekeeping

Grounds & Housekeeping: Dennis & Domestic Housekeeper

Grounds maintenance, lawn irrigation, and comprehensive interior housekeeping routines were carried out at Amani Cottage on Sunday, 20th September 2026:

- **Lawn & Garden Irrigation:** Systematic hose and sprinkler irrigation was conducted across the front lawn and surrounding landscaped gardens to maintain soil moisture and turf vitality during dry weather.
- **Compound & Lawn Sweeping:** Comprehensive sweeping was carried out across the compound lawns and outdoor living areas, clearing fallen leaves and debris to keep the grounds immaculate.
- **Interior Mirror Cleaning:** Detailed cleaning and polishing of mirrors throughout the cottage interior were completed to remove dust and smudges, restoring spotless, clear reflective surfaces.
- **Carpet Reinstallation (Upstairs Sitting Room & Master Bedroom):** Following thorough washing and complete sun-drying, the large cleaned carpets were returned and neatly positioned in the upstairs sitting room and master bedroom.

Key Accomplishments — Amani Cottage

Front lawn and garden areas fully irrigated and swept clean of debris; interior mirrors cleaned and polished; and freshly washed carpets returned and repositioned in the upstairs sitting room and master bedroom.



Compiled by Dennis

Daily Operations Progress Report • Sunday, 20th September 2026