

Monthly Operations Summary Report

Consolidated executive review spanning civil construction, heavy equipment deployment, agricultural livestock production, canine unit operations, estate restoration, and grounds maintenance across all four operational project sites.

AUDIT PERIOD

Full Month (31 Days)

REPORTING COMPLIANCE

31 of 31 Reports (100%)

ACTIVE PROJECT SITES

4 Supervised Locations

OPERATIONAL STATUS

Consolidated & Audited

EXECUTIVE OPERATIONS SYNTHESIS

During August 2026, operations across all four sites maintained 100% reporting continuity. At **Mucheru World of Golf**, construction accelerated with mass earthmoving, the delivery of 3 major water reservoir basins (Dams 1, 2 & 3), 842 tipper haulage trips, course contouring across 14+ teeboxes, and specialized herringbone drainage installations. **Chaka Farms** achieved rigorous dairy production tracking with nearly 200 Litres harvested in Litres-only metrics, comprehensive livestock biosecurity for 124+ animals, and intensive canine unit discipline. **Kabete Residence** completed the full restoration and multi-coat painting of the main estate house roof and auxiliary outbuildings, alongside outdoor fireplace civil excavations. **Amani Cottage** sustained manicured lawn presentation through CAN fertilization and sprinkler irrigation regimes.

REPORTING CONTINUITY

31 / 31

100% daily operations coverage filed and audited

GROSS MILK HARVEST

199.60 L

6.44 L/day herd average strictly tracked in Litres

HEAVY EQUIPMENT RUN

261.82 Hrs

Excavator (123.10h) + Backhoe Loader (138.72h)

EARTHMOVING HAULAGE

842 Trips

Excavated murrum transferred to plateaus and teeboxes

MACHINERY & HAULAGE TOTAL

KES 2.79M

Heavy plant (KES 1.95M) + tipper haulage (KES 842k)

KEY STRUCTURAL MILESTONES

3 Dams • 4 Sites

Dams 1 & 3 completed, 100% roof painting finished

1. Mucheru World of Golf

Supervised by: Ken, Mr. Gichuhi, Kinoti & Kamandau

Monthly Earthworks & Course Architecture Transformation

August was a transformational phase for Mucheru World of Golf, highlighted by the strategic delivery of major water harvesting reservoirs, continuous heavy machinery operations, and advanced green engineering:

- **Water Reservoir Campaign (Dams 1, 2 & 3):** Successfully excavated **Dam 1** (groundbreaking Aug 7, 100% completed Aug 10), continuous deepening and murrum extraction at **Dam 2**, and full groundbreaking through 100% completion of **Dam 3** (Aug 16–20). Cleared residual murrum deposits from Dam 1 basin at month-end to maximize water retention.
- **Mass Tipper Earthmoving Haulage:** Coordinated **842 tipper lorry loads** of excavated murrum fill, building up the proposed clubhouse plateau, access roadbeds, and course contours.
- **Course Contouring & Teebox Grading (14+ Teeboxes):** Graded, leveled, and compacted teebox platforms across the course including Teeboxes No. 1, 2, 3, 4, 5, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, and 18. Constructed a brand-new elevated plateau for Green No. 7 teebox.
- **Greens Sub-Base Engineering & Drainage:** Installed sub-surface PVC drainage piping networks across Greens 1, 2, 3, 4, 9, and 14. Completed topsoil rotavation and ploughing on Green No. 10 using the farm tractor, followed by geometric chalk surveying and full herringbone trench excavation. Adjusted rear putting contours on Green No. 9.
- **Masterplan Surveying & Perimeter Landscaping:** Architect Kevin Njoroge conducted clubhouse footprint setting and reference pegging. Excavated tree-planting holes along the boundary perimeter for landscaping.

Site Milestone Summary: 3 Water Reservoirs Delivered & Advanced Course Contouring

Complete excavation of Dams 1 & 3, deepening of Dam 2, 842 tipper loads of earth fill relocated, 14+ teeboxes leveled, and advanced herringbone drainage networks cut on Greens 1–4 and Green 10.

Heavy Equipment & Haulage Financial Ledger (August 1–31, 2026)

Consolidated machinery operational deployment, hourly billing rates, and haulage logistics across August. In strict accordance with site equipment rules, the Front Loader and Backhoe refer to the single on-site Backhoe Loader asset and are fully consolidated under a single entry:

EQUIPMENT / HAULAGE ASSET	PRIMARY OPERATIONAL SCOPE	ACTIVE PERIOD	HOURS / TRIPS	BILLING RATE	TOTAL COST (KES)
Sunward SWE210 Tracked Hydraulic Excavator	Dams 1, 2 & 3 deep basin cutting, murram excavation, embankment shaping & tipper loading	Aug 7–21	123.10 hrs	KES 8,500 / hr	KES 1,046,350.00
XGMA Backhoe Loader (Consolidated Front Loader & Backhoe)	Dam 1 & 2 basin leveling, teebox grading (Tees 1–18), Green 5, 7, 8, 9 & 17 shaping, palm tree holes, road clearing	Aug 13– 31	138.72 hrs	KES 6,500 / hr	KES 901,751.67
Tipper Lorry Earthmoving Haulage	Transport of excavated murram from dam basins to clubhouse zone, roadbeds & elevated teeboxes	Aug 7–21	842 Trips	KES 1,000 / trip	KES 842,000.00
Site Agricultural Tractor & Trailer (Kinoti)	Green 10 rotavating & ploughing, internal trailer haulage (15+ trips), palm tree soil staging	Full Month	Internal Asset	Farm Asset	Internal Ops
Direct Heavy Plant Subtotal (Excavator + Backhoe Loader)			261.82 Hours	-	KES 1,948,101.67
CUMULATIVE AUGUST EARTHMOVING & HAULAGE TOTAL			261.82h + 842 Trips	-	KES 2,790,101.67

Material Deliveries & Construction Inflows Summary

MATERIAL TYPE	DELIVERY VOLUME / SPECIFICATION	PLACEMENT LOCATION & STRUCTURAL APPLICATION	STATUS
Hardcore Quarry Stones	Multiple commercial tipper loads (15+ tons/load)	Green 1, 3, 4, 9, and 14 base reinforcement and sub-grade stabilization	UTILIZED
Pumice Volcanic Rock	Multiple full lorry loads	Greens drainage sub-layering and water filtration beds	UTILIZED
Ballast Stone	Tipper loads (graded aggregates)	Sub-base drainage layering over hardcore and around PVC pipe trenches	UTILIZED
Clean Construction Sand	Multiple tipper lorry deliveries	Greens rootzone mix staging and pipe bedding backfill	STAGED / LAID
High-Grade Red Topsoil	Heavy tipper loads	Tee box profiling, Green 10 conditioning, and fairways contour smoothing	GRADED
PVC Irrigation & Drainage Pipes	Full bundled delivery (pipes, fittings, sprinklers)	Herringbone subsurface drainage on Greens 1–4, 9, 10 & course irrigation	INSTALLED

PHOTOGRAPHIC DOCUMENTATION — MUCHERU WORLD OF GOLF



Clubhouse Dimensional Layout Survey

Architect Kevin Njoroge surveying and pegging out the clubhouse footprint alignment on August 1st.



Dam 3 Reservoir Basin Groundbreaking

Tracked Hydraulic Excavator cutting into deep strata to establish the Dam 3 water reservoir (Aug 16).



Green No. 10 Agricultural Rotavation & Ploughing

Site tractor conditioning and pulverizing topsoil across Green No. 10 with the rotavator attachment (Aug 24).



Green No. 10 Drainage Grid (Drone Aerial)

High-resolution drone perspective showing surveyed chalk grid lines and excavated herringbone trenches (Aug 31).



Green No. 7 Elevated Teebox Plateau

Drone overview of the newly graded, raised teebox platform built adjacent to the boundary road (Aug 31).



Greens Hardcore Sub-Base Placement

Labor crew hand-arranging hardcore foundation stone across green profiles to ensure structural stability.

2. Chaka Farms

Milking: Kamandau • Canine Unit: Willy & Mwangi • Grounds: Monica & Margaret

Dairy Operations, Livestock Husbandry & Canine Care

Chaka Farms maintained high operational consistency throughout August, sustaining reliable daily milk production, exemplary animal welfare, specialized canine unit discipline, and complete compound maintenance:

- **Dairy Herd Production (199.60 Litres Total):** Maintained regular twice-daily milking routines with **122.60 Litres** harvested during morning sessions and **79.00 Litres** during evening sessions, averaging **6.44 Litres/day**.
- **Strict Ration Accounting & Net Inventory:** Rigorously recorded all daily milk allocations drawn from production, including goat kids nursery rations (14.0L total) and authorized staff allocations (Gladys 3.5L, Maasai 4.5L), leaving a verified net farm inventory balance of **177.60 Litres**.
- **Livestock Census & Herd Healthcare:** Monitored and cared for a healthy livestock population comprising 124+ heads across dairy cattle, Dorper sheep, goats, goat kids, and geese. Executed regular acaricide tick spraying, cow shed sanitization, and hoof care.
- **Canine Unit Discipline & Infrastructure Upgrades:** Willy and Mwangi led daily kennel stall washing, scrubbing, and sanitization; dog bathing and coat grooming; cooked balanced nutritional canine meals; conducted structured on-leash walking drills, manners commands, and off-leash field runs with livestock socialization. Guided Coby through progressive rest, medical care, and rehabilitation, and completed metal gate fitting for the main entrance kennel.
- **Farm Grounds & Plumbing Upkeep:** Executed paddock rain hose irrigation; repaired and unblocked farm drainage channels, sinks, and washing bays; and maintained living quarters cleanliness through Monica and Margaret.

Livestock & Dairy Summary: 199.6L Gross Harvested & 100% Herd Health Maintained

Consistent dairy output across 31 days with strict litre-based accounting, flawless canine unit health and obedience protocols, and comprehensive farm infrastructure cleanliness.

Monthly Dairy Milking Yield & Allocation Ledger (August 1–31, 2026)

Consolidated production breakdown strictly recorded in Litres (L), documenting gross milking output, deducted nursery/staff rations, and net farm inventory balances:

PRODUCTION PERIOD	ACTIVE DAYS	MORN (L)	EVE (L)	GROSS (L)	RATIONS (L)	NET BALANCE (L)
Week 1 (Aug 1 – Aug 7)	7 Days	25.0 L	18.0 L	43.0 L	- 0.0 L*	43.0 L
Week 2 (Aug 8 – Aug 14)	7 Days	26.0 L	19.0 L	45.0 L	- 0.0 L*	45.0 L
Week 3 (Aug 15 – Aug 21)	7 Days	27.0 L	15.0 L	42.0 L	- 2.0 L	40.0 L
Week 4 & Month-End (Aug 22 – Aug 31)	10 Days	44.6 L	25.0 L	69.6 L	- 20.0 L	49.6 L
MONTHLY CUMULATIVE DAIRY TOTALS		122.60 L	79.00 L	199.60 L	- 22.00 L	177.60 L

*Note: Detailed ration deduction itemization was formally integrated into daily data tables from mid-August onward. Total deductions include 14.0L Goat Kids Rations, 3.5L Gladys, and 4.5L Maasai.

PHOTOGRAPHIC DOCUMENTATION — CHAKA FARMS OPERATIONS



Dairy Herd Nutrition & Welfare

Daily feeding, supplemental mineral lick nutrition, and health monitoring for the dairy cow herd.



Cattle Tick Spraying Routine

Regular acaricide spray application to safeguard herd biosecurity and prevent tick-borne vectors.



Goat Kids Nursery Flock

Thriving goat kids receiving dedicated daily milk rations (1.0L/day) in the secured nursery shed.



Dorper Sheep Flock Management

Healthy Dorper sheep flock grazing across rain-hose irrigated pastures under Kamandau's supervision.



Canine Unit Bathing & Coat Care

Weekly medicated bathing, coat grooming, and hygiene sanitation for the farm's security dogs.



Security Dog Kennel Gate Fitting

Structural metal mesh fabrication and gate fitting for the perimeter security dog kennel stall.

3. Kabete Residence

Supervised by: Njoki

Structural Refurbishment, Civil Excavations & Domestic Pets

Kabete Residence achieved major milestone completions across structural preservation, civil excavation, interior storage fitting, and domestic animal care under Njoki's leadership:

- **Main House Roof Painting (100% Complete):** Successfully executed thorough surface pressure-washing, wire-brush descaling, crack priming, and multi-coat protective weather-resistant tile painting across the entire main house roof profile.
- **Outbuilding & Canopy Paintworks (100% Complete):** Completed full structural painting and protective coating on the carport parking canopy, generator house roof tiles, lawnmower storage shed, and entrance sentry post.
- **Outdoor Fireplace Foundation Excavation:** Conducted extensive manual excavation, cutting away the vertical red earth embankment using pickaxes and jembes to widen the structural footing for the outdoor fireplace, while clearing and sorting salvaged masonry stone blocks along the perimeter retaining wall.
- **Main Water Storage Tank Foundation Slab:** Prepared, tied rebar reinforcement, and washed the heavy-duty concrete foundation slab for the main estate water storage tank installation.
- **Cold Room Custom Shelving Fit-Out:** Assembled, fitted, and wall-anchored heavy-duty laminated wooden side shelving units and brackets inside the cold room to expand food storage capacity.
- **Resident Domestic Pets Care:** Provided daily attentive care, balanced evening meals, grooming, and companionship for **Ajabu the Golden Retriever** and resident cats (**Reo, Mocha & Aiko**).

Major Milestone: 100% Roof Renovation Complete & Fireplace Footing Widened

Flawless execution of estate-wide roof tile painting across the main house and auxiliary buildings, significant excavation headway on the outdoor fireplace footing, and cold room cabinetry installed.

Renovation & Civil Works Milestone Scorecard

PROJECT WORKSTREAM	OPERATIONAL SCOPE & DELIVERABLES	EXECUTION PERIOD	COMPLETION STATUS
Main House Roof Tiles Painting	Pressure washing, fungal treatment, priming & multi-coat protective acrylic paint application	Early – Mid Aug	100% COMPLETED
Carport Canopy Structure	Steel frame wire-brushing, anti-rust primer & glossy structural topcoat painting	Mid August	100% COMPLETED
Generator & Mower House Roof	Roof tile pressure wash, tile realignment, and weather-seal coat application	Mid August	100% COMPLETED
Main Water Tank Concrete Slab	Rebar steel grid tying, concrete slab casting, chemical cure & pressure wash	Mid August	100% COMPLETED
Outdoor Fireplace Civil Excavation	Vertical earth bank cutback, foundation footing widening & masonry rubble clearance	Late August	FOOTING WIDENED
Cold Room Custom Side Shelves	Wall-mounted bracket anchoring and laminated wooden shelving panels installation	Late August	100% INSTALLED

PHOTOGRAPHIC DOCUMENTATION — KABETE RESIDENCE OPERATIONS



Main House Roof Tile Painting (100%)

Completed multi-coat weather-resistant roof tile painting showcasing flawless finish and color uniformity.



Carport Canopy Protective Coating

Fully refurbished and repainted structural steel carport canopy and entrance parking pergola.



Generator & Mower Shed Roof

Cleanly painted roof tiles on auxiliary generator house matching main residence aesthetic.



Fireplace Footing Bank Excavation

Manual pickaxe earthwork cutting back vertical red clay bank to widen outdoor fireplace foundation.



Cold Room Shelving Fit-Out

Carpenter assembling and anchoring custom laminated wooden storage shelving inside cold room.



Resident Pets — Ajabu Having Dinner

Ajabu the Golden Retriever enjoying his evening meal on the corridor under Njoki's attentive care.

4. Amani Cottage

Supervised by: Edwin & Domestic Housekeeper

Landscape Enrichment, Sprinkler Irrigation & Housekeeping

Amani Cottage maintained pristine exterior grounds presentation and high interior housekeeping standards across the full month of August:

- CAN Turf Grass Fertilization:** Evenly applied Calcium Ammonium Nitrate (CAN) granular fertilizer across the front lawns to stimulate vigorous, dense root growth and maintain vibrant emerald turf coloration.
- Rotary Sprinkler & Hose Line Irrigation:** Deployed portable elevated rotary sprinklers and hose lines across front lawns, landscaped flower beds, and shaded woodland perimeters, adapting run-times to optimize soil hydration.
- Garden Cleanup & Woodland Litter Collection:** Conducted thorough daily litter sweeping, clearing fallen branches, leaf litter, and gravel debris along natural stone walkways and driveway boundaries.
- Two-Story Comprehensive Housekeeping:** Maintained cleanliness across all upstairs and downstairs living suites, completing surface dusting, tile mopping, bathroom sanitization, fresh linen changes, and guest bed preparation.

Grounds & Interior Summary: Lush Lawns & Pristine Cottage Presentation

Optimal lawn vigor sustained through targeted CAN fertilization and sprinkler irrigation, paired with continuous two-story housekeeping and linen care.

PHOTOGRAPHIC DOCUMENTATION — AMANI COTTAGE GROUNDS CARE



Front Lawn Irrigation

Rotary sprinkler delivering mist irrigation across the front lawn perimeter.



Hydrated Turf Grounds

Vibrant emerald green turf condition achieved through CAN fertilizer and watering.



Irrigation Line Route

Garden hose line routed across stone stepping pathway to supply lawn sprinklers.



Compiled by Dennis

Monthly Operations Summary Report • August 1 – 31, 2026

Status: Audited, Consolidated & Signed