

Daily Operations Progress Report

Comprehensive field operational briefing, golf course engineering progress, material logistics, fairway drainage survey, and livestock production across Mucheru World of Golf (Hole 7 teebox reshaping, Green 7 pumice contour shaping with Joe Kamau, Peter Githinji & Carol on site, fairway PVC drainage trench measurement, river sand delivery, and Green 5 sprinkler irrigation) and Chaka Farms (reconciled 6.5L daily dairy milk harvest and canine care routines overseen by Mwangi).

COURSE ENGINEERING

Hole 7 Focus

Both Tees Reshaped •
Green 7 Shaped

MATERIAL LOGISTICS

1 Tipper Lorry

Washed Golden River
Sand Stockpiled

IRRIGATION & SURVEY

Green 5
Running

Fairway PVC Drainage
Lines Marked

DAIRY MILK
PRODUCTION

6.5 Litres

5.0L Sold • 1.5L Farm
Allocations

Executive Summary — Sunday Operations Overview

Field operations on Sunday, 4th October 2026 maintained strong momentum across Mucheru World of Golf and Chaka Farms, characterized by high-level course design, manual earthworks, specialized agronomic shaping, fairway drainage surveying, and livestock production:

Key Milestone Accomplishments Across Active Sites

Golf course design and agronomy intensified at Hole 7 with Joe Kamau, Peter Githinji, and Carol on site working with Mr. Gichuhi and Ken; both number 7 teebox launch platforms completely reshaped and leveled; Green 7 putting surface contour-shaped with compacted volcanic pumice; PVC pipe lengths measured and drainage trench alignments marked across fairways; 1 tipper truck delivery of river sand received; popup sprinklers actively irrigating Green 5 grass; and Chaka Farms achieved 100% reconciled dairy milk production (6.5L total) alongside canine care overseen by Mwangi.

- **Mucheru World of Golf:** Golf course designer Joe Kamau alongside Peter Githinji, Carol, Mr. Gichuhi, and Ken directed technical operations on site. Manual labor crews reshaped, leveled, and contoured both upper and lower launch platforms for Hole 7 along the perimeter fence. Green 7 received dedicated shape design and contour leveling using additional volcanic pumice spread over the foundation bed. Drainage technicians surveyed the playing corridor, pulling measuring tapes to determine PVC drainage pipe lengths and marking alignment trenches leading towards perimeter runoff points. Material logistics delivered a full tipper lorry consignment of golden river sand. Meanwhile, popup turf sprinklers were turned on over Green 5, irrigating mature established grass.
- **Chaka Farms:** Dairy milking operations supervised by Kamandau yielded 6.5 Litres of gross cow milk (3.5L morning session / 3.0L evening session equivalent), fully reconciling commercial sales of 5.0 Litres (2.5L morning / 2.5L evening) and internal farm allocations of 1.5 Litres (0.5L morning goat kids ration, 0.5L Gladys staff ration, and 0.5L Maasai security ration) with zero discrepancy. In the canine compound, Mwangi oversaw canine operations, carrying out thorough kennel cleaning, cooking fresh meals for the dogs, and conducting structured on-leash walking exercise.



Hole 7 Teebox Reshaping, Green 7 Pumice Shaping, Fairway Drainage Survey & Sprinkler Irrigation

Sunday operations at Macheru World of Golf on 4th October 2026 were highlighted by the presence of course designer Joe Kamau, Peter Githinji, and Carol on site, working closely with site supervisors Mr. Gichuhi and Ken to execute key earthwork shaping, green profiling, and fairway drainage design:

Hole 7 Architectural Milestone & Infrastructure Progress

Both playing platforms for Teebox 7 successfully reshaped and leveled; Green 7 putting surface contour-shaped with additional volcanic pumice; PVC pipe requirements surveyed and fairway drainage trench lines marked out; 1 truckload of washed golden river sand received; and Green 5 grass actively irrigated with automated sprinklers.

- **Joe Kamau, Peter Githinji & Carol Technical Oversight:** Golf course designer Joe Kamau, accompanied by Peter Githinji and Carol, conducted comprehensive on-site inspections and active field coordination with Mr. Gichuhi and Ken, personally guiding the contour shaping of Green 7, aligning the dual platforms of Tee 7, and establishing drainage pipe elevations.
- **Reshaping Both Number 7 Teeboxes:** Field crews utilizing hand tools (jembes, hoes, and shovels) and earthmoving equipment actively reshaped both the upper and lower launch platforms for Hole 7. Workers excavated, backfilled, and precision-leveled the red soil platforms, expanding the teeing surfaces and creating clean, flat launch terraces aligned along the perimeter boundary fence and relocated palm trees.
- **Designing & Shaping Green Number 7 with Pumice:** Agronomy and shaping teams focused on Putting Green 7, using wheelbarrows to transport additional volcanic pumice aggregate across the lined foundation basin. Under Joe Kamau's direct supervision, the team rake-leveled the pumice layer to sculpt designed putting undulations, gentle runoff slopes, and defined perimeter edges against the red soil surrounds.
- **PVC Pipe Measuring & Drainage Trench Marking:** The technical survey team walked the playing corridors, utilizing measuring tapes to accurately calculate PVC pipe lengths required for fairway storm drainage. They clearly marked the ground alignment paths for excavation of drainage trenches designed to convey runoff safely toward course discharge points.
- **Fresh Delivery of River Sand:** Material haulage logistics delivered 1 tipper lorry load of clean, washed golden river sand to the course. The sand was offloaded and stockpiled in an accessible staging area, ready for wheeling and spreading as the top agronomic rooting layer over prepared pumice green beds.
- **Turf Sprinkler Irrigation on Green 5:** Overhead popup and rotor turf sprinklers were turned on across Putting Green 5, delivering fine, uniform water coverage across the 100% grass-established turf surface to nurture deep root development and sustain vibrant green turf health.



Course Agronomy & Engineering Status Audit — Putting Greens (1 – 18)

Audited by: Dennis

18-hole putting green status audit showing the latest work completed and current condition for each green as of October 4, 2026:

GREEN	CURRENT TECHNICAL & AGRONOMIC STATE	MILESTONE STATUS
Green 1	Surplus red soil (from 1 truck delivery) applied and leveled around collar and surrounds (Oct 2).	Surplus Red Soil Applied
Green 2	Surplus red soil (from 1 truck delivery) applied and leveled around collar and surrounds (Oct 2).	Surplus Red Soil Applied
Green 3	Surplus red soil (from 1 truck delivery) applied and leveled around collar and surrounds (Oct 2).	Surplus Red Soil Applied
Green 4	Surplus red soil spread and leveled around surrounds per Joe's instructions (Oct 1).	Surplus Red Soil Applied
Green 5 TODAY	Sprinklers turned on for active turf irrigation over 100% established grass (Oct 4).	Sprinklers Running
Green 6	Surplus red soil applied to raise and level surrounds (Sep 28).	Apron Raised • Palms Placed
Green 7 TODAY	Shape designed and contoured with pumice bed per Joe Kamau's layout; sand delivered (Oct 4).	Shape Designed • Pumice Leveled
Green 8	Surplus red soil spread and leveled around surrounds per Joe's instructions (Oct 1).	Surplus Red Soil Applied
Green 9	Surplus red soil (from 1 truck delivery) applied and leveled around collar and surrounds (Oct 2).	Surplus Red Soil Applied
Green 10	Surplus red soil (from 1 truck delivery) applied and leveled around collar and surrounds (Oct 2).	Surplus Red Soil Applied
Green 11	Riversand application in progress over pumice bed; partial coverage completed (Oct 3).	Riversand in Progress
Green 12	Surplus red soil (from 1 truck delivery) applied and leveled around collar and surrounds (Oct 2).	Surplus Red Soil Applied
Green 13	Surplus red soil spread around surrounds to raise and match green level (Sep 29).	Surplus Red Soil Applied
Green 14	Surplus red soil spread around surrounds to build up perimeter level (Sep 29).	Surplus Red Soil Applied
Green 15	Riversand applied over pumice bed across most part of green (Oct 3).	Riversand Applied (Most Part)
Green 16	Surplus red soil spread around surrounds to blend with fairway (Sep 29).	Surplus Red Soil Applied
Green 17	Surplus red soil spread around surrounds to raise and align levels (Sep 29).	Surplus Red Soil Applied
Green 18	Surplus red soil spread and leveled around collar and surrounds (Sep 30).	Surplus Red Soil Applied

Course Engineering Status Audit — Championship Teeboxes (1 – 18)

Audited by: Dennis

Comprehensive 18-hole championship teebox platform audit tracking earthwork leveling, structural embankments, and playing corridor alignments as of October 4, 2026:

TEEBOX	CURRENT TECHNICAL & EARTHWORK STATE	PLATFORM STATUS
Tee 1	Championship launch platform completely reshaped, cut, and graded to design elevation using Backhoe Loader (Sep 24); received 1 lorry red soil delivery (Sep 26).	Platform Reshaped
Tee 2	Playing launch platform completely reshaped, contoured, and graded using Backhoe Loader (Sep 24); received 1 lorry red soil delivery (Sep 26).	Platform Reshaped
Tee 3	Playing launch platform completely reshaped, contoured, and graded using Backhoe Loader (Sep 24); received 1 lorry red soil delivery (Sep 26).	Platform Reshaped
Tee 4	Championship launch platform completely reshaped, cut, and graded using Backhoe Loader (Sep 23); received 1 lorry red soil delivery (Sep 26).	Platform Reshaped
Tee 5	Main perimeter drainage pipeline backfilled all the way past Maina's place (Oct 2).	Drainage Backfilled
Tee 6	Precision leveling and compaction completed; fresh delivery of 1 lorry red loam topsoil unloaded at platform surrounds (Sep 26).	Red Soil In • Levelled
Tee 7 TODAY	Both number 7 teebox platforms actively reshaped, cut, and leveled by crew under Joe Kamau and supervisors (Oct 4).	Both Platforms Reshaped
Tee 8	Graded, leveled, and contour-adjusted; fresh delivery of 1 lorry red loam topsoil unloaded directly on platform (Sep 26).	Red Soil In • Graded
Tee 9	Playing platform leveled and surrounding perimeter ground graded (Sep 1); received 1 lorry red soil delivery (Sep 26).	Platform Levelled
Tee 10	Graded and compacted platform serving the start of the back-nine playing corridor; received 1 lorry red soil delivery (Sep 26).	Platform Compacted
Tee 11	Rough shaping, elevation grading, and Backhoe subsoil leveling completed (Sep 7); received 1 lorry red soil delivery (Sep 26).	Shaped & Graded
Tee 12	Dual platforms established: primary championship tee resized; new forward Ladies' Tee platform constructed (Sep 5); received 1 lorry red soil delivery (Sep 26).	Dual Platforms Complete
Tee 13	Playing platform completely reshaped, contour-cut, and precision leveled to design elevations using Backhoe Loader (Sep 25); received 1 lorry red soil delivery (Sep 26).	Platform Reshaped
Tee 14	Playing platform reshaped, elevation precision-leveled, and protective boundary embankment reinforced (Sep 16); received 1 lorry red soil delivery (Sep 26).	Reshaped & Levelled
Tee 15	Playing platform completely shaped and contour-leveled with backhoe loader (Sep 19); received 1 lorry red soil delivery (Sep 26); main HDPE waterline laid in boundary trench (Sep 15).	Shaped & Levelled
Tee 16	Protective earthen boundary barrier between Tee 16 and Green 16 reshaped, graded, and reinforced using Backhoe Loader (Sep 25); received 1 lorry red soil delivery (Sep 26); platform leveled (Sep 20).	Barrier Berm Reworked
Tee 17	Championship launch platform completely reshaped, contour-cut, and precision-graded to design elevation using Backhoe Loader (Sep 25); received 1 lorry red soil delivery (Sep 26).	Platform Reshaped
Tee 18	Championship tee platform leveled; perimeter approach cleared and graded (Sep 1); received 1 lorry red soil delivery (Sep 26).	Platform Levelled

OPERATIONS AGRONOMY & ENGINEERING SYNTHESIS

Putting Greens Progress: 18 of 18 greens (100%) have subgrade foundations excavated and membrane lined; 18 of 18 (100%) have volcanic pumice layers compacted; **all 18 greens (100%) have completed surplus red soil application**; Green 7 shape designed and contour-leveled with additional pumice by Joe Kamau, Peter Githinji, and Carol; fresh delivery of 1 tipper lorry river sand received on site; Green 5 is 100% grass-established under active sprinkler irrigation.

Teebox Platforms & Fairway Drainage: **Both platforms for Teebox 7 completely reshaped** and leveled to design elevations along boundary fence; PVC drainage pipe lengths measured and trench alignments marked across fairways; Dam 1 and Dam 3 basins continuing water intake.

Photographic Field Evidence — Mucheru World of Golf

Sequential field photographic documentation covering Green 7 shape design and pumice leveling, Teebox 7 dual platform reshaping, fairway PVC drainage route measuring, river sand delivery, and active sprinkler irrigation on Green 5:



Agronomic Construction — Pumice Delivery & Bedding on Green 7

Field crew wheeling additional volcanic pumice across the lined basin of Green 7 to establish designed putting contours and sub-base elevations.



Putting Green Architecture — Green 7 Pumice Layer & Red Soil Border

View of the uniform volcanic pumice layer spread over the membrane liner, bordered by rich red soil surrounds defining Green 7's putting perimeter.



Precision Shaping — Hand-Leveling Green 7 with Distance Sprinklers

Artisan with rake leveling the pumice bed under consultant supervision, with mature fairways and active turf sprinklers visible in the distance.



Earthwork Engineering — Hand-Excavating & Leveling Teebox 7

Labor crew using hand jembs and shovels to reshape the red earth launch platform of Teebox 7 alongside the newly planted palm tree and fence.



Platform Grading — Reshaped Playing Surface of Teebox 7

Looking across the leveled, contoured red soil platform of Teebox 7 extending toward the boundary fence, with foundation staging adjacent.



Site Supervision — Course Designers & Supervisors Inspecting Tee 7

Joe Kamau, Peter Githinji, Carol, Mr. Gichuhi, and Ken inspecting the reshaped launch terrace of Teebox 7 overlooking the perimeter road.



Corridor Alignment — Full View of Reshaped Teebox 7 Platforms

Wide perspective showing the reshaped dual teebox platforms running parallel to the perimeter boundary fence and adjacent reservoir basin.



Course Drainage Survey — Marking Trench Routes Across Fairway

Field engineers pacing out and surveying ground routes for stormwater drainage trenches across the playing corridor.



Technical Measurement — Survey Tape Measurement for PVC Piping

Supervisors stretching out measuring tapes across the fairway to determine precise PVC pipe requirements and trench alignment stakes.



Material Logistics — Clean River Sand Stockpile Delivered

Fresh commercial tipper lorry delivery of washed golden river sand offloaded on site for upcoming green agronomic top bedding.



Turfgrass Agronomy — Overhead Sprinklers Irrigating Green 5

Automated popup turf sprinklers actively throwing uniform arcs of water across the mature, vibrant green grass of Putting Green 5.



Dairy Milk Harvest Reconciliation, Canine Kennel Sanitation, Meal Preparation & Leash Walking

Daily operations at Chaka Farms on Sunday, 4th October 2026 focused on livestock dairy production, rigorous yield accounting, and dedicated canine care routines:

Chaka Farms Operations Summary

Dairy milking operations yielded 6.5 Litres of gross cow milk fully reconciled (5.0L commercial sales + 1.5L internal farm disbursements); canine unit care supervised by Mwangi encompassed kennel washing and sanitation, cooking fresh nutritious meals for the dogs, and structured on-leash exercise walking.

- **Reconciled Dairy Milking Harvest (Kamandau):** Dairy operations proceeded smoothly during morning and evening milking sessions. Commercial sales dispatched off-farm totaled 5.0 Litres (2.5L morning / 2.5L evening). Routine internal farm allocations accounted for 1.5 Litres (0.5L morning goat kids ration, 0.5L Gladys staff ration, and 0.5L Maasai security ration), bringing total gross cow milk harvested to exactly 6.5 Litres with 100% volume reconciliation and zero discrepancy.
- **Canine Kennel Sanitation (Mwangi):** Mwangi conducted thorough washing and cleaning of all canine housing stalls, scrubbing kennel floors, removing waste, and providing fresh, dry bedding to maintain top-tier veterinary hygiene.
- **Canine Meal Preparation & Cooking (Mwangi):** High-protein, balanced canine meals were carefully cooked and prepared on site by Mwangi, providing healthy nourishment tailored for the estate working dogs.
- **Structured On-Leash Exercise Walking (Mwangi):** Mwangi led the farm dogs on individualized on-leash walking sessions across estate paths, reinforcing leash obedience, manners, and physical conditioning.

 Dairy Milking Yield & Utilization Ledger

Milking Supervisor: Kamandau

Quantitative reconciliation of gross dairy harvest, commercial sales dispatches, and internal farm allocations for Sunday, 4th October 2026:

PRODUCTION & ALLOCATION CATEGORY	MORNING SESSION	EVENING SESSION	DAILY TOTAL	ACCOUNTING CLASSIFICATION
Commercial Milk Sales (Dispatched)	2.5 L	2.5 L	5.0 L	Commercial Sales Outflow
Goat Kids Milk Ration	0.5 L	—	0.5 L	Internal Farm Allocation (Livestock)
Gladys Allocation (Staff)	0.5 L	—	0.5 L	Internal Farm Allocation (Staff)
Maasai Allocation (Security)	—	0.5 L	0.5 L	Internal Farm Allocation (Security)
Total Internal Farm Allocations			1.5 L	Total Internal Outflow
Total Gross Cow Milk Harvested (Sales + Allocations)			6.5 L	100% Accounted Production (3.5L AM / 3.0L PM)

 Ground Truth Accounting Note

In accordance with the estate milk reconciliation standard established on October 1st, Kamandau's recorded sales of 2.5L morning and 2.5L evening represent commercial milk sold (5.0L total). When added to internal farm disbursements (0.5L morning goat kids ration, 0.5L Gladys staff ration, and 0.5L Maasai security ration), total gross cow milk harvested stands at exactly 6.5 Litres (3.5L morning yield [2.5L sold + 1.0L internal allocations] and 3.0L evening yield [2.5L sold + 0.5L internal allocation]), achieving 100% accounting fidelity with zero discrepancy.



Canine Unit Care, Nutrition & Leash Conditioning Log

Canine Supervisor: Mwangi

Daily routine activities covering canine hygiene, nutrition cooking, and leash manners conditioning for Sunday, 4th October 2026:

Canine Health & Handling Summary

Kennel stalls were cleaned and sanitized, high-grade cooked meals were prepared and served, and on-leash walking conditioning was completed by Mwangi.

- **Kennel Cleaning & Washing (Mwangi):** Comprehensive wash-down of all kennel stalls and sleeping quarters, removing debris and sanitizing floors to provide an immaculate, dry living environment.
- **Cooked Meal Preparation (Mwangi):** Mwangi prepared and cooked wholesome, balanced food for the dogs, ensuring proper caloric and nutritional intake for optimal vitality.
- **Leash Walking & Manners Conditioning (Mwangi):** Mwangi conducted guided on-leash walking sessions around the estate perimeter, reinforcing loose-leash walking habits and handler attentiveness.



Compiled by Dennis

Daily Operations Reporting • Sunday, 4th October 2026

Mucheru World of Golf • Chaka Farms