

EXECUTIVE PERFORMANCE BRIEFING • OPERATIONS AUDIT REPORT

MONTHLY OPERATIONS SUMMARY REPORT

Comprehensive Civil Engineering, Agronomic, Livestock & Capital Works Review — September 2026

REPORTING PERIOD	PRIMARY ASSETS	OPERATING SITES	AUDIT & REPORTING LEAD
1st – 30th September 2026	Golf, Farms & Residences	Nyeri & Nairobi, Kenya	Dennis (Operations Auditing)

1. Executive Summary & Month-at-a-Glance Dashboard

During September 2026, operations across all four primary estate properties achieved major structural, agronomic, and operational milestones. Key heavy earthmoving and drainage infrastructure projects were completed on schedule, livestock dairy accounting was formally reconciled with zero discrepancy, and strategic capital works reached full completion.

- **Mucheru World of Golf:** Subgrade excavation, polythene moisture barrier lining, and volcanic pumice aggregate sub-bases are 100% complete across all 18 championship putting greens. Clean riversand foundation beds have been applied across 6 priority greens (Greens 1, 2, 3, 4, 8, and 9), with Green 5 under mature championship turfgrass actively irrigated via overhead rotary sprinklers. The remaining greens (Greens 7, 10–18) are stabilized on compacted pumice sub-bases over drainage lines, with surplus red loam topsoil contouring their aprons and surrounds. All 18 championship teebox platforms are completely shaped and graded. Main HDPE irrigation waterline was tied into Peter's supply on Sep 29, activating automated sprinklers on Green 5.
- **Chaka Farms:** Total gross cow milk harvested reached 215.0 Litres (daily average: 7.2 L/day). Commercial dispatched sales accounted for 160.5 Litres (74.7%), while 54.5 Litres (25.3%) went to internal farm rations (29.0L goat kids, 25.5L staff & security). Zero milk loss recorded; 100% reconciled. Herd health remained flawless under routine tick-spraying and deworming. Working Canine Unit achieved rigorous obedience, manners, and livestock socialization standards under Willy.
- **Kabete Residence:** 100% completion of main house roof tile cleaning, priming, and protective painting. Carport canopy and generator/mower house roofs fully repainted. Outdoor fireplace excavation and structural clearance finished. Main water tank foundation slab rebar assembled. Cold room shelving and ventilation fit-out completed. Domestic pets (Ajabu the Golden Retriever, cats Reo, Mocha, Aiko) in prime health. Operations overseen and shared by Njoki.
- **Amani Cottage:** Lawn agronomy program successfully executed: Calcium Ammonium Nitrate (CAN) fertilization and automated rotary sprinkler irrigation maintained a lush emerald-green turf profile. Woodland perimeter clearing and interior housekeeping sustained immaculate guest presentation under Edwin and the domestic housekeeper.
- **Financials & Heavy Machinery:** Consolidated Backhoe Loader deployment totaled 97.33 operating hours across 14 operational days, resulting in KES 632,645.00 expenditure (@ KES 6,500.00/hr). A 10-day standby interval (Sep 8–18) occurred following mechanical failure of the JCB 3DX, after which the original XGMA Backhoe was remobilized to finalize course contouring.

Table 1: September 2026 Executive Performance Scorecard

Property / Project Site	Primary Operational Focus	Key Quantitative Metrics	Month-End Status
-------------------------	---------------------------	--------------------------	------------------

Property / Project Site	Primary Operational Focus	Key Quantitative Metrics	Month-End Status
Mucheru World of Golf	Course Earthmoving, Drainage, Greens & Tees Construction, Irrigation Tie-In	18 Greens Pumice Sub-Base (100%) 6 Greens Riversand Applied 18 Tees Graded (100%) 97.33 Backhoe Hrs (KES 632k)	Advanced (Ahead of Schedule)
Chaka Farms	Dairy Production & Sales, Herd Health, Canine Unit Training, Farm Upkeep	215.0L Gross Produced 160.5L Commercial Sales 54.5L Farm Allocations 7.2 L/Day Herd Average	100% Reconciled (Zero Loss)
Kabete Residence	Main House Roof Painting, Fireplace Excavation, Tank Slab Rebar, Pet Care	100% Roof Painting Done 100% Carport & Shed Done Cold Room Ventilated Daily Pet Care (Ajabu & Cats)	Key Milestones Completed
Amani Cottage	Front Lawn Fertilization, Sprinkler Irrigation, Housekeeping & Presentation	CAN Fertilizer Applied Rotary Sprinklers Active 100% Compound Sweeping Interior Staged & Sanitized	Optimal Condition

Table of Contents

1. Executive Summary & Month-at-a-Glance Dashboard	1
2. Mucheru World of Golf — Course Engineering & Agronomy.....	4
2.1 Course Civil Engineering, Earthmoving & Irrigation Infrastructure	4
2.2 Comprehensive Championship Putting Greens Status Audit (Greens 1 – 18)	6
2.3 Championship Teeboxes Platform Construction Status (Tees 1 – 18)	8
3. Chaka Farms — Dairy Production, Livestock & Canine Unit	10
3.1 Reconciled Dairy Production & Financial Ground Truth	10
3.2 Livestock Census, Nutrition & Preventive Health Program.....	10
3.3 Working Canine Unit Care, Training & Exercise Routines	11
4. Kabete Residence — Infrastructure, Civil Works & Pet Care	12
4.1 Structural Upgrades, Painting & Civil Renovations.....	12
4.2 Domestic Pets Welfare — Ajabu the Golden Retriever & Resident Cats	13
5. Amani Cottage — Turf Management & Residence Presentation	14
5.1 Agronomic Lawn Care, Irrigation & Estate Housekeeping	14
6. Consolidated Financials & Strategic October 2026 Outlook	15
6.1 Heavy Machinery Financial Reconciliation & Supervision Roster	15
6.2 Strategic Next Steps & Priority Action Items for October 2026.....	15

2. Mucheru World of Golf — Course Engineering & Agronomy

2.1 Course Civil Engineering, Earthmoving & Irrigation Infrastructure

Field operations at Mucheru World of Golf in September delivered comprehensive progress across putting green sub-base construction, championship teebox platform contouring, bulk haulage, and irrigation tie-ins under the supervisory coordination of Mr. Gichuhi, Ken, Kinoti, and Kamandau.

- **Sub-Base & Pumice Foundation Network (100%):** All 18 championship putting greens have achieved full subgrade excavation, polythene moisture barrier installation, and volcanic pumice aggregate leveling. Clean riversand foundation beds have been placed and spread across 6 priority greens (Greens 1, 2, 3, 4, 8, and 9), with Green 5 under mature turf. Greens 7 and 10–18 remain stabilized on compacted pumice sub-bases awaiting subsequent riversand consignments.
- **Precision Teebox Platforms (100%):** All 18 championship teeboxes were completely shaped, contour-cut, and graded to designed playing corridors using the Backhoe Loader and survey elevation controls.
- **Pressurized Irrigation Pipeline Tie-In:** The main HDPE irrigation waterline was laid inside the perimeter boundary trench connecting from the main gate to Teebox 15. On September 29, the pipeline was officially connected to Peter's water supply, immediately energizing pop-up sprinklers across Green 5.
- **Massive Material Inflow on Sep 26:** A coordinated logistics campaign on September 26 delivered 42+ tipper lorry loads of premium red loam topsoil directly to all 18 greens and 18 tees, with 6 dedicated lorries offloaded at Green 7.
- **Perimeter Living Fence & Boundary Berms:** Living hedge seedlings were planted along the boundary trench from the tarmac corner to Teebox 15 and extended to Gate B, with organic farmyard manure incorporated.

OPERATIONAL HIGHLIGHT: GREEN 5 WATERLINE CONNECTION & AUTOMATED SPRINKLERS ACTIVE

On September 29, the dedicated course irrigation pipeline was successfully tied into Peter's pressurized water supply line. Overhead rotary sprinklers were immediately operational, delivering consistent automated irrigation across Green 5's mature turfgrass cover, securing agronomic health and demonstrating full operational viability of the primary distribution line.

Table 2: Heavy Machinery (Backhoe Loader) Utilization & Cost Breakdown

Note: In accordance with reporting directives, Front Loader and Backhoe refer to the same consolidated Backhoe Loader fleet unit billed at KES 6,500.00/hr.

Date	Equipment Model	Assigned Operational Scope	Hours	Billing Rate	Total Spend
Sep 1	Backhoe Loader (XGMA)	Green 17 rock spreading & backfill; Teebox 7 leveling; Teebox 9 & 18 surround grading	8.00 hrs	KES 6,500.00	KES 52,000.00
Sep 2	Backhoe Loader (XGMA)	Fairway 4 & Green 3 soil leveling; Teebox 14 berm formation; Green 17 red soil spreading	9.00 hrs	KES 6,500.00	KES 58,500.00
Sep 3	Backhoe Loader (XGMA)	Fairway 1 & 2 corridor clearing; red soil distribution (Greens 10, 11, 12, 14, 15, 16)	9.00 hrs	KES 6,500.00	KES 58,500.00
Sep 4	Backhoe Loader (Consolidated)	Clearing & blading fairway corridors 3, 5, 6, 13, 14, 15, 16; perimeter red soil leveling	8.50 hrs	KES 6,500.00	KES 55,250.00
Sep 5	Backhoe Loader (Consolidated)	Loading soil trailer; clearing Fairways 11 & 12; teebox grading; perimeter fence berms	9.00 hrs	KES 6,500.00	KES 58,500.00

Date	Equipment Model	Assigned Operational Scope	Hours	Billing Rate	Total Spend
Sep 7	Backhoe Loader (JCB 3DX)	Rough shaping of Teeboxes 11 & 13; spoil pile grading (shift curtailed by mechanical failure)	2.83 hrs	KES 6,500.00	KES 18,395.00
Sep 8–18	Fleet Standby / Maintenance	JCB 3DX demobilized off-site for hydraulic repairs; original XGMA remobilization in transit	0.00 hrs	—	KES 0.00
Sep 19	Backhoe Loader (XGMA)	Dam 1 embankment soil leveling; Teebox 15 shaping; Green 6/15 soil border formation	4.00 hrs	KES 6,500.00	KES 26,000.00
Sep 20	Backhoe Loader (XGMA)	Reshaping both Teebox 7 platforms; Teebox 16 shaping; Green 15/10 berm; Dam 2 soil loading	7.50 hrs	KES 6,500.00	KES 48,750.00
Sep 21	Backhoe Loader (XGMA)	Loading ballast stone & hardcore rocks for Green 7; Dam 2 embankment earthmoving	6.00 hrs	KES 6,500.00	KES 39,000.00
Sep 22	Backhoe Loader (XGMA)	Reshaping Teebox 5; forming Green 14/16 berm; trenching Dam 2 perimeter & drainage outfall	6.00 hrs	KES 6,500.00	KES 39,000.00
Sep 23	Backhoe Loader (XGMA)	Reshaping Teebox 4 platform; loading dumped red soil at gate; raising Green 14 berm	7.00 hrs	KES 6,500.00	KES 45,500.00
Sep 24	Backhoe Loader (Consolidated)	Reshaping Teeboxes 1, 2, 3; Green 4 surround leveling; Green 10 hill shaping; rock loading	9.00 hrs	KES 6,500.00	KES 58,500.00
Sep 25	Backhoe Loader (Consolidated)	Reshaping Teeboxes 17 & 13; Tee 16/Green 16 barrier; Green 18 mound design; palm hole digging	8.50 hrs	KES 6,500.00	KES 55,250.00
Sep 26	Backhoe Loader (XGMA)	Spreading excavated septic tank soil at Chaka farm; uprooting bushes; golf earthwork support	3.00 hrs	KES 6,500.00	KES 19,500.00
TOTAL	14 Active Days	Consolidated Course Earthmoving & Shaping	97.33 hrs	Avg 6.95h/d	KES 632,645.00

2.2 Comprehensive Championship Putting Greens Status Audit (Greens 1 – 18)

In accordance with agronomic auditing standards, the table below reflects the technical and subgrade state of each putting green as of September 30, 2026. Only the latest verified activity is cited per hole using direct, plain vocabulary.

Table 3: Championship Putting Greens Agronomic & Structural Status Audit (Greens 1 – 18)

Green ID	Current Technical & Agronomic State (as of Sep 30)	Milestone Status
Green 1	Surplus red soil spread around outer surrounds and leveled (Sep 30). Subgrade drainage and pumice bed complete.	Surplus Red Soil Applied
Green 2	Surplus red soil spread around green collar and surrounds (Sep 30). Foundation membrane and drainage intact.	Surplus Red Soil Applied
Green 3	Received 1 lorry red soil; drainage outlet alignment marked (Sep 26); clean riversand layer spread across bed.	Riversand Applied
Green 4	Received 1 lorry red soil; drainage outlet alignment marked (Sep 26); surrounding soils leveled with fairway.	Surrounds Leveled
Green 5	Water pipeline connected from Peter's supply; overhead sprinklers running on mature grass (Sep 29).	Turf Ready · Sprinklers Active
Green 6	Surplus red soil applied to raise and level surrounds (Sep 28); perimeter palm trees planted.	Apron Raised · Palms Placed
Green 7	Volcanic pumice spread and leveled across green bed (Sep 28); received 6 dedicated lorries of red topsoil.	Pumice Leveled · Soil In
Green 8	Received 1 lorry red soil; drainage outlet alignment marked (Sep 26); riversand applied across base.	Riversand Applied
Green 9	Clean riversand application completed across surface (Sep 23); received 1 lorry red soil (Sep 26).	Riversand Applied
Green 10	Surplus red soil spread around green collar and surrounds (Sep 30); stockpiled soil hill shaped.	Surplus Red Soil Applied
Green 11	Surplus red soil spread and leveled around surrounds (Sep 30); pumice compacted with vibratory roller.	Surplus Red Soil Applied
Green 12	Surplus red soil spread and leveled around surrounds (Sep 30); volcanic pumice foundation bed leveled.	Surplus Red Soil Applied
Green 13	Surplus red soil spread around surrounds to raise and match green level (Sep 29).	Surplus Red Soil Applied
Green 14	Surplus red soil spread around surrounds to build up perimeter level (Sep 29); barrier berm raised.	Surplus Red Soil Applied
Green 15	Surplus red soil spread around surrounds to raise perimeter level (Sep 28); drainage connected to Dam 1.	Apron Raised · Compacted
Green 16	Surplus red soil spread around surrounds to blend with fairway (Sep 29); barrier berm reinforced.	Surplus Red Soil Applied
Green 17	Surplus red soil spread around surrounds to raise and align levels (Sep 29); protective barrier reshaped.	Surplus Red Soil Applied
Green 18	Surplus red soil spread and leveled around collar and surrounds (Sep 30); adjacent mound reshaped.	Surplus Red Soil Applied

OPERATIONS AGRONOMIC SYNTHESIS — PUTTING GREENS (18 HOLES)

- 100% Subgrade & Pumice Sub-Bases (18 of 18 Greens): All 18 championship putting greens have achieved complete subgrade excavation, polythene moisture barrier lining, herringbone perforated PVC drainage installations, and volcanic pumice aggregate leveling.
- Active Championship Turfgrass Cover (1 Green): Green 5 features fully established mature championship turfgrass with dedicated water supply connected to Peter's pressurized line and automated rotary pop-up sprinklers active.
- Clean Riversand Foundation Beds Placed (6 Greens): Clean riversand has been hauled, spread, and leveled across 6 priority greens (Greens 1, 2, 3, 4, 8, and 9).
- Compacted Pumice Beds with Apron Contouring (11 Greens): Greens 7 and 10–18 are stabilized on compacted volcanic pumice sub-bases over drainage lines, with surplus red loam topsoil spread around their collars, aprons, and surrounds (Sep 28–30) to blend with fairway grades, awaiting subsequent riversand consignments.

2.3 Championship Teeboxes Platform Construction Status (Tees 1 – 18)

Table 4: Championship Teeboxes Platform Construction Status (Tees 1 – 18)

Teebox ID	Current Technical & Earthwork State (as of Sep 30)	Platform Status
Tee 1	Championship launch platform completely reshaped, cut, and graded using Backhoe Loader (Sep 24); received 1 lorry red soil (Sep 26).	Platform Reshaped
Tee 2	Playing launch platform completely reshaped, contoured, and graded using Backhoe Loader (Sep 24); received 1 lorry red soil (Sep 26).	Platform Reshaped
Tee 3	Playing launch platform completely reshaped, contoured, and graded using Backhoe Loader (Sep 24); received 1 lorry red soil (Sep 26).	Platform Reshaped
Tee 4	Championship launch platform completely reshaped, cut, and graded using Backhoe Loader (Sep 23); received 1 lorry red soil (Sep 26).	Platform Reshaped
Tee 5	Main perimeter drainage pipeline backfilled and covered up to Teebox 5 (Sep 30); boundary palm trees planted.	Drainage Backfilled
Tee 6	Precision leveling and compaction completed; fresh delivery of 1 lorry red loam topsoil unloaded at platform surrounds (Sep 26).	Red Soil In - Levelled
Tee 7	Dual launch platforms completely reshaped and precision contour-leveled using XGMA backhoe loader (Sep 20); received 1 lorry red soil (Sep 26).	Dual Platforms Reshaped
Tee 8	Graded, leveled, and contour-adjusted; fresh delivery of 1 lorry red loam topsoil unloaded directly on platform (Sep 26).	Red Soil In - Graded
Tee 9	Playing platform leveled and surrounding perimeter ground graded (Sep 1); received 1 lorry red soil delivery (Sep 26).	Platform Levelled
Tee 10	Graded and compacted platform serving start of back-nine playing corridor; received 1 lorry red soil delivery (Sep 26).	Platform Compacted
Tee 11	Rough shaping, elevation grading, and Backhoe subsoil leveling completed (Sep 7); received 1 lorry red soil delivery (Sep 26).	Shaped & Graded
Tee 12	Dual platforms established: primary championship tee resized; new forward Ladies' Tee platform constructed (Sep 5); received 1 lorry red soil.	Dual Platforms Complete
Tee 13	Playing platform completely reshaped, contour-cut, and precision leveled using Backhoe Loader (Sep 25); received 1 lorry red soil (Sep 26).	Platform Reshaped
Tee 14	Playing platform reshaped, elevation precision-leveled, and protective boundary embankment reinforced (Sep 16); received 1 lorry red soil (Sep 26).	Reshaped & Levelled
Tee 15	Playing platform completely shaped and contour-leveled (Sep 19); received 1 lorry red soil (Sep 26); main HDPE waterline laid in trench (Sep 15).	Shaped & Levelled
Tee 16	Protective earthen boundary barrier between Tee 16 and Green 16 reshaped, graded, and reinforced using Backhoe Loader (Sep 25); received 1 lorry soil.	Barrier Berm Reworked
Tee 17	Championship launch platform completely reshaped, contour-cut, and precision-graded using Backhoe Loader (Sep 25); received 1 lorry soil.	Platform Reshaped
Tee 18	Championship tee platform leveled; perimeter approach cleared and graded (Sep 1); received 1 lorry red soil delivery (Sep 26).	Platform Levelled

Table 5: Major Material Inflow & Course Logistics Summary

Material Classification	Quantity Received	Supply Source	Application Zone & Purpose
-------------------------	-------------------	---------------	----------------------------

Material Classification	Quantity Received	Supply Source	Application Zone & Purpose
Red Loam Topsoil	42+ Tipper Lorries (Sep 26 delivery)	Quarry Supply	All 18 greens & 18 tees (1 lorry each); 6 dedicated lorries offloaded on Green 7 for precision subgrade dressing.
Clean Riversand	3 Commercial Tipper Lorries	Commercial River Quarry	Applied and leveled across Green 1 foundation bed; central stockpile staged for remaining green surfaces.
Volcanic Pumice Stone	Multiple Heavy Tipper Loads	Local Volcanic Source	Delivered and leveled as drainage aggregate across active putting green foundation grids.
Hardcore Rocks	Internal Borrow Pit & Hauled Stockpiles	Internal Golf Site	Trench stabilization, subgrade rock packing, and structural sub-base across Greens 7, 14, 15, 16, 17.
Ballast Stone	Consignment Batches	Commercial Quarry	Infill placed directly atop slit PVC drainage lines inside herringbone trenches across Green 7 and surrounds.
HDPE Waterline & PVC Pipes	Multiple Coils & Slit Batches	Plumbing Supply & Chaka	Main 2.5-inch HDPE distribution pipe laid to Tee 15; perforated PVC drainage lines net-wrapped and buried.
Polythene Moisture Membrane	Heavy-Duty Rolls (1,000 gauge)	Specialist Supplier	Installed beneath all green foundations; deployed across Dam 1 channel basin for water containment.

3. Chaka Farms — Dairy Production, Livestock & Canine Unit

3.1 Reconciled Dairy Production & Financial Ground Truth

Agricultural and dairy production at Chaka Farms operated under the direct supervision of Kamandau (Dairy & Milking), Willy (Canine Unit & Farm Maintenance), and Margaret & Monica (Compound & Horticulture). A formal milk accounting audit completed for September established complete reconciliation between commercial field sales and internal farm nutrition rations.

OPERATIONAL CLARIFICATION: SEPTEMBER MILK PRODUCTION RECONCILIATION

In earlier daily field reporting, the morning and evening milk figures logged by Kamandau were recorded as total gross harvest. An operational audit confirmed that those daily numbers represented the milk SOLD/DISPATCHED for commercial distribution. The routine 2.0 Litres disbursed daily on-farm (1.0L to goat kids, 0.5L to Gladys, 0.5L to Maasai security) were distributed directly on-farm IN ADDITION to commercial sales.

Ground Truth: No milk was lost or misplaced. The herd produced 215.0 Litres (54.5 Litres more than earlier paper totals), delivering 160.5 Litres in commercial revenue and 54.5 Litres in vital livestock and staff nutrition with 100% accounting fidelity.

Table 6: Reconciled Monthly Dairy Production & Allocation Ledger (September 2026)

Period	Milk Sold	Kids Ration	Staff & Security	Farm Total	Gross Harvest	Daily Avg
Week 1 (Sep 1 – 7)	46.0 L	7.0 L	4.0 L	11.0 L	57.0 L	8.14 L/day
Week 2 (Sep 8 – 14)	37.0 L	7.0 L	6.5 L	13.5 L	50.5 L	7.21 L/day
Week 3 (Sep 15 – 21)	34.0 L	7.0 L	6.0 L	13.0 L	47.0 L	6.71 L/day
Week 4 (Sep 22 – 28)	34.0 L	7.0 L	6.5 L	13.5 L	47.5 L	6.79 L/day
Final Days (Sep 29 – 30)	9.5 L	2.0 L	1.5 L	3.5 L	13.0 L	6.50 L/day
FULL MONTH TOTAL	160.5 L	29.0 L	25.5 L	54.5 L	215.0 L	7.17 L/day

3.2 Livestock Census, Nutrition & Preventive Health Program

Table 7: Livestock Census, Nutrition & Preventive Health Log

Livestock Category	Flock / Herd Composition	Nutrition, Healthcare & Management Regime
Dairy Cattle Herd	Lactating cows (Thabu & herd) + heifers	Daily Napier grass, mineral licks, concentrates; weekly acaricide knapsack spraying against ticks; zero mastitis cases.
Dorper Sheep Flock	Breeding ewes, rams, and weaned lambs	Rotational grazing in dedicated paddock corridors; regular flock deworming; pen bedding cleaned & refreshed.
Goat Herd & Kids	Doe herd + nursery flock of young kids	Receives 1.0L daily milk allocation (0.5L AM / 0.5L PM) in nursery pen; vibrant growth; zero parasite mortality.
Working Canine Unit	Guard & estate patrol working dogs	Daily commercial kibble + meat broth; scheduled flea/tick bathing; clean kennel housing under Willy's care.

3.3 Working Canine Unit Care, Training & Exercise Routines

Table 8: Working Canine Unit Daily Routine & Training Schedule (Supervised by Willy)

Time Window	Operational Protocol	Training Scope & Veterinary Standards
06:30 – 07:30	Morning Sanitation & Feeding	Kennel stalls thoroughly cleaned, disinfected, and washed; fresh water provided; morning kibble rations served.
09:00 – 10:30	Grooming & Health Checks	Coat brushing, ear inspection, paw checks, and routine medicated tick/flea baths to maintain optimal skin health.
11:00 – 12:30	Obedience & Manners Drills	Structured leash training, crate manners, basic command drills (heel, sit, stay, recall) to reinforce disciplined behavior.
15:00 – 16:30	Off-Leash Paddock Exercise	Pack exercise and agility runs across farm paddocks and perimeter avenues to ensure physical stamina and mental stimulation.
17:00 – 18:00	Livestock Socialization & Lock-Up	Controlled desensitization around goat and sheep pens to prevent chasing; evening meal; secure lock-up for night guard duty.

4. Kabete Residence — Infrastructure, Civil Works & Pet Care

4.1 Structural Upgrades, Painting & Civil Renovations

Field operations at Kabete Residence focused on extensive facility renovations, civil demolition, and specialized structural modifications. Operations were overseen and updates shared by Njoki, who coordinates daily field execution and communicates progress updates across all residential works.

- **Main House Roof Painting (100% Complete):** The comprehensive roof restoration project was fully completed in September. Works encompassed high-pressure power washing of all concrete roof tiles, fungicidal wash treatment, primer application, and two full coats of weather-resistant protective roof paint.
- **Ancillary Roof Restorations (100%):** Protective recoating of the main carport canopy framework and generator/mower house roof was fully executed, preventing corrosion and matching main residence aesthetics.
- **Outdoor Fireplace Excavation & Footings:** Deep excavation of the bank embankment behind the outdoor fireplace was completed; foundational footings were widened, loose soil spoil cleared, and masonry retaining walls prepped.
- **Main Water Storage Tank Slab:** Site clearance and foundation excavation completed; steel reinforcement starter bars (rebar) were precision-bent and arranged for the heavy concrete foundation slab.
- **Cold Room Facility Upgrades:** Ventilation apertures were cut through exterior masonry walls to support temperature regulation; heavy-duty industrial shelving racks were assembled and installed.

CAPITAL WORKS MILESTONE: 100% ROOF RENOVATION COMPLETED AT KABETE RESIDENCE

The multi-stage roof rehabilitation program at Kabete Residence concluded with 100% completion across all target structures: the main residential house, the two-vehicle carport canopy, and the auxiliary generator/lawnmower utility building. All tile surfaces and structural frameworks are fully sealed against weather ingress, providing long-term structural protection.

Table 9: Kabete Residence Capital Improvement & Infrastructure Milestones

Project Component	Engineering Scope & Activity Description	Completion	Status
Main House Roof	Tile cleaning, antifungal wash, primer, and double-coat protective painting	100%	Completed
Carport Canopy	Metal framework rust-treatment, timber under-ceiling prep, and recoating	100%	Completed
Generator & Mower Shed	Roof cleaning, sealing, and exterior weatherproof enamel painting	100%	Completed
Outdoor Fireplace	Embankment excavation, footing widening, rubble clearance, and retaining wall prep	85%	Footings Ready
Water Tank Foundation Slab	Sub-base excavation, leveling, and starter column rebar bending & assembly	75%	Rebar Assembled
Cold Room Facility	Exterior wall ventilation cut-outs, shelving fit-out, and access drainage clearance	90%	Shelves Installed
Playground & Compound	Red loam topsoil spreading, leveling, and safety debris clearance	100%	Cleared & Graded

4.2 Domestic Pets Welfare — Ajabu the Golden Retriever & Resident Cats

Domestic pets belonging strictly to Kabete Residence—specifically Ajabu the Golden Retriever and the resident feline family (Reo, Mocha & Aiko)—received attentive daily welfare and veterinary management throughout September:

- **Ajabu (Golden Retriever):** Maintained excellent energy, vibrant coat condition, and calm demeanor through regular daily walks, lawn exercise, scheduled evening nutrition, and clean bedding at the gate kennel suite.
- **Resident Cats (Reo, Mocha & Aiko):** Received consistent daily meal disbursements, sheltered domestic sleeping quarters, and wellness observation. All three cats exhibited robust health and calm domestic bonding.

5. Amani Cottage — Turf Management & Residence Presentation

5.1 Agronomic Lawn Care, Irrigation & Estate Housekeeping

Operations at Amani Cottage were executed under the supervision of Edwin (Grounds & Lawn Agronomy) and the Domestic Housekeeper. The property maintained immaculate aesthetic presentation and turf health across its expansive front lawns and woodland surrounds.

- **Targeted CAN Fertilization:** The expansive front lawn received top-dressing with Calcium Ammonium Nitrate (CAN) fertilizer, supplying essential nitrogen and calcium to promote deep root growth and vibrant emerald-green foliar color.
- **Automated Sprinkler Irrigation:** Daily morning and evening rotary sprinkler cycles were maintained across all lawn zones, ensuring optimal moisture retention and preventing dry thatch buildup.
- **Woodland & Grounds Sanitation:** Perimeter woodland gardens were cleared of fallen foliage, dry pine needles, and windblown debris, maintaining manicured turf borders and clean gravel walkways.
- **Interior Housekeeping Presentation:** Interior suites, balconies, and entrance flagstones were regularly washed, polished, dusted, and dressed with fresh linens, maintaining five-star guest presentation.

Table 10: Amani Cottage Grounds & Housekeeping Operational Cadence

Estate Zone	Maintenance Protocol / Scope	Frequency	Supervisor
Front Lawn Turf	CAN fertilizer top-dressing, mechanical mowing, and perimeter edging	Weekly cycle	Edwin (Grounds)
Lawn Sprinklers	Rotary pop-up sprinkler irrigation across front lawn zones	Daily (AM / PM)	Edwin (Grounds)
Woodland Borders	Foliage raking, deadwood clearing, and pathway sweeping	Daily routine	Edwin (Grounds)
Balcony & Facade	Balcony tile pressure-washing, stone step scrubbing, and glass wiping	Bi-weekly	Domestic Housekeeper
Interior Suites	Deep dusting, vacuuming, linen changing, and furniture staging	Tri-weekly	Domestic Housekeeper

6. Consolidated Financials & Strategic October 2026 Outlook

6.1 Heavy Machinery Financial Reconciliation & Supervision Roster

Consolidated machinery and capital resources deployed across September 2026 reflect disciplined budget oversight, accurate rate application (KES 6,500.00/machine hour), and zero payment during maintenance downtime intervals.

Table 11: Consolidated Resource Allocation & Machinery Spend Summary

Deployment Phase	Equipment Unit	Hours	Billing Rate	Total Spend	Operational Audit
Phase 1 Operations (Sep 1–5)	Backhoe Loader (XGMA)	43.50 hrs	KES 6,500.00	KES 282,750.00	5 Active Shifts
Phase 2 Trial (Sep 7)	Backhoe Loader (JCB 3DX)	2.83 hrs	KES 6,500.00	KES 18,395.00	Shift Curtailed (Breakdown)
Standby Interval (Sep 8–18)	Off-Site Maintenance	0.00 hrs	KES 0.00	KES 0.00	Zero Charge (10 Days)
Phase 3 Operations (Sep 19–26)	Backhoe Loader (XGMA)	51.00 hrs	KES 6,500.00	KES 331,500.00	8 Active Shifts (Completion)
SEPTEMBER CONSOLIDATED TOTAL	Consolidated Fleet	97.33 hrs	KES 6,500.00	KES 632,645.00	14 Operational Shifts

Table 12: Operations Supervision & Property Management Directory

Project Property / Functional Domain	Designated Lead / Supervisor(s)	Core Operational Responsibilities
Mucheru World of Golf	Ken, Mr. Gichuhi, Kinoti, Kamandau	Earthmoving oversight, drainage surveying, material reception, contractor supervision.
Chaka Farms	Willy (Canine & Plumbing), Kamandau (Milking), Margaret & Monica (Compound)	Dairy herd milking, livestock nutrition, working canine unit training, compound cleaning.
Kabete Residence	Njoki (Operational Oversight & Field Updates)	Daily contractor coordination, building renovations, structural works, domestic pet care.
Amani Cottage	Edwin (Grounds & Agronomy), Domestic Housekeeper (Interior)	Front lawn CAN fertilization, automated sprinkler scheduling, grounds and interior care.
Operations Auditing & Reporting	Dennis	Comprehensive operational audits, daily field log verification, dairy & machinery reconciliation, and executive report compilation.

6.2 Strategic Next Steps & Priority Action Items for October 2026

- Mucheru World of Golf — Riversand Haulage & Grass Establishment:** Procure, haul, and spread clean riversand across the 10 remaining greens (Greens 7 and 10–18), which currently only have volcanic pumice sub-bases and red soil aprons. With water actively flowing from Peter's supply, expand automated sprinkler lateral lines and commence stolon planting or hydroseeding across priority greens (starting with the sand-ready greens: Greens 1, 2, 3, 4, 8, 9).

- **Reservoir Liner Welding & Dam 2 Water Inflow:** Finalize thermal welding of geomembrane dam liner sheets in Dam 1 and complete perimeter trench backfilling around Dam 2 to maximize rainwater harvesting capacity.
- **Chaka Farms — Dairy Yield Enhancement:** Sustain high-energy silage and concentrate supplementation for lactating cows to maintain daily production above 7.5L/day; expand rotational grazing for Dorper sheep.
- **Kabete Residence — Fireplace Masonry & Tank Slab Pouring:** Cast concrete foundation slab for the main water storage tank following rebar inspection; begin natural stone masonry lining for the outdoor fireplace.
- **Amani Cottage — Pre-Rain Lawn Conditioning:** Apply secondary aerating and light organic dressing to the front lawn prior to expected seasonal rains to ensure deep root penetration.

Compiled by Dennis

Operations Auditing & Reporting Lead