OPERATIONS EXECUTIVE RECORD

Friday, 16th October 2026

Daily Operations Progress Report

Multi-site operational log documenting infrastructure engineering, agronomic cultivation, livestock management, structural concrete, and facility maintenance across all active estate projects.

COURSE DRAINAGE & HYDRAULICS

Dam 2 Dewatering & Canals

Liner inspection underway; water pumped to Main Trench; Canal 2 near Gate A ongoing

DAILY MILK HARVEST

7.0 Litres

6.0L Commercial Sales + 1.0L Internal Allocations (100% Reconciled)

DRAINAGE & IRRIGATION

Leveled & Laid

Trenches leveled & PVC pipes placed; Teeboxes 5, 9, 18 actively graded

ACTIVE PROJECT SITES

4 Locations

Golf Course, Chaka Farms, Kabete Residence, Amani Cottage

Executive Summary & Multi-Site Operations Synthesis

Field operations on Friday, 16th October 2026 advanced substantial hydraulic, civil engineering, livestock, structural carpentry, and facility maintenance milestones across four estate locations. At Mucheru World of Golf, major hydraulic works progressed as sufficient water was pumped out of Dam 2 using portable motor pumps, enabling repair teams to inspect the geomembrane liner and pinpoint leak locations. The evacuated water was directed into the excavated main drainage collector trench, where manual crews and the Backhoe Loader refined the channel bed to ensure continuous gravitational flow. In parallel, excavation on the second main drainage trench near Chaka Farms Gate A continued steadily, labor teams graded and leveled lateral drainage trenches, joined orange PVC drainage pipes with solvent cement and placed them into the leveled trenches, while championship teebox platform refinement advanced across Teeboxes 5, 9, and 18. At Chaka Farms, dairy production yielded 7.0 Litres gross harvest with complete reconciliation strictly in Litres (6.0L commercial sales + 1.0L internal allocations), Margaret and Monica maintained pristine compound grounds, Ken oversaw sewerage unblocking, and Willy conducted kennel cleaning, paw command training, exercise walks, and morning socialization for Coby, Logan, and Bella. At Kabete Residence, masons carried out continuous water curing across the forest river retaining wall, the SQ fireplace stone walls, and concrete cover spacers, while carpenters erected timber falsework props, aligned beam formwork, and reinforced the shutter base runners and slab; maintenance crews cleared dry tree leaves from the rooftop and gutters using a leaf blower, and sanitized the elevated top and ground water storage tanks. At Amani Cottage, Jane executed comprehensive upstairs and downstairs housekeeping, compound grounds were swept of fallen leaves, and utility water meter tracking recorded a 48-hour consumption of 2.0 m³ (2,000 Litres).

Key Milestone Accomplishments Across Active Sites

Mucheru World of Golf: Dam 2 dewatered to shallow depth, initiating liner inspection and leak repair; evacuated water discharged into main greens drainage trench; Backhoe Loader and manual crews refined main trench flow; excavation of second main trench near Gate A progressed; drainage trenches leveled and orange PVC pipes connected and laid; Teeboxes 5, 9, and 18 actively graded and refined.
Chaka Farms: Dairy yield 100% reconciled in Litres (7.0L gross: 6.0L sold + 1.0L internal allocations); blocked farm sewerages cleared and unblocked under Ken; compound cleanliness maintained; canine unit manners, paw command practice, walking, and socialization for Coby, Logan, and Bella conducted.
Kabete Residence: Continuous water curing on forest river retaining wall, SQ fireplace stone walls, and cover spacers; timber falsework props and beam shutter formwork erected and reinforced for base runner and slab; main house terracotta roof and gutters cleaned of leaves via leaf blower; elevated top and ground water storage tanks scrubbed and sanitized.
Amani Cottage: Upstairs and downstairs housekeeping completed by Jane; compound swept and fallen leaves collected into sacks; cottage water meter logged at 5040.7 m³ (2,000 Litres consumed across 48 hours).

- **Dam 2 Dewatering & Geomembrane Liner Repair Initiation:** Pumping operations lowered water levels in Dam 2 to allow technicians to walk the basin floor and inspect the black geomembrane liner for puncture and leaking spots prior to resealing.

- **Main Drainage Canal Water Routing & Flow Refinement:** Pumped water from Dam 2 was routed directly through the newly excavated main collector drainage trench, with the Backhoe Loader and manual laborers clearing debris and grading the trench bed to promote smooth downstream drainage.
- **Second Main Collector Trench Near Gate A:** Mechanical excavation along the perimeter boundary line near Chaka Farms Gate A continued steadily, opening the second primary channel to collect course-wide runoff.
- **Trench Leveling & Orange PVC Pipe Placement:** Labor crews manually graded the beds of lateral drainage ditches, applying solvent cement to joint orange PVC pipes and securing them directly into the leveled trenches.
- **Championship Teebox Refinement Corridor (Tees 5, 9, 18):** Manual teams actively graded, leveled, and refined launch platforms on Teeboxes 5, 9, and 18, utilizing stockpiled red loam soil to establish finished playing surface elevations.
- **Dairy Yield Reconciliation (7.0 Litres Reconciled):** Kamandau recorded 7.0 Litres gross milk harvest (4.5L morning + 2.5L evening), with 6.0 Litres dispatched for commercial sale and 1.0 Litre distributed for internal farm rations (0.5L Gladys + 0.5L Maasai), strictly tracked in Litres with zero discrepancy.
- **Canine Socialization, Manners & Sewerage Clearance:** Willy conducted kennel sanitation, paw command training, walking, and morning socialization for Coby, Logan, and Bella; Ken oversaw unblocking of blocked sewerage lines at Chaka Farms.
- **Structural Woodwork & Falsework Formwork at SQ:** Carpenters aligned ring beam formwork, positioned vertical timber prop poles, and reinforced shutter base runners and slab shuttering for the SQ structure.
- **Rooftop Cleaning & Storage Tank Sanitation:** Maintenance crew utilized a leaf blower to clear dry leaves and debris from the main house terracotta tile roof and gutters, while top and bottom water storage tanks were thoroughly scrubbed and washed.
- **Amani Cottage Housekeeping & Utility Audit:** Jane carried out full interior cleaning across upstairs and downstairs suites, grounds were swept, and utility meter tracking recorded 2.0 m^3 (2,000 Litres) consumed over 48 hours.

Dam 2 Dewatering & Repair, Dual Collector Canals, Drainage PVC Installation & Teebox Refinement Brief

Hydraulic engineering, lateral pipeline installations, and championship earthwork shaping advanced concurrently across Mucheru World of Golf on Friday, 16th October 2026, under the direct field leadership of Mr. Gichuhi and Ken:

Golf Course Operational Highlights

Dewatering of Dam 2 reached the threshold level required to begin liner inspection and repair; water pumped from Dam 2 flowed into the main collector drainage trench where the Backhoe Loader and manual crew refined the trench invert for continuous flow; excavation on the second main drainage trench near Gate A continued; lateral drainage trenches were leveled and connected with orange PVC pipes; and Teeboxes 5, 9, and 18 underwent active grading and surface refinement.

- **Dam 2 Dewatering & Liner Leak Inspection Commenced:** Following steady pumping with motor water pumps, water in Dam 2 was reduced to a shallow pool, enabling repair personnel to walk the exposed geomembrane liner and systematically inspect the basin floor to identify leaking spots requiring patches.
- **Evacuated Water Routed to Main Drainage Trench:** The pumped effluent from Dam 2 was discharged directly into the primary greens drainage trench, serving as a functional hydraulic flow test; manual crews and the Backhoe Loader worked inside the wet trench bed to clear obstructions, deepen pinch points, and ensure unhindered gravity evacuation.
- **Second Main Collector Trench Excavation Near Gate A:** Peter Githinji's Backhoe Loader maintained continuous mechanical excavation on the second main drainage trench along the boundary fence alignment near Chaka Farms Gate A, removing heavy subsoil to extend the channel profile.
- **Lateral Drainage Trench Leveling & PVC Pipe Laying:** Ground crews manually leveled trench beds and applied solvent cement to joint lengths of orange PVC drainage pipes, carefully bedding them into the graded ditches to establish permanent sub-surface green drainage connections.
- **Championship Teebox Refinement (Tees 5, 9, and 18):** Manual teams actively shaped and refined playing platforms on Teeboxes 5, 9, and 18; on Teebox 5, workers spread fertile red soil adjacent to the 2nd main drainage trench, while grading and contouring continued across platforms 9 and 18.
- **Dam 1 Storage Status:** Aerial drone survey confirmed Dam 1 remains in optimal condition, holding water securely within its fully anchored geomembrane lining.

⛳ Course Agronomy & Engineering Status Audit — Putting Greens (1 – 18)

Audited by: Dennis

18-hole putting green status audit showing the latest work completed and current condition for each green as of October 16, 2026:

GREEN	CURRENT TECHNICAL & AGRONOMIC STATE	MILESTONE STATUS
Green 1	Pop-up sprinkler and irrigation perimeter trenches dug along marked chalk line (Oct 14).	Sprinkler Trenches Complete
Green 2	Pop-up sprinkler and irrigation perimeter trenches dug along marked chalk line (Oct 14).	Sprinkler Trenches Complete
Green 3	Pop-up sprinkler and irrigation perimeter trenches dug along marked chalk line (Oct 14).	Sprinkler Trenches Complete
Green 4	Pop-up sprinkler and irrigation perimeter trenches dug along marked chalk line (Oct 14).	Sprinkler Trenches Complete
Green 5	Ready. Fully established mature championship putting green turfgrass under active pop-up sprinkler irrigation conditioning.	Ready • Established Turf
Green 6	Pop-up sprinkler trenches digging completed around green perimeter collar (Oct 15).	Sprinkler Trenches Complete
Green 7	Drainage outlet trench connecting green 7 to main canal dug and leveled by manual crew (Oct 15).	Outlet Trench Dug • Leveled
Green 8	Pop-up sprinkler trenches digging completed around green perimeter (Oct 15).	Sprinkler Trenches Complete
Green 9	Orange drainage PVC pipe connected and outlet trench leveled leading to main canal (Oct 15).	PVC Connected • Trench Done
Green 10	Pop-up sprinkler trenches digging completed around collar and surrounds (Oct 15).	Sprinkler Trenches Complete
Green 11	Pop-up sprinkler trenches digging completed around green perimeter (Oct 15).	Sprinkler Trenches Complete
Green 12	Pop-up sprinkler trenches digging completed around perimeter collar (Oct 15).	Sprinkler Trenches Complete
Green 13	Pop-up sprinkler trenches digging completed along marked green perimeter (Oct 15).	Sprinkler Trenches Complete
Green 14	Pop-up sprinkler trenches digging completed around green collar (Oct 15).	Sprinkler Trenches Complete
Green 15	Pop-up sprinkler trenches digging completed around outer collar surrounds (Oct 15).	Sprinkler Trenches Complete
Green 16	Pop-up sprinkler trenches digging completed around green perimeter collar (Oct 15).	Sprinkler Trenches Complete
Green 17	Pop-up sprinkler trenches digging completed around green perimeter (Oct 15).	Sprinkler Trenches Complete
Green 18	Pop-up sprinkler trenches dug; riversand applied and leveled across green surface (Oct 14).	Riversand • Sprinkler Trench

🏌️ Course Engineering Status Audit — Championship Teeboxes (1 – 18)

Audited by: Dennis

Comprehensive 18-hole championship teebox platform audit tracking earthwork leveling, structural embankments, and playing corridor alignments as of October 16, 2026:

TEEBOX	CURRENT TECHNICAL & EARTHWORK STATE	PLATFORM STATUS
Tee 1	Playing launch platform fully refined, contoured, and graded to final design elevation (Oct 14).	Refined & Graded
Tee 2	Platform earthwork grading and surface refinement completely finished (Oct 15).	Refined & Graded
Tee 3	Playing launch platform completely graded, leveled, and refined to final elevation (Oct 15).	Refined & Graded
Tee 4	Championship launch platform completely graded, leveled, and refined to final elevation (Oct 15).	Refined & Graded
Tee 5 TODAY	Playing platform actively graded and refined with red soil next to 2nd main drainage trench (Oct 16).	Grading & Refining
Tee 6	Precision leveling and compaction completed; fresh delivery of 1 lorry red loam topsoil unloaded at platform surrounds (Sep 26).	Red Soil In • Leveled
Tee 7	Both number 7 teebox platforms actively reshaped, cut, and leveled by crew under Joe Kamau and supervisors (Oct 4).	Both Platforms Reshaped
Tee 8	Graded, leveled, and contour-adjusted; fresh delivery of 1 lorry red loam topsoil unloaded directly on platform (Sep 26).	Red Soil In • Graded
Tee 9 TODAY	Playing launch platform grading and surface refinement actively continued by manual crew (Oct 16).	Refinement in Progress
Tee 10	Playing launch platform shaping and surface refinement completely finished (Oct 13).	Platform Refined
Tee 11	Playing launch platform grading and contour refinement completely finished (Oct 13).	Refinement Complete
Tee 12	Both championship and forward platforms actively shaped, leveled, and refined to finished design elevation (Oct 8).	Shaped & Refined
Tee 13	Playing platform earthworks completely finished, shaped, and refined to final design elevation and contours (Oct 7).	Finished & Refined
Tee 14	Launch platform earthworks completely finished, shaped, and refined to final playing contour (Oct 7).	Finished & Refined
Tee 15	Launch platform shaping completely finished; terrace cut to design elevation and precision leveled (Oct 6).	Platform Reshaped
Tee 16	Surplus red soil moved onto platform; launch terrace completely reshaped and leveled (Oct 5).	Platform Reshaped
Tee 17	Launch platform reshaped, cleared of brush, and graded to playing corridor alignment (Oct 6).	Platform Reshaped
Tee 18 TODAY	Championship launch platform surface grading, red soil leveling, and refinement underway (Oct 16).	Grading & Refining

Operations Agronomy & Engineering Synthesis

Putting Greens & Hydraulic Milestones: Pop-up sprinkler trenching is 100% dug across all 18 greens; Dam 2 water was successfully lowered to shallow depth, enabling liner leak inspection and repair commencement; evacuated Dam 2 water routed through the main collector trench with machine and manual grading ensuring clean flow; excavation of second main trench near Gate A progressing; leveling of drainage trenches and orange PVC pipe installation actively ongoing.
Championship Teebox Platforms: Teeboxes 5, 9, and 18 underwent active grading, leveling, and topsoil refinement today; Teeboxes 1, 2, 3, 4, 10, 11, 12, 13, 14, 15, 16, and 17 maintain finished design grades.

🎬 Video Documentation — Mucheru World of Golf Daily Operations

🎥 VIDEO RECORDING

Comprehensive video field documentation capturing heavy machinery and manual operations on Friday, 16th October 2026: grading and refining teeboxes 5, 9, and 18, leveling drainage trenches and placing orange PVC pipes, dewatering Dam 2 and routing pumped water through the main collector drainage trench, and ongoing excavation of the second main drainage trench near Chaka Farms Gate A.

▶ Watch on YouTube

URL: https://youtu.be/I_EL7t8oW_E

📸 Photographic Field Evidence — Mucheru World of Golf

Photographic field documentation capturing Dam 2 dewatering, liner leak inspection, main drainage trench water routing, second main canal excavation, lateral PVC pipe installation, and teebox platform grading across Mucheru World of Golf:

Dam 1 Storage Status
Aerial drone photograph confirming Dam 1 fully holding clean water securely within its perimeter-anchored black geomembrane liner.

Aerial View: Dewatering Dam 2 Basin
Drone capture showing water pumped down to shallow residual levels with portable pumps deployed to facilitate liner repairs.

Motor Water Pump Stationed at Dam 2
High-capacity portable motor water pump set up on the embankment edge pumping reservoir water through delivery piping.

Dewatering & Liner Inspection in Dam 2
Worker wading through shallow residual water near the suction strainer inspecting the exposed geomembrane for damage.

Spotting Liner Leaks for Dam 2 Repair
Overhead drone capture showing repair crew examining the exposed floor folds of Dam 2 liner to pinpoint leaks and prepare patch repairs.

Dam 2 Discharge Entering Main Drainage Canal
High-volume water pumped from Dam 2 discharging into the main drainage collector trench to evacuate surplus water.

Aerial View: Water Flowing in Main Drainage Trench

Drone view of the straight collector trench cut by the Backhoe Loader carrying evacuated Dam 2 water toward downstream discharge.

Main Greens Drainage Collector Canal Flow

Ground perspective showing the central collector trench filled with water pumped from Dam 2 alongside stockpiled red soil.

Profile of Main Collector Trench with Running Water

Continuous straight perspective showing steady water movement along the excavated main greens collector canal.

Backhoe Loader Clearing Invert for Optimal Flow

Yellow Backhoe Loader using its excavator bucket to deepen and clean the trench bed, ensuring unobstructed drainage flow.

Mr. Gichuhi Inspecting Collector Canal Bed

Site supervisor Mr. Gichuhi and field assistant observing hydraulic flow and checking water depth along the excavated trench.

Manual Crew Refining Main Collector Channel

Drone capture of workers standing in the trench clearing earth clods and leveling the channel bed between Teebox 5 and Dam 2.

Second Main Drainage Trench Near Gate A

Deep mechanical trench profile excavated along the boundary fence line near Chaka Farms Gate A to drain surface runoff.

Backhoe Loader Excavating 2nd Main Trench

Heavy machinery actively digging the second primary collector canal alongside palm plantings and the estate access road.

Aerial View: Grading & Refining Teebox 5

Drone capture showing ground crews with shovels and wheelbarrows spreading red soil and leveling the Teebox 5 launch platform.

Ground Crew Leveling Teebox Platform

Field workers systematically loosening, moving, and grading earth across the teebox playing corridor to design grade.

Spreading Red Soil on Teebox Surface

Laborers spreading fertile red topsoil across the platform to create a level, well-draining seedbed for turf grass.

Earthwork Shaping on Championship Teebox

Ground crew shaping the perimeter batters and refining the playing launch terrace orientation toward target fairways.

Contouring and Leveling Teebox Earthworks

Field team carrying out initial grading along the edge of the teebox terrace, establishing uniform elevation.

Aerial View: Trench Leveling for Drainage Pipes

Overhead view of trenching crew leveling the channel bed alongside the green in preparation for PVC pipe placement.

Aerial View: Precision Invert Leveling on Lateral Trench

High-angle drone view of manual crew carefully setting trench fall angles to ensure unhindered gravity drainage from greens.

Orange PVC Pipe Laid in Leveled Trench

Connected orange drainage PVC pipeline seated securely along the leveled trench invert with solvent cement on site.

Jointing and Placing Orange PVC Drainage Pipes

Labor team aligning and jointing orange PVC drainage pipe sections before lowering them into the leveled lateral trench.

Chaka Farms

Dairy Operations: Kamandau | Canine Unit: Willy | Compound Care: Margaret & Monica | Plumbing & Sewerage: Ken

Dairy Harvest Reconciliation, Canine Socialization & Manners, Estate Upkeep & Sewerage Brief

Operations across Chaka Farms on Friday, 16th October 2026 maintained strict accountability in dairy production, advanced canine manners and pack socialization, cleared farm drainage systems, and preserved clean compound aesthetics:

Farm Operational Highlights

Dairy production achieved 7.0 Litres gross harvest, with 6.0 Litres sold commercially and 1.0 Litre distributed for routine farm allocations, fully reconciled strictly in Litres. Ken oversaw successful unblocking of blocked sewerage lines. Willy supervised daily kennel sanitation, paw command practice, exercise walks, and morning socialization for Coby, Logan, and Bella. Margaret and Monica maintained pristine compound cleanliness.

- **100% Reconciled Dairy Harvest (7.0 Litres):** Kamandau recorded 7.0 Litres gross milk yield across daily milking (4.5L morning session + 2.5L evening session). Commercial dispatches totaled 6.0 Litres (3.5L morning + 2.5L evening). Internal farm allocations accounted for 1.0 Litre (0.5L Gladys staff ration + 0.5L Maasai), ensuring 100% accounting reconciliation strictly in Litres with zero discrepancy.
- **Farm Sewerage Clearance & Unblocking:** Under the supervision of Ken, farm utility maintenance crews addressed blocked sewerage lines across Chaka Farms facilities, clearing accumulated obstructions to restore free gravitational wastewater flow.
- **Canine Manners Training & Morning Socialization:** Willy conducted structured kennel cleaning and disinfection, followed by obedience drills reinforcing the "paw" command, leash walking, and exercise routines. Morning socialization was conducted successfully for Coby, Logan, and Bella.
- **General Compound Cleanliness & Maintenance:** Margaret and Monica carried out comprehensive estate grounds maintenance, sweeping walkways, collecting loose debris, and preserving pristine compound presentation throughout the day.

🥛 Daily Dairy Milking Yield & Reconciliation Ledger (Litres)

Logged by: Kamandau

Official quantitative dairy milking harvest and sales ledger for Friday, 16th October 2026, recording gross yields, commercial dispatches, and internal farm disbursements strictly in Litres:

Category / Transaction	Morning Session	Evening Session	Daily Total
Gross Milk Harvested	4.5 Litres	2.5 Litres	**7.0 Litres**
Commercial Milk Sales (Dispatched)	3.5 Litres	2.5 Litres	**6.0 Litres**
Internal Farm Allocation — Gladys (Staff)	0.5 Litres	—	**0.5 Litres**
Internal Farm Allocation — Maasai	0.5 Litres	—	**0.5 Litres**
Internal Farm Allocation — Goat Kids (Weaned)	0.0 Litres	0.0 Litres	0.0 Litres
Total Volume Accounted For	**4.5 Litres**	**2.5 Litres**	**7.0 Litres (100% Reconciled)**

Dairy Accounting & Canine Husbandry Note

Total gross milk harvested of 7.0 Litres is fully accounted for by 6.0 Litres sold commercially and 1.0 Litre in routine farm allocations (0.5L Gladys + 0.5L Maasai). All milk figures are recorded strictly in Litres. In the canine section, morning socialization was successfully conducted for Coby, Logan, and Bella alongside kennel sanitation and paw command obedience exercises.

🎬 Video Documentation — Chaka Farms Canine Unit Training

🎥 VIDEO RECORDING

Field video recording documenting the Chaka Farms canine unit kennel manners training session overseen by Willy, highlighting obedience commands, structured stall manners, and calm canine behavior on Friday, 16th October 2026.

📁 View Canine Training Video on Google Drive

File: Kennel manners.mp4

Rooftop & Gutter Leaf Clearance, Storage Tank Sanitation, Formwork Shuttering & Concrete Curing Brief

Comprehensive facility maintenance, structural carpentry, concrete hydration, and pet welfare operations were coordinated and shared by Njoki at Kabete Residence on Friday, 16th October 2026:

> ### Structural Engineering & Property Maintenance Highlights
>
> Maintenance teams utilized a leaf blower to clear thick accumulations of dry tree leaves from the main house terracotta tile roof and gutters; water storage crews washed and scrubbed the elevated top tank and bottom storage tank; carpenters erected ring beam formwork, positioned vertical timber prop poles, reinforced shutter base runners and slab; masons maintained continuous water curing on the river retaining wall, SQ stone walls, and concrete spacers; and domestic pets enjoyed daily walking, exercise, and nutritious meals.

- **Main House Roof & Gutter Leaf Clearance:** Maintenance personnel climbed the terracotta tiled roof with a motorized backpack leaf blower, systematically blowing clear thick layers of dry leaves and organic debris from roof valleys, tile profiles, and perimeter rain gutters to ensure free rainwater runoff.
- **Water Storage Tank Cleaning & Sanitation:** Crews conducted comprehensive exterior and interior scrubbing on the elevated top stainless steel storage tank on the steel tower, as well as the large bottom plastic water storage tank on its masonry plinth.
- **Beam & Shutter Formwork Carpentry at SQ:** Carpenters actively measured, cut, and assembled marine plywood shuttering and timber formwork for the ring beams and curved fireplace walls of the SQ building.
- **Reinforcement of Shutter Formwork Base Runner & Slab:** Vertical eucalyptus support props were positioned and braced beneath horizontal timber runners and base joists to provide rigid, secure structural support for upcoming overhead concrete slab casting.
- **Continuous Concrete & Masonry Water Curing:** Masons applied regular water hose spraying to cure the concrete columns and capping beam along the forest river retaining wall, the stone masonry walls of the SQ fireplace, and the precast concrete cover spacer blocks.
- **Domestic Pet Welfare & Daily Nutrition:** Ajabu the Golden Retriever was taken on an on-leash walk along the paved estate approach and enjoyed nutritious meals indoors; resident cats Reo, Mocha, and Aiko fed peacefully together from individual bowls.

📸 Photographic Field Evidence — Kabete Residence

Photographic field documentation capturing rooftop leaf clearance, water tank sanitation, shutter formwork carpentry, structural concrete curing, and domestic pet welfare at Kabete Residence:

Leaf Blower Clearance on Roof Valleys & Gutters

Maintenance worker using a motorized leaf blower to dislodge thick deposits of fallen dry leaves along the terracotta roof edge and guttering.

Main House Terracotta Roof Leaf Clearance

Wide perspective showing the newly painted terracotta tile roof and solar array with maintenance worker blowing clear accumulated leaf litter.

Clearing Rooftop Ridges and Rain Gutters

Operator positioned near the roof ridge directing high-velocity air down tile slopes to prevent rain gutter blockages.

Roof Eaves and Drainage Gutter Maintenance

Close-up view of leaf blower operation clearing overhanging tree leaf debris from perimeter gutters along the residence fascia.

Cleaning Elevated Main Top Water Tank

Maintenance technician on the structural steel tower platform scrubbing down the metallic main top water storage tank.

Washing Main Bottom Water Storage Tank

Worker in high-visibility safety vest using water hose and brush to clean the exterior of the high-capacity lower storage tank.

Setting Up Beam & Curved Shutter Formwork

Carpenters inside the SQ fireplace structure securing curved marine board formwork panels and timber bracing along the stone masonry.

Assembling Ring Beam Timber Shuttering

Overhead view of carpenters fitting and leveling wooden beam formwork atop the stone masonry perimeter walls of the SQ building.

Setting Up Shutter Formwork Base Structure

Carpenters aligning timber joists and support runners across the ceiling level in preparation for the upper slab deck.

Reinforcing Shutter Formwork Base Runners

Top view of structural timber falsework showing horizontal runners securely braced to take the weight of incoming slab formwork.

Vertical Timber Props Supporting Base Slab

Dense vertical eucalyptus timber prop poles installed inside the SQ room to support the overhead shuttering and prevent deflection.

Cutting Marine Board Panels for Shuttering

Carpenters using hand saws to measure and cut film-faced marine plywood boards to exact dimensions for wall and beam shuttering.

Water Curing Masonry Walls at SQ Fireplace

Continuous water hose hydration applied to stone masonry walls, lintels, and timber formwork props to promote optimal mortar strength.

Water Curing Forest River Retaining Wall

Hydration curing on the concrete retaining wall beam and column rebar cage along the forest river boundary.

Curing Concrete Cover Spacers with Tie Wires

Precast cement cover spacer blocks with embedded binding wires undergoing water curing prior to installation under slab rebar.



Ajabu on an On-Leash Paved Walk

Resident Golden Retriever Ajabu enjoying an on-leash afternoon walk along the paved stone pathway in great health.

Perimeter Exercise Walk with Ajabu

Ajabu on leash during his daily exercise walk along the paved residential street, displaying alert and calm behavior.

Ajabu Dining Indoors

Ajabu enjoying his nutritious daily meal rations indoors on the tiled floor at Kabete Residence.

Reo, Mocha & Aiko Feeding Side-by-Side

All three resident cats—Reo, Mocha, and Aiko—peacefully enjoying their evening meal together from individual stainless steel bowls.

Upstairs & Downstairs Housekeeping, Grounds Sweeping & Utility Water Audit Brief

Facility upkeep and housekeeping operations were conducted at Amani Cottage on Friday, 16th October 2026 under the dedicated supervision of Jane, preserving immaculate interior standards and pristine garden grounds:

Cottage Operational Highlights

Jane executed thorough sanitation, dusting, and floor maintenance across both upstairs and downstairs living suites; grounds personnel swept the lawn and garden pathways, collecting dry fallen leaves into disposal sacks; and visual inspection of the utility water meter confirmed an active reading of 5040.7 m³, tracking 2.0 m³ (2,000 Litres) consumed across 48 hours for cottage domestic upkeep and garden care.

- **Multi-Level Interior Housekeeping:** Jane carried out thorough cleaning and sanitation across upstairs bedroom suites and downstairs living areas, polishing wooden floors, dusting surfaces, and arranging furnishings to maintain pristine hospitality standards.
- **Lawn Sweeping & Garden Leaf Collection:** Ground maintenance staff thoroughly raked and swept the front lawn and stone garden walkways, gathering dry tree leaves and organic debris into heavy sacks for clean estate aesthetics.
- **Cottage Water Meter Consumption Audit:** Visual meter inspection recorded an active reading of 5040.7 m³ on Friday, 16th October (up from 5038.7 m³ on Wednesday, 14th October), confirming a steady 48-hour consumption of 2.0 m³ (2,000 Litres) across cottage domestic upkeep, bathroom facilities, and lawn maintenance.

📸 Photographic Field Evidence — Amani Cottage

Photographic field documentation capturing compound lawn sweeping, fallen leaf collection, and utility water meter tracking at Amani Cottage:



Lawn Sweeping & Leaf Collection
Groundsman gathering dry fallen tree leaves into a large sack along the stone garden pathway bordering the Amani Cottage lawn.

Bagging Organic Garden Debris
Field worker completing leaf cleanup under mature shade trees, bagging garden debris to ensure pristine grounds presentation.

Amani Cottage Utility Water Meter (5040.7 m³)
Dial inspection showing 5040.7 m³ on Friday, 16th October, recording 2.0 m³ (2,000 Litres) consumed across 48 hours for cottage and lawn upkeep.