DAILY OPERATIONS PROGRESS REPORT

Sunday, 25th October 2026

Daily Operations Report

Mucheru World of Golf • Chaka Farms

POP-UP IRRIGATION

5 Greens Fitted

Greens 2, 9, 11, 12, 18 • Hunter Rotors Delivered

TEEBOX ENGINEERING

All Teeboxes Surveyed

Sprinkler & Pipe Placement Marked • Tees 7 & 14 Soil

ROOTZONE MATERIALS

1 Lorry River Sand

Green 18 Delivery • Women's Tee 7 Leveled

DAILY DAIRY HARVEST

8.0 Litres

7.0L Dispatched • 1.0L Farm Allocations

Executive Summary & Multi-Site Operations Synthesis

Field operations on Sunday, 25th October 2026 delivered substantial, verifiable progress across championship golf course irrigation automation, teebox engineering surveys, rootzone river sand logistics, platform earthwork grading, dairy yield reconciliation, canine behavioral care, and livestock facility maintenance across two active project sites:

Key Milestone Accomplishments Across Active Sites

Mucheru World of Golf: Overseen by Mr. Gichuhi and Ken, with Joe Kamau, Peter, and Carol on site; a new consignment of Hunter pop-up sprinklers arrived, and plumbing crews installed and activated pop-up sprinklers across five greens (Greens 2, 9, 11, 12, and 18), confirming pressurized water spray coverage; Joe Kamau, Peter, and Carol conducted comprehensive measurement surveys across all teeboxes, marking layout lines on the ground with powder for lateral pipes and pop-up sprinklers; a commercial tipper lorry delivered a full load of clean river sand for Green 18 rootzone construction; ground teams hauled and spread red topsoil across Teeboxes 14 and 7, completing surface leveling on the women's Teebox 7 platform; and water pumping from Dam 1 to Dam 2 was paused due to a mechanical pump failure.

Chaka Farms: Dairy milking yielded 8.0 Litres gross harvest (5.0L morning + 3.0L evening), with 7.0 Litres dispatched for commercial sales (3.0L morning + 4.0L evening [comprising 3.0L evening harvest + 1.0L morning holdover]) and 1.0 Litre distributed for routine internal farm allocations (0.5L Maasai + 0.5L Gladys staff ration), achieving 100% quantitative accounting reconciliation strictly in Litres with zero discrepancy; Ken supervised essential repair work on the livestock goat dip facility; and Willy oversaw canine unit care, including kennel sanitation, off-leash exercise walking, and kennel manners conditioning.

- **Hunter Pop-Up Sprinklers Installed Across 5 Greens:** Hunter pop-up sprinklers delivered and installed across Greens 2, 9, 11, 12, and 18, with operational water spray coverage tested.
- **Comprehensive Teebox Irrigation Surveys:** Joe Kamau, Peter, and Carol surveyed all course teeboxes, marking pipe and pop-up sprinkler placement lines.
- **Green 18 River Sand Delivery:** One commercial tipper lorry of clean river sand delivered and dumped adjacent to Green 18 for rootzone construction.
- **Teebox 14 & 7 Earthworks & Leveling:** Red topsoil applied across Teeboxes 14 and 7, with the women's Teebox 7 platform completely leveled.
- **100% Reconciled Dairy Harvest & Goat Dip Repairs:** 8.0 Litres milk fully accounted for in Litres; kennel manners and off-leash walks completed; goat dip repaired.

Mucheru World of Golf

Overseen by: Mr. Gichuhi & Ken

Pop-Up Sprinkler Setup, Teebox Surveys, Green 18 Sand Delivery & Dam 1 Stoppage Brief

Field engineering operations across Mucheru World of Golf on Sunday, 25th October 2026 achieved significant advances in irrigation automation, teebox surveys, rootzone sand deliveries, and platform earthwork shaping:

Civil Earthworks & Hydraulic Engineering Milestones

Under the joint supervision of Mr. Gichuhi and Ken, with Joe Kamau, Peter, and Carol on site, site operations advanced along critical irrigation and agronomic paths. Following the delivery of boxed Hunter pop-up rotor sprinklers, plumbing teams installed and tested pop-up sprinklers across five greens (Greens 2, 9, 11, 12, and 18), verifying active pressurized spray arcs across the rootzone beds. Concurrently, Joe Kamau, Peter, and Carol carried out detailed measuring tape surveys across all course teeboxes, establishing alignment and marking placement lines for upcoming lateral pipes and pop-up sprinklers. A tipper truck delivered a full consignment of clean river sand for Green 18 foundation construction. Manual labor crews applied rich red topsoil across Teeboxes 14 and 7, grading and leveling the women's Teebox 7 launch terrace. At the reservoir, water evacuation from Dam 1 to Dam 2 was temporarily paused due to technical issues with the water pump.

- **Hunter Pop-Up Sprinklers Installed Across 5 Greens:** A new shipment of Hunter pop-up sprinklers was received; technicians completed installations and verified pressurized spray arcs across Greens 2, 9, 11, 12, and 18.
- **Course-Wide Teebox Irrigation Surveys & Markings:** Joe Kamau, Peter, and Carol measured all championship teeboxes with measuring tapes, laying down white powder marking lines to guide pipe trenches and sprinkler heads.
- **River Sand Delivery for Green 18:** A commercial tipper lorry delivered a full load of clean river sand, discharging the stockpile directly alongside Green 18 for rootzone spreading.
- **Red Topsoil Application on Teeboxes 14 & 7:** Ground crews hauled and spread rich red topsoil across the raised platforms of Teebox 14 and Teebox 7 to build design grade and contour.
- **Women's Teebox 7 Platform Leveling:** Manual laborers raked, smoothed, and leveled the freshly applied red topsoil over the women's Teebox 7 platform to achieve an even playing surface.
- **Dam 1 Water Pump Technical Stoppage:** Water transfer operations from Dam 1 into Dam 2 were temporarily paused following a mechanical pump breakdown, pending maintenance.

⛳ Course Agronomy & Engineering Status Audit — Putting Greens (1 – 18)

Audited by: Dennis

18-hole putting green status audit showing the latest work completed and current condition for each green as of October 25, 2026:

GREEN	CURRENT TECHNICAL & AGRONOMIC STATE	MILESTONE STATUS
Green 1	HDPE irrigation pipes laid and fitted inside perimeter sprinkler trenches (Oct 18).	Sprinkler Pipes Laid
Green 2 TODAY	Pop-up sprinklers installed on lateral line and operational spray coverage verified (Oct 25).	Sprinklers Installed
Green 3	Saddle clamps installed on HDPE pop-up sprinkler pipes and perimeter trenches backfilled (Oct 23).	Saddle Clamps & Covered
Green 4	Saddle clamps installed on HDPE pop-up sprinkler pipes and perimeter trenches backfilled (Oct 23).	Saddle Clamps & Covered
Green 5	Established mature championship putting green turfgrass watered with pop-up sprinklers (Oct 24).	Turf Irrigated
Green 6	Drainage flow issues identified; slope measurements taken for upcoming replacement trench (Oct 24).	New Trench Measured
Green 7	Drainage outlet trench connecting green 7 to main canal dug and leveled by manual crew (Oct 15).	Outlet Trench Dug • Leveled
Green 8	Electric solenoid valve installed on lateral line; HDPE sprinkler trenches backfilled (Oct 24).	Solenoid Installed
Green 9 TODAY	Pop-up sprinklers installed on lateral line and operational spray coverage verified (Oct 25).	Sprinklers Installed
Green 10	Pop-up sprinkler trenches digging completed around collar and surrounds (Oct 15).	Sprinkler Trenches Complete
Green 11 TODAY	Pop-up sprinklers installed on lateral line and operational spray coverage verified (Oct 25).	Sprinklers Installed
Green 12 TODAY	Pop-up sprinklers installed; clean river sand spread and leveled across foundation (Oct 25).	Sprinklers & Riversand
Green 13	Electric solenoid valve installed on lateral line; HDPE sprinkler trenches backfilled (Oct 24).	Solenoid Installed
Green 14	Saddle clamps installed on HDPE pop-up sprinkler pipes and perimeter trenches backfilled (Oct 23).	Saddle Clamps & Covered
Green 15	Saddle clamps installed on HDPE pop-up sprinkler pipes and perimeter trenches backfilled (Oct 22).	Saddle Clamps & Covered
Green 16	Electric solenoid valve installed on lateral line; HDPE sprinkler trenches backfilled (Oct 24).	Solenoid Installed
Green 17	Electric solenoid valve installed on lateral line; HDPE sprinkler trenches backfilled (Oct 24).	Solenoid Installed
Green 18 TODAY	One tipper lorry of river sand delivered; pop-up sprinklers installed and operational (Oct 25).	Sand & Sprinklers

🏌️ Course Engineering Status Audit — Championship Teeboxes (1 – 18)

Audited by: Dennis

18-hole championship teebox status audit tracking launch platform shaping, red soil leveling, and irrigation pipe installations as of October 25, 2026:

TEEBOX	CURRENT TECHNICAL & EARTHWORK STATE	PLATFORM STATUS
Tee 1	Red soil applied, spread, and leveled across launch platform to finished grade (Oct 23).	Red Soil Leveled
Tee 2	Platform surface grading and earthwork leveling further refined per updated instructions (Oct 20).	Refined & Graded
Tee 3	Playing launch platform contoured, leveled, and refined per new instructions given today (Oct 20).	Refined & Graded
Tee 4	Championship launch platform surface graded, contoured, and refined per new instructions (Oct 20).	Refined & Graded
Tee 5	Playing platform surface actively graded and refined with red soil per new instructions (Oct 20).	Grading & Refining
Tee 6	Trench excavated through platform to lay HDPE irrigation pipe connecting to Green 7 system (Oct 21).	Irrigation Trench Dug
Tee 7 TODAY	Red soil applied across platforms; women's teebox surface graded and leveled (Oct 25).	Red Soil & Leveled
Tee 8	Championship launch platform surface grading and contour refinement actively continued (Oct 19).	Grading & Refining
Tee 9	Playing launch platform grading and contour refinement continued per new instructions (Oct 20).	Refinement in Progress
Tee 10	Red soil applied, spread, and leveled across launch platform surface (Oct 23).	Red Soil Leveled
Tee 11	Red soil applied, spread, and leveled across playing launch platform to finished grade (Oct 22).	Red Soil Leveled
Tee 12	Red soil applied across both men's and women's tee platforms; final leveling in progress (Oct 22).	Red Soil Applied
Tee 13	Initial layer of red soil hauled, applied, and spread across platform surface (Oct 21).	Red Soil Applied
Tee 14 TODAY	Red topsoil hauled, applied, and spread across launch platform to build grade (Oct 25).	Red Soil Applied
Tee 15	Red soil hauled, spread, and leveled across platform to finished design elevation (Oct 21).	Red Soil Leveled
Tee 16	Surplus red soil moved onto platform; launch terrace completely reshaped and leveled (Oct 5).	Platform Reshaped
Tee 17	Red soil applied, spread, and leveled across platform terrace adjacent to Green 17 (Oct 21).	Red Soil Leveled
Tee 18	Initial stages of applying and spreading red soil across launch platform underway (Oct 23).	Red Soil Applied

Operations Agronomy & Engineering Synthesis

Course Agronomy & Earthwork Milestones: Clean river sand delivered for Green 18 rootzone; river sand spread and leveled across Green 12; red topsoil hauled and spread across Teeboxes 14 and 7; women's Teebox 7 platform surface smoothed and leveled.
Hydraulic & Irrigation Infrastructure: Hunter pop-up rotor sprinklers delivered and installed across 5 greens (Greens 2, 9, 11, 12, 18), with operational water spray arcs verified; Joe Kamau, Peter, and Carol completed comprehensive measuring tape surveys and ground demarcation across all teeboxes for pipe and sprinkler layouts; Dam 1 water pumping paused due to water pump failure.

📸 Photographic Field Evidence — Mucheru World of Golf

Sequential photographic field documentation showing pop-up sprinkler deliveries and setups, teebox measurement surveys, river sand deliveries and leveling, teebox earthworks, and dam pump status:



Material Intake — Hunter Pop-Up Sprinklers

Consignment of genuine Hunter pop-up rotor sprinklers delivered to the golf course in factory cartons with complete sets of red nozzle trees, staged on the red soil terrain for immediate field installation.



Hunter Pop-Up Sprinklers & Nozzles Detail

Unboxed inventory displaying Hunter PGP pop-up gear-driven rotor sprinkler bodies, complete with interchangeable red nozzle trees and pre-fitted threaded riser couplings ready for lateral pipe connection.



Pop-Up Sprinkler Lateral Trench Connection

Plumbing technician in gumboots securing a Hunter pop-up rotor sprinkler vertically onto a black lateral supply pipe using a heavy-duty saddle clamp and threaded riser within the excavated red soil trench.



Pop-Up Sprinkler Coverage Testing on Green

Newly installed perimeter pop-up sprinklers positioned along the outer collar actively spraying high-pressure water arcs inward across the smooth, leveled river sand rootzone bed of the putting green.



Functional Sprinkler Operation — Full Coverage

Operational pop-up rotor sprinklers throwing wide overlapping water spray arcs across the full sand putting green surface, confirming balanced water pressure, rotor rotation, and uniform precipitation.



Teebox Irrigation Layout — Distance Measurements

Joe Kamau in a blue shirt and cap leading the on-site survey team, stretching an engineering measuring tape along the rough-graded teebox platform to calculate exact intervals for pop-up sprinklers and pipe trenches.



Teebox Pipe Alignment & Ground Demarcation

Field assistant kneeling at a marked alignment position holding the measuring tape steady across the platform bed, while Joe Kamau directs alignment along the teebox corridor with marking powder staged nearby.



Marked Trench Route — Teebox Irrigation

Continuous straight white powder demarcation line established across the compacted soil of the teebox platform, designating the precise excavation route for lateral irrigation pipes and pop-up sprinkler positions.



Green 18 — River Sand Lorry Offloading

Heavy commercial tipper lorry with its hydraulic dump bed raised high, offloading a full consignment of coarse river sand along the access corridor beside Green 18 under worker supervision in high-vis attire.



River Sand Stockpile — Green 18 Construction

Freshly delivered large conical stockpile of clean, washed river sand discharged adjacent to Green 18, staged for manual wheelbarrow transport and spreading across the lined putting green foundation.



Putting Green Rootzone — River Sand Leveling

Ground laborers in boots using shovels and scraping boards to evenly distribute and grade stockpiled river sand across the lined green foundation bed, smoothing the surface flush with surrounding red soil collar berms.



Teebox 14 — Red Topsoil Application

Manual earthwork crew utilizing wheelbarrows and shovels to haul, dump, and spread rich red topsoil across the elevated playing terrace of Teebox 14 to build finished platform grade and contour.



Teebox 7 — Platform Red Soil Spreading

Ground team shoveling and spreading a large mound of rich red soil over the Teebox 7 platform perimeter, with the black polythene-lined basin of Dam 1 water reservoir visible in the immediate foreground.



Women's Teebox 7 — Surface Grading & Leveling

Ground crew utilizing rakes, flat shovels, and a wheelbarrow to carefully level, grade, and smooth loose red topsoil across the raised women's Teebox 7 launch terrace situated alongside the boundary fence line.



Dam 1 Status — Water Pump Mechanical Failure

Overview of the polythene-lined Dam 1 reservoir holding remaining water volume where water transfer pumping to Dam 2 was paused due to mechanical water pump breakdown, with technicians inspecting the intake line.

Chaka Farms

Milking & Repairs: Ken | Canine Unit: Willy

Dairy Milking Production, Livestock Goat Dip Repairs & Canine Care Brief

Operations across Chaka Farms on Sunday, 25th October 2026 maintained balanced dairy production, livestock infrastructure maintenance, and canine welfare under coordinated supervision:

Farm Operational Highlights

Dairy operations achieved 8.0 Litres gross harvest (5.0L morning + 3.0L evening), with 7.0 Litres dispatched for commercial sales (3.0L morning + 4.0L evening [comprising 3.0L evening harvest + 1.0L morning holdover]) and 1.0 Litre distributed for routine internal farm allocations (0.5L Maasai + 0.5L Gladys staff ration), achieving 100% quantitative accounting reconciliation strictly in Litres with zero discrepancy. Ken supervised hands-on structural repair work on the livestock goat dip facility. Willy directed canine unit operations, including kennel stall cleaning and sanitizing, structured manners conditioning, and afternoon off-leash exercise walking.

- **100% Reconciled Dairy Harvest in Litres:** Daily dairy harvest yielded 8.0 Litres gross production, completely reconciled between 7.0 Litres commercial sales (3.0L morning + 4.0L evening) and 1.0 Litre internal disbursements (0.5L Maasai + 0.5L Gladys).
- **Zero-Discrepancy Production Ground Truth:** All milk figures are recorded strictly in Litres; morning sales (3.0L) plus internal rations (1.0L) and evening holdover (1.0L) balance the 5.0L morning yield; evening sales (4.0L) absorb the evening harvest and morning holdover.
- **Goat Dip Facility Structural Repairs:** Ken supervised structural repair and maintenance work on the livestock goat dip facility to support livestock health and parasite management.
- **Canine Unit Sanitation & Hygiene:** Willy oversaw thorough cleaning, scrubbing, and sanitizing of kennel stalls to ensure high standards of health and cleanliness.
- **Off-Leash Exercise & Kennel Manners Conditioning:** Canines completed off-leash field walking exercise and reinforced kennel manners routines, demonstrating patient stall entry and exit.

🥛 Daily Dairy Milking Yield & Reconciliation Ledger (Litres)

Logged by: Ken

Official milking production and distribution reconciliation for Sunday, 25th October 2026, accounting for all commercial sales and on-farm allocations:

Category / Transaction	Morning Session	Evening Session	Daily Total
Gross Milk Harvested	5.0 Litres	3.0 Litres	**8.0 Litres**
Commercial Milk Sales (Dispatched)	3.0 Litres	4.0 Litres (3.0L evening + 1.0L morning holdover)	**7.0 Litres**
Internal Farm Allocation — Gladys (Staff)	0.5 Litres	—	**0.5 Litres**
Internal Farm Allocation — Maasai	0.5 Litres	—	**0.5 Litres**
Internal Farm Allocation — Goat Kids (Weaned)	0.0 Litres	0.0 Litres	0.0 Litres
Total Volume Accounted For	**5.0 Litres**	**3.0 Litres**	**8.0 Litres (100% Reconciled)**

Dairy Accounting & Farm Reconciliation Note

Total gross milk harvested of 8.0 Litres (5.0L morning + 3.0L evening) is 100% accounted for by 7.0 Litres dispatched for commercial sales (3.0L morning sale + 4.0L evening sale [comprising 3.0L evening harvest plus 1.0L milked in the morning]) and 1.0 Litre in routine farm allocations (0.5L Gladys + 0.5L Maasai). In accordance with reporting rules, milk volumes are recorded strictly in Litres (never kilograms), and Maasai is designated strictly as Maasai with zero discrepancy. All yields reconcile perfectly with zero variance.

🐶 Canine Conditioning, Sanitation & Livestock Facility Repairs

Canine Unit: Willy | Livestock Infrastructure: Ken

Daily behavioral conditioning routines, kennel hygiene maintenance, and livestock dip repairs conducted on Sunday, 25th October 2026:

- **Canine Kennel Sanitation:** Willy conducted thorough cleaning, scrubbing, and sanitizing of kennel stalls, clearing drainage lines and refreshing clean bedding areas for the farm dogs.
- **Off-Leash Exercise Walking:** Handlers took the farm canines on extended off-leash exercise walks across open paddock grounds, supporting healthy physical conditioning and canine social play.
- **Kennel Manners Conditioning:** Handlers reinforced structured behavioral training, focusing on stall boundary control, calm patience at gates, and prompt obedience to release commands.
- **Goat Dip Structural Repair Works:** Ken supervised repair and maintenance work on the livestock goat dip facility, inspecting masonry walls and ensuring structural readiness for herd parasite treatments.

Compiled by Dennis

Daily Operations Progress Report • Sunday, 25th October 2026 • Mucheru World of Golf • Chaka Farms