

AUDIT PERIOD	OPERATING DAYS	PRIMARY SCOPE	AUDITED BY
7th – 20th August 2026	14 Consecutive Days	Dams 1, 2, 3 Excavation & Earthmoving	Dennis Ndirangu

TOTAL MACHINERY SPEND KES 1,298,392 Excavator + Backhoe	TOTAL MACHINE HOURS 164.5 hrs 114h 36m Exc. + 49h 53m Backhoe	TOTAL TIPPER TRIPS 807 Trips KES 807,000 (@ KES 1,000/trip)	COMBINED CUMULATIVE COST KES 2,105,392 Machinery + Haulage Trips
---	---	---	--

1. DAILY MACHINE OPERATING HOURS, TRIPS & COST LEDGER Excavator @ KES 8,500/hr • Backhoe @ KES 6,500/hr • Tipper @ KES 1,000/trip

DATE	PRIMARY OPERATIONAL SCOPE	EXCAVATOR RUN	EXCAVATOR COST (KES)	BACKHOE RUN	BACKHOE COST (KES)	TIPPER TRIPS	MACHINERY COST (KES)
07 Aug 2026 Dam 1 Start	Dam 1 groundbreaking kickoff (9:00 AM) & initial excavation	9h 00m	76,500.00	—	—	32	76,500.00
08 Aug 2026	Dam excavation resumed (2:00 PM) upon truck arrival	2h 30m	21,250.00	—	—	19	21,250.00
09 Aug 2026	Dam 1 excavation (~80%) & Tee boxes 1, 11–15 haulage	9h 30m	80,750.00	—	—	56	80,750.00
10 Aug 2026 Dam 1 Done	Dam 1 excavation completion (100%) & Tee box transport	9h 00m	76,500.00	—	—	54	76,500.00
11 Aug 2026	Dam wall shaping & murrum level deep excavation	8h 45m	74,375.00	—	—	48	74,375.00
12 Aug 2026 Dam 2 Start	Dam 2 excavation commencement & tipper loading	9h 30m	80,750.00	—	—	77	80,750.00
13 Aug 2026 Backhoe In	Dam 2 excavation & clubhouse soil trial / Dam 1 levelling	9h 51m	83,725.00	6h 53m	44,791.67	82	128,516.67
14 Aug 2026	Dam 2 deepening (Round 2) & Dam 1 wall smoothing	9h 30m	80,750.00	8h 10m	53,083.33	75	133,833.33
15 Aug 2026	Dam 2 murrum deepening & Tee Box 5 levelling	6h 30m	55,250.00	4h 30m	29,250.00	26	84,500.00
16 Aug 2026 Dam 3 Start	Dam 3 groundbreaking kickoff & old access roads grading	7h 00m	59,500.00	7h 00m	45,500.00	65	105,000.00
17 Aug 2026 Loader Idle	Dam 3 deep basin cutting (Front Loader non-operational)	9h 00m	76,500.00	0h 00m	0.00	75	76,500.00
18 Aug 2026	Dam 3 excavation & Tee Box 16 / green profile grading	8h 30m	72,250.00	7h 20m	47,666.67	79	119,916.67
19 Aug 2026	Dam 3 excavation & Dam 2 basin shaping / Tee Box 9	7h 00m	59,500.00	8h 00m	52,000.00	72	111,500.00
20 Aug 2026 Dam 3 Done	Dam 3 completion (100%), Dam 2 deepening & Tee Box 7	9h 00m	76,500.00	8h 00m	52,000.00	47	128,500.00
TOTAL RUN, TRIPS & SUB-COSTS		114h 36m	974,100.00	49h 53m	324,291.67	807	—
CUMULATIVE MACHINERY COST (14 DAYS)							KES 1,298,391.67
+ TIPPER EARTHMOVING HAULAGE (807 TRIPS @ KES 1,000/TRIP)							KES 807,000.00
GRAND TOTAL EXPENDITURE (MACHINERY + HAULAGE TRIPS)							KES 2,105,391.67

Sunward SWE210 Hydraulic Tracked Excavator

Rate: KES 8,500 / hr

100% Active (14 of 14 Days)

OPERATIONAL RUN	DAILY AVERAGE	PEAK DAILY SHIFT	TOTAL SUBTOTAL COST
114h 36m	8h 11m / day	9h 51m	KES 974,100.00
114.60 decimal hours	Across 14 operating days	13th Aug (KES 83,725.00)	75.0% of machinery spend

Primary Scope & Milestones: Full excavation of Dam 1 (100% complete 10th Aug); Dam 2 initial excavation & Round 2 deepening; Dam 3 complete groundbreaking and basin excavation (100% complete 20th Aug); heavy murrum bedrock cutting and continuous tipper loading.

XGMA 765N Front Loader / Backhoe

Rate: KES 6,500 / hr

7 Active Days (Arrived 13th Aug)

OPERATIONAL RUN	DAILY AVERAGE (ACTIVE)	EQUIPMENT STATUS LOG	TOTAL SUBTOTAL COST
49h 53m	7h 08m / day	1 Day Idle	KES 324,291.67
49.88 decimal hours	Across 7 working shifts	17th Aug (Non-operational)	25.0% of machinery spend

Primary Scope & Milestones: Embankment wall smoothening on Dam 1; basin floor grading & perimeter profiling on Dam 2; clubhouse foundation trial pit digging; mechanical levelling of Tee Boxes 5, 7, 9, 16; old golf road and fairway corridor grading.

Tipper Earthmoving Haulage Fleet

Rate: KES 1,000 / trip

14 of 14 Days Active

TOTAL HAULAGE VOLUME	DAILY AVERAGE	PEAK DAILY HAUL	TOTAL HAULAGE COST
807 Trips	57.6 Trips / day	82 Trips	KES 807,000.00
Excavated earth & topsoil	Across 14 operating days	13th Aug (KES 82,000.00)	38.3% of combined spend

Primary Scope & Milestones: Transport of stripped topsoil, excavated spoil, and dense murrum from Dams 1, 2, and 3 directly to golf tee boxes, fairway contour zones, and designated course-wide damping stockpiles.

BILLING & COMPUTATION STANDARDS

- Fixed Rates: Hourly rates of KES 8,500/hr (Excavator), KES 6,500/hr (Backhoe/Loader), and KES 1,000/trip (Tipper haulage) applied uniformly across the entire 14-day operational window.
- Proportional Billing: Partial hours computed precisely to decimal minutes (e.g. 2h 30m = 2.50h; 8h 45m = 8.75h; 9h 51m = 9.85h; 8h 10m = 8.1667h).
- Ground Data Verification: Verified against certified field logs and daily operations records overseen by site management.

CAMPAIGN MILESTONES SUMMARY

Completed Objectives (7th–20th Aug):

- Dam 1: 100% Excavated & wall profiled.
- Dam 2: 100% Excavated & deepened (Round 2).
- Dam 3: 100% Excavation completed (20th Aug).
- Tee Boxes: Graded & levelled (Nos. 5, 7, 9, 15, 16, 17, 18).